

Hunters Landing PCO Log

PCI Code	PCI Name	Date	Post Date	Status	Total CO	Background
TRN007	Contingency used towards decorator invoice	6/30/2022	6/30/2022	Approved	\$ (5,000.00)	Design consultant
PCO0001	Credit for removing the interior trim around window. VE Plumbing Fixtures. Amount credited to Contingency GC-0010	3/23/2022	6/8/2022	Approved	\$ 71,935.00	VE Credit
PCO0003	4' Water Line from meter to the building	5/10/2022	5/26/2022	Approved	\$ (15,976.00)	RFI 010, No water line on plans to building
PCO0004	Additional costs for 24" sewer pipe, switching suppliers from Ferguson to Mountain Land. Pipe is located in Idaho, additional shipping costs.	5/16/2022	5/19/2022	Approved	\$ (4,500.00)	Sewer pipe unavailable locally, excavator had to drive up to Idaho
PCO0005	Capping abandoned sewer lateral from the original property.	5/18/2022	5/18/2022	Approved	\$ (6,496.00)	Property that was demo'd had to have the sewer lateral capped.
PCO0006	Response to RFI 025 changed the elevations of the footings for the steel columns, resulting in increase material and design in steel columns.	5/18/2022	5/19/2022	Approved	\$ (4,205.00)	RFI 025 Steel Columns Footing detail 5/S502 TOF and SOG were different but S101A show same
PCO0007	Column field rework due to incorrect dimensions on approved shop drawings	7/13/2022	7/14/2022	Approved	\$ (4,476.00)	Columns placed per plan and approved shop drawing, RO for HM door insufficient
PCO0008	Switch mechanical equipment to all electric	7/15/2022	7/15/2022	Approved	\$ (47,151.00)	RFI 027, 017 HVAC equipment switching to electric
PCO0010	Escalation for Elevators	8/4/2022	8/12/2022	Approved	\$ (53,608.00)	Elevator no longer available, increase for next model available, discounted with service agreement
PCO0011	Roof Drains for Garages	8/12/2022	8/22/2022	Approved	\$ (12,376.50)	No Roof drains not for garages
PCO0012	Removal of Gas Lines	8/12/2022	8/12/2022	Approved	\$ 48,000.00	RFI 017, 027, CREDIT removal of gas lines to units
PCO0013	Water lines had to be looped to avoid the storm drain on 12th Street	8/12/2022	8/12/2022	Approved	\$ (12,700.00)	Water line tie in on 12th more complicated due to storm drain
PCO0014	Switching to dry heads for fire suppression at the balconies	9/8/2022	9/8/2022	Approved	\$ (7,107.84)	Fire suppression to dry heads at balconies to avoid freezing
PCO0015	Switching 3 wood doors to hollow metal doors	9/26/2022	9/26/2022	Approved	\$ 8,450.00	CREDIT using hollow metal rather than wood doors
PCO0016	HVAC- relocate return air grill in 25 units. Add wall heaters to trash rooms	10/3/2022	10/3/2022	Approved	\$ (16,350.00)	RFI 062, Return air grilles designed in cabinet toe kick
PCO0017	4" foundation wall concrete add due to drawings being incorrect. Concrete fill for plumbing lines that were moved due to dimensions off from gridlines on plans.	10/7/2022	10/7/2022	Approved	\$ (9,016.00)	Needed more foundation wall so the storefront can be installed correctly
PCO0018	Roofing changes from Bid/Permit Set to Conformed Set	10/28/2022	11/16/2022	Approved	\$ (130,878.90)	RFI 075, Roofing changes City Requirement
PCO0019	Roof drain tie into storm drain, not shown on original civil plans. RFI015 city required the roof drains tie into storm drain	10/28/2022	10/28/2022	Approved	\$ (28,294.00)	RFI 015 Roof Drain tie into Storm Drain
PCO0020	Brick Exterior Changes due to plan discrepancies	11/4/2022	11/16/2022	Approved	\$ (20,710.00)	RFI 068 lack of brick ledge required change to thin brick
PCO0022	Conduit from transformer to 2 different poles as per RMP, not shown on plans	11/15/2022	11/15/2022	Approved	\$ (22,422.74)	RMP design plan
PCO0023	Additional Stucco, Soffit/Fascia at Balconies, Cornice	11/21/2022		Pending	\$ (73,793.00)	RFI 082, RFI 079
PCO0024	Electrical increase due to change in HVAC equipment	11/21/2022	11/21/2022	Approved	\$ (85,500.00)	RFI 017, 027
PCO0025	Storefront changes from 9' to 8' per RFI 56 and 77	11/28/2022	11/28/2022	Approved	\$ (41,556.10)	RFI 056, 077, Ceiling heights conflict with storefront heights
PCO0026	Plumbing Credits	11/30/2022		Approved	\$ 5,205.00	RFI 058, Water line to fridge credit

PCO0027	Roofing membrane on tall parapet, replaced the roof overbuild.	12/5/2022	Approved	\$	(1,182.61) RFI 081, Overbuild Roof
PCO0028	Additional costs for sewer replacement	12/6/2022	Approved	\$	(18,062.50) Unforeseen in 12th street with sewer replacement
PCO0030	Lower Roof Drains	1/27/2023	Approved	\$	(3,191.98) RFI 083 not included in plans
PCO0032	Carports Increase for Solar	3/10/2023	Approved	\$	(35,500.00) Caprots upsized for future solar

				\$	(526,464.17)
--	--	--	--	----	--------------

Original Budget Amount \$ 561,532.00

Currently Remaining \$ 35,067.83