

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 3

TO CONTRACTOR:

Makers Line

537 W 600 S, Ste 400

Salt Lake City, UT 84101

FROM SUB-CONTRACTOR:

B&M Plumbing & Heating

PO Box 1374

Riverton, UT 84065

CONTRACT FOR:

PROJECT: Hunters Landing

VIA ARCHITECT:

APPLICATION #:

13

Invoice #14702

PERIOD TO:

3/31/2023

PROJECT #:

21-10004

CONTRACT DATE:

03/18/22

Distribution to:

☐

OWNER

☐

ARCHITECT

☒

CONTRACTOR

☐

CONST. MGR.

☐

Lender

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	1,638,000.00
2. NET CHANGE BY CHANGE ORDERS	\$	(114,343.50)
3. CONTRACT SUM TO DATE	\$	1,523,656.50
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	1,380,624.50
5. RETAINAGE:		
5% (Column K on G703) of Completed Work	\$	69,031.23
6. TOTAL EARNED LESS RETAINAGE	\$	1,311,593.27
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	1,249,349.27
8. CURRENT PAYMENT DUE	\$	62,244.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$	212,063.23

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: _____ Date: _____

State of: _____ County of: _____

Subscribed and sworn to before me this _____ day of _____

Notary Public:

My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED\$ 62,244.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and onthe Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION #: 13
 APPLICATION DATE: 03/15/23
 PERIOD TO: 03/31/23
 ARCHITECT'S PROJECT #: 21-10004

A ITEM #	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED	G		H BALANCE TO FINISH	I RETAINAGE 5%
			FROM PREVIOUS APPLICATION	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE	% COMPLETE		
1	22-0050 - Plumbing April	\$ 49,140.00	\$49,140.00			\$49,140.00	100.00%	\$0.00	\$2,457.00
2	22-0050 - Plumbing May	\$ 49,140.00	\$49,140.00			\$49,140.00	100.00%	\$0.00	\$2,457.00
3	22-0050 - Plumbing June	\$ 103,800.00	\$103,800.00			\$103,800.00	100.00%	\$0.00	\$5,190.00
4	22-0050 - Plumbing July	\$ 163,800.00	\$163,800.00			\$163,800.00	100.00%	\$0.00	\$8,190.00
5	22-0050 - Plumbing August	\$ 163,800.00	\$163,800.00			\$163,800.00	100.00%	\$0.00	\$8,190.00
6	22-0050 - Plumbing September	\$ 163,800.00	\$163,800.00			\$163,800.00	100.00%	\$0.00	\$8,190.00
7	22-0050 - Plumbing October	\$ 163,800.00	\$163,800.00			\$163,800.00	100.00%	\$0.00	\$8,190.00
8	22-0050 - Plumbing November	\$ 163,800.00	\$163,800.00			\$163,800.00	100.00%	\$0.00	\$8,190.00
	22-0050 Plumbing November extra	\$ 13,192.00	\$13,192.00			\$13,192.00	100.00%	\$0.00	\$659.60
9	22-0050 - Plumbing December	\$ 163,800.00	\$163,800.00			\$163,800.00	100.00%	\$0.00	\$8,190.00
10	22-0050 - Plumbing January	\$ 65,520.00	\$65,520.00			\$65,520.00	100.00%	\$0.00	\$3,276.00
11	22-0050 - Plumbing February	\$ 65,520.00	\$65,520.00			\$65,520.00	100.00%	\$0.00	\$3,276.00
12	22-0050 - Plumbing March	\$ 65,520.00		\$65,520.00		\$65,520.00	100.00%	\$0.00	\$3,276.00
	April	\$ 65,520.00				\$0.00	0.00%	\$65,520.00	\$0.00
	May	\$ 65,520.00				\$0.00	0.00%	\$65,520.00	\$0.00
	June	\$ 65,520.00				\$0.00	0.00%	\$65,520.00	\$0.00
13	22-0050 - Plumbing July	\$ 46,808.00				\$0.00	0.00%	\$46,808.00	\$0.00
TOTALS		\$1,638,000.00	\$1,329,112.00	\$65,520.00	\$0.00	\$1,394,632.00	85.14%	\$243,368.00	\$69,731.60

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 13

APPLICATION DATE:

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 03/31/23

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 21-10004

A ITEM #	B DESCRIPTION OF WORK	C CHANGE ORDER AMOUNT	D WORK COMPLETED		F MATERIALS PRESENTLY STORED	G		H BALANCE TO FINISH	I RETAINAGE 5%
			FROM PREVIOUS APPLICATION	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE	% COMPLETE		
1	Change Orders	-\$83,925.00	-\$16,784.00			-\$16,784.00	20.00%	-\$67,141.00	-\$839.20
2	Change Order Gas Line	-\$48,000.00	-\$9,600.00			-\$9,600.00	20.00%	-\$38,400.00	-\$480.00
3	Change order roof drains	\$12,376.50	\$12,376.50			\$12,376.50	100.00%	\$0.00	\$618.83
4	#8 change order	\$5,205.00				\$0.00	0.00%	\$5,205.00	\$0.00
5						\$0.00	#DIV/0!	\$0.00	\$0.00
6						\$0.00	#DIV/0!	\$0.00	\$0.00
7						\$0.00	#DIV/0!	\$0.00	\$0.00
8						\$0.00	#DIV/0!	\$0.00	\$0.00
9						\$0.00	#DIV/0!	\$0.00	\$0.00
10						\$0.00	#DIV/0!	\$0.00	\$0.00
11						\$0.00	#DIV/0!	\$0.00	\$0.00
12						\$0.00	#DIV/0!	\$0.00	\$0.00
13						\$0.00	#DIV/0!	\$0.00	\$0.00
14						\$0.00	#DIV/0!	\$0.00	\$0.00
15						\$0.00	#DIV/0!	\$0.00	\$0.00
16						\$0.00	#DIV/0!	\$0.00	\$0.00
17						\$0.00	#DIV/0!	\$0.00	\$0.00
18						\$0.00	#DIV/0!	\$0.00	\$0.00
19						\$0.00	#DIV/0!	\$0.00	\$0.00
20						\$0.00	#DIV/0!	\$0.00	\$0.00
21						\$0.00	#DIV/0!	\$0.00	\$0.00
22						\$0.00	#DIV/0!	\$0.00	\$0.00
23						\$0.00	#DIV/0!	\$0.00	\$0.00
24						\$0.00	#DIV/0!	\$0.00	\$0.00
25						\$0.00	#DIV/0!	\$0.00	\$0.00
TOTALS		-\$114,343.50	-\$14,007.50	\$0.00	\$0.00	-\$14,007.50	12.25%	-\$100,336.00	-\$700.37



Invoice

Date	Invoice #
5/19/2022	14537

Office (801) 302-5927
Fax (801) 302-5926

P.O. Box 1374
Riverton, Utah 84065

<table> <tr> <td colspan="2">Bill To</td><td colspan="2">Due Date</td></tr> <tr> <td colspan="2">Makers Line</td><td colspan="2">6/18/2022</td></tr> </table>				Bill To		Due Date		Makers Line		6/18/2022	
Bill To		Due Date									
Makers Line		6/18/2022									
		Terms	P.O. No.								
		Net 30	Project								
			Hunters Landing								
Quantity	Description	Rate	Amount								
	Hunters Landing 407 West 12th Street Ogden, Utah 84404										
0.06	Bid includes (plans dated 12- 20-2021) Pipe insulation PVC waste, Copper and Pex water lines Gas lines Plumbing Fixtures Condensation line off of furnace PVC flues for water heater in each unit		0.00								
0.06	Total Bid	1,638,000.00	98,280.00								
0	Credit for going with the VE options for the fixtures Western Pottery toilets Slide bars only in the 5 ADA units Lavatory, kitchen faucet and tub and shower trim in Pfister	-60,000.00	0.00								
	Note: All plumbing fixtures will be low flow, Toilets 1.28 per flush, Showers 2 gpm, and bathroom sinks 1.2 gpm Expansion joints will be added to all drain lines and vent lines on 2nd floor										
	Excludes Grease trap, Sampling man hole and all pipe more then 5' from building Fire suppression system										
Look forward to working with you!!		Total \$98,280.00									
A monthly service charge of 2% (24% per annum) will be applied to all past due accounts. It is our company policy to turn accounts over to our collections agency when they become 60 days delinquent. Purchaser agrees to pay all collection costs, including attorney fees.		Payments/Credits -\$93,366.00									
		Balance Due \$4,914.00									



Invoice

Date	Invoice #
6/20/2022	14562

Office (801) 302-5927
Fax (801) 302-5926

P.O. Box 1374
Riverton, Utah 84065

<table> <tr> <td colspan="2">Bill To</td><td colspan="2">Due Date</td></tr> <tr> <td colspan="2">Makers Line</td><td colspan="2">7/20/2022</td></tr> </table>				Bill To		Due Date		Makers Line		7/20/2022	
Bill To		Due Date									
Makers Line		7/20/2022									
		Terms	P.O. No.								
		Net 30	Project								
			Hunters Landing								
Quantity	Description	Rate	Amount								
	Hunters Landing 407 West 12th Street Ogden, Utah 84404										
0	Bid includes (plans dated 12- 20-2021) Pipe insulation PVC waste, Copper and Pex water lines Gas lines Plumbing Fixtures Condensation line off of furnace PVC flues for water heater in each unit		0.00								
0.1	Total Bid	1,638,000.00	163,800.00								
1	Credit for going with the VE options for the fixtures Western Pottery toilets Slide bars only in the 5 ADA units Lavatory, kitchen faucet and tub and shower trim in Pfister	-60,000.00	-60,000.00								
	Note: All plumbing fixtures will be low flow, Toilets 1.28 per flush, Showers 2 gpm, and bathroom sinks 1.2 gpm Expansion joints will be added to all drain lines and vent lines on 2nd floor										
	Excludes Grease trap, Sampling man hole and all pipe more then 5' from building Fire suppression system										
Look forward to working with you!!		Total 103,800.00									
A monthly service charge of 2% (24% per annum) will be applied to all past due accounts. It is our company policy to turn accounts over to our collections agency when they become 60 days delinquent. Purchaser agrees to pay all collection costs, including attorney fees.		Payments/Credits -98,610.00									
		Balance Due 5,190.00									



Invoice

Date	Invoice #
7/13/2022	14573

Office (801) 302-5927
Fax (801) 302-5926

P.O. Box 1374
Riverton, Utah 84065

Fax (801) 302-3926 Kiverton, Utah 84065				Due Date		
Bill To				8/12/2022		
Makers Line				Terms	P.O. No.	Project
					Net 30	Hunters Landing
Quantity	Description				Rate	Amount
	Hunters Landing 407 West 12th Street Ogden, Utah 84404					
0.1	Bid includes (plans dated 12- 20-2021) Pipe insulation PVC waste, Copper and Pex water lines Gas lines Plumbing Fixtures Condensation line off of furnace PVC flues for water heater in each unit					0.00
0.1	Total Bid				1,638,000.00	163,800.00
	Note: All plumbing fixtures will be low flow, Toilets 1.28 per flush, Showers 2 gpm, and bathroom sinks 1.2 gpm Expansion joints will be added to all drain lines and vent lines on 2nd floor					
	Excludes Grease trap, Sampling man hole and all pipe more then 5' from building Fire suppression system					
Look forward to working with you!!					Total	\$163,800.00
A monthly service charge of 2% (24% per annum) will be applied to all past due accounts. It is our company policy to turn accounts over to our collections agency when they become 60 days delinquent. Purchaser agrees to pay all collection costs, including attorney fees.					Payments/Credits	-\$155,610.00
					Balance Due	\$8,190.00



Invoice

Date	Invoice #
12/15/2022	14673

Office (801) 302-5927
Fax (801) 302-5926

P.O. Box 1374
Riverton, Utah 84065

Bill To Makers Line		Due Date 1/14/2023	
		Terms	P.O. No.
		Net 30	Project Hunters Landing

Quantity	Description	Rate	Amount
	Hunters Landing 407 West 12th Street Ogden, Utah 84404		
0.1	Bid includes (plans dated 12- 20-2021) Pipe insulation PVC waste, Copper and Pex water lines Gas lines Plumbing Fixtures Condensation line off of furnace PVC flues for water heater in each unit		0.00
0.1	Total Bid	1,638,000.00	163,800.00
	Note: All plumbing fixtures will be low flow, Toilets 1.28 per flush, Showers 2 gpm, and bathroom sinks 1.2 gpm Expansion joints will be added to all drain lines and vent lines on 2nd floor		
	Excludes Grease trap, Sampling man hole and all pipe more then 5' from building Fire suppression system		

Thank you for your business. A monthly service charge of 2% (24% per annum) will be applied to all past due accounts. It is our company policy to turn accounts over to our collections agency when they become 60 days delinquent. Purchaser agrees to pay all collection costs, including attorney fees.	Total	\$163,800.00
	Payments/Credits	-\$155,610.00
	Balance Due	\$8,190.00



Invoice

Date	Invoice #
11/30/2022	14678

Office (801) 302-5927
Fax (801) 302-5926

P.O. Box 1374
Riverton, Utah 84065

Bill To			Due Date	
			12/30/2022	
Makers Line			Terms	P.O. No.
			Net 30	Hunters Landing
Quantity	Description	Rate	Amount	
	Installation of roof drains for garages	0.00	0.00	
50	Hours for two plumbers	120.00	6,000.00	
1	Materials	6,376.50	6,376.50	
	Combo roof drains, PVC downspouts, and drain lines			
A monthly service charge of 2% (24% per annum) will be applied to all past due accounts. It is our company policy to turn accounts over to our collections agency when they become 60 days delinquent. Purchaser agrees to pay all collection costs, including attorney fees.			Total	
			\$12,376.50	
			Payments/Credits	
			-\$10,415.78	
			Balance Due	
			\$1,960.72	



Invoice

Date	Invoice #
1/16/2023	14688

Office (801) 302-5927
 Fax (801) 302-5926

P.O. Box 1374
 Riverton, Utah 84065

Bill To Makers Line			Due Date
			2/15/2023
		Terms	P.O. No.
			Net 30
		Project	
		Hunters Landing	

Quantity	Description	Rate	Amount
	Hunters Landing 407 West 12th Street Ogden, Utah 84404		
0	Bid includes (plans dated 12- 20-2021) Pipe insulation PVC waste, Copper and Pex water lines Gas lines Plumbing Fixtures Condensation line off of furnace PVC flues for water heater in each unit		0.00
0.04	Total Bid	1,638,000.00	65,520.00
	Note: All plumbing fixtures will be low flow, Toilets 1.28 per flush, Showers 2 gpm, and bathroom sinks 1.2 gpm Expansion joints will be added to all drain lines and vent lines on 2nd floor		
	Excludes Grease trap, Sampling man hole and all pipe more then 5' from building Fire suppression system		

Look forward to working with you!! A monthly service charge of 2% (24% per annum) will be applied to all past due accounts. It is our company policy to turn accounts over to our collections agency when they become 60 days delinquent. Purchaser agrees to pay all collection costs, including attorney fees.	Total	\$65,520.00
	Payments/Credits	-\$18,294.00
	Balance Due	\$47,226.00



Invoice

Date	Invoice #
2/16/2023	14704

Office (801) 302-5927
Fax (801) 302-5926

P.O. Box 1374
Riverton, Utah 84065

Bill To Makers Line			Due Date
			3/18/2023
		Terms	P.O. No.
			Net 30
		Project	
		Hunters Landing	

Quantity	Description	Rate	Amount
	Hunters Landing 407 West 12th Street Ogden, Utah 84404		
0	Bid includes (plans dated 12- 20-2021) Pipe insulation PVC waste, Copper and Pex water lines Gas lines Plumbing Fixtures Condensation line off of furnace PVC flues for water heater in each unit		0.00
0.04	Total Bid	1,638,000.00	65,520.00
	Note: All plumbing fixtures will be low flow, Toilets 1.28 per flush, Showers 2 gpm, and bathroom sinks 1.2 gpm Expansion joints will be added to all drain lines and vent lines on 2nd floor		
	Excludes Grease trap, Sampling man hole and all pipe more then 5' from building Fire suppression system		

Look forward to working with you!! A monthly service charge of 2% (24% per annum) will be applied to all past due accounts. It is our company policy to turn accounts over to our collections agency when they become 60 days delinquent. Purchaser agrees to pay all collection costs, including attorney fees.	Total	\$65,520.00
	Payments/Credits	-\$62,244.00
	Balance Due	\$3,276.00



Invoice

Date	Invoice #
3/15/2023	14711

Office (801) 302-5927
Fax (801) 302-5926

P.O. Box 1374
Riverton, Utah 84065

Bill To Makers Line			Due Date
			4/14/2023
		Terms	P.O. No.
			Net 30
		Project	
		Hunters Landing	

Quantity	Description	Rate	Amount
	Hunters Landing 407 West 12th Street Ogden, Utah 84404		
0	Bid includes (plans dated 12- 20-2021) Pipe insulation PVC waste, Copper and Pex water lines Gas lines Plumbing Fixtures Condensation line off of furnace PVC flues for water heater in each unit		0.00
0.04	Total Bid	1,638,000.00	65,520.00
	Note: All plumbing fixtures will be low flow, Toilets 1.28 per flush, Showers 2 gpm, and bathroom sinks 1.2 gpm Expansion joints will be added to all drain lines and vent lines on 2nd floor		
	Excludes Grease trap, Sampling man hole and all pipe more then 5' from building Fire suppression system		

Look forward to working with you!! A monthly service charge of 2% (24% per annum) will be applied to all past due accounts. It is our company policy to turn accounts over to our collections agency when they become 60 days delinquent. Purchaser agrees to pay all collection costs, including attorney fees.	Total	\$65,520.00
	Payments/Credits	\$0.00
	Balance Due	\$65,520.00