



Invoice

Terms

Date

Invoice #

6/16/2023

35131

Project

Hunters Landing

Makers Line
537 W 600 S Suite 400
Salt Lake City, Utah 84101

Make Payable to:
Fox & Hound Contracting
1563 North 1600 East
Spanish Fork, UT 84660

Est Qty	Item	Description	Curr %	Total %
155	Units	Living/office space.	2.02%	70.00%
		E1.0		
		E1.1		
		E2.0, E2.1, E2.2, E2.3 E2.4		
2	A	Light fixture.	65.00%	65.00%
20	A1	Light location.	65.00%	65.00%
23	B	Light fixture.	65.00%	65.00%
20	C	Light fixture.	65.00%	65.00%
349	D	Light fixture.	65.00%	65.00%
6	W	Light fixture.	65.00%	65.00%
26	X1	Light location.	65.00%	65.00%
27	X2	Exit sign.	65.00%	65.00%
44	X3	Exit sign.	65.00%	65.00%
147	X4	Emergency lighting.	65.00%	65.00%
9	X5	Emergency lighting.	65.00%	65.00%
82	Motion	Labor and material.	65.00%	65.00%
9	Exhaust fan	Labor and material. Provided by others.	65.00%	65.00%
		E3.0, E3.1, E3.2, E3.3, E3.4, E3.5		
2	Data floor box	Low voltage.	5.00%	70.00%
2	TV floor box	Low voltage.	5.00%	70.00%
1	2" pvc	Future Satellite.	100.00%	100.00%
1	EUH	Wired by F&H. Provided by others.	65.00%	65.00%
12	AHU	Air Handling Unit	65.00%	65.00%
1	ACCU	Condensing Unit	65.00%	65.00%
	EF-2	Exhaust fans wired by F&H provided by others.	15.00%	65.00%
1	Pool panel	Panel for pool equipment.	15.00%	65.00%
2	Elevator power	Labor and material.	15.00%	65.00%
2	House panel	HA & HB	15.00%	65.00%
		E4.0, E4.1		
1,618	U1	Light location.	55.00%	65.00%
		E5.0, E5.1, E5.2		
		Light pole, garage, canopy underground.		
		Transformer to building underground.		
		FA1.0, FA2.0, FA2.1, FA2.2, FA2.3, FA2.4, FA3.0		

It's been a pleasure working with you!

Total

Payments/Credits

Balance Due

Jason Bergstrom 801-361-4366 foxhoundut@gmail.com
Licensed & Insured



Invoice

Terms

Date

Invoice #

6/16/2023

35131

Project

Hunters Landing

Makers Line
537 W 600 S Suite 400
Salt Lake City, Utah 84101

Make Payable to:
Fox & Hound Contracting
1563 North 1600 East
Spanish Fork, UT 84660

Est Qty	Item	Description	Curr %	Total %
1	Fire Alarm System	FireControl CONTROL PANELS 01- Fire Alarm Master Panel 05- NAC Booster Panels 01- Annunciators 12- 8 amp Batteries INIATING DEVICES 36- Addressable Smoke Detectors 02- Addressable Heat Detectors 01- Manual Pull Station 09- Addressable Flow and Tamper Modules (Duel) 04- Elevator Door Magnets with Relay Control Module 19- Mag Door Holders 01- Access Control door release at FACP 22- Fire Smoke Damper Relay Modules NOTIFICATION DEVICES 44- Notification Devices Horn Strobes 02- Exterior Horn Strobes 264- Low Frequency Horns 24- ADA Low Frequency Horn Strobes 25- ADA Strobes & Notification Strobes FIRE ALARM PLANS AND FEES 1- Approved Fire Alarm Drawings with battery calc's 1- 3rd party Review Fire Marshall Office 1- Ogden City Permit Fee in Project Dox	1.73%	51.73%
		~~~~~ CHANGE ORDER ~~~~~ January 19, 2022 > Added 155 U5. (+\$4,650.00) Total change to estimate +\$4,650.00 ~~~~~		

It's been a pleasure working with you!

**Total**

\$78,072.18

**Payments/Credits**

\$0.00

**Balance Due**

\$78,072.18

Jason Bergstrom 801-361-4366 foxhoundut@gmail.com  
Licensed & Insured