

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 3

TO CONTRACTOR:

Makers Line
537 W 600 S, Ste 400
Salt Lake City, UT 84101
FROM SUB-CONTRACTOR:
SUPERIOR COMMERCIAL SOLUTIONS
263 S RIVER BEND WAY - SUITE 400
NORTH SALT LAKE, UT 84054
CONTRACT FOR:

PROJECT: HUNTERS LANDING

VIA ARCHITECT:

APPLICATION #:

4

Distribution to:

☐ OWNER
☐ ARCHITECT
☒ CONTRACTOR
☐ CONST. MGR.
☐ Lender

APPLICATION DATE: 10/3/2023

PERIOD TO: 10/31/2023

PROJECT #: 052022-1

CONTRACT DATE: 04/25/22

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 731,190.00
2. NET CHANGE BY CHANGE ORDERS	\$ 0.00
3. CONTRACT SUM TO DATE	\$ 731,190.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 532,417.03

5. RETAINAGE: 5% (Column K on G703) of Completed Work \$ 0.00

6. TOTAL EARNED LESS RETAINAGE \$ 532,417.03

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 449,881.53
8. CURRENT PAYMENT DUE	\$ 82,535.50
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 198,772.97

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Stephan Everingham

Date: 10/3/2023

State of: Utah
Subscribed and sworn to before me this 3 day of Oct. 2023

County of: Davis
Notary Public: [Signature]
My Commission expires: April 28, 2024

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED\$ 82,535.50


(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By: _____

Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	



CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION #: 4
 APPLICATION DATE: 10/03/23
 PERIOD TO: 10/31/23
 ARCHITECT'S PROJECT #: 052022-1

A ITEM #	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED	G		H BALANCE TO FINISH	I RETAINAGE 5%
			FROM PREVIOUS APPLICATION	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE	% COMPLETE		
1	FLOOR 1 CABINET MATERIAL, TAX, SHIPPING	\$ 70,621.98	\$70,621.98			\$70,621.98	100.00%	\$0.00	\$0.00
2	FLOOR 2 CABINET MATERIAL, TAX, SHIPPING	\$ 68,481.92	\$68,481.92			\$68,481.92	100.00%	\$0.00	\$0.00
3	FLOOR 3 CABINET MATERIAL, TAX, SHIPPING	\$ 68,481.92	\$68,481.92			\$68,481.92	100.00%	\$0.00	\$0.00
4	FLOOR 4 CABINET MATERIAL, TAX, SHIPPING	\$ 68,481.92	\$68,481.92			\$68,481.92	100.00%	\$0.00	\$0.00
5	FLOOR 5 CABINET MATERIAL, TAX, SHIPPING	\$ 64,202.17	\$64,202.17			\$64,202.17	100.00%	\$0.00	\$0.00
6	FLOOR 1 CABINET INSTALL	\$ 23,120.75				\$0.00	0.00%	\$23,120.75	\$0.00
7	FLOOR 2 CABINET INSTALL	\$ 22,420.13				\$0.00	0.00%	\$22,420.13	\$0.00
8	FLOOR 3 CABINET INSTALL	\$ 22,420.13				\$0.00	0.00%	\$22,420.13	\$0.00
9	FLOOR 4 CABINET INSTALL	\$ 22,420.13				\$0.00	0.00%	\$22,420.13	\$0.00
10	FLOOR 5 CABINET INSTALL	\$ 21,018.87				\$0.00	0.00%	\$21,018.87	\$0.00
11	FLOOR 1 COUNTER MATERIAL, TAX, SHIPPING	\$ 35,336.44	\$23,120.12	\$12,216.32		\$35,336.44	100.00%	\$0.00	\$0.00
12	FLOOR 2 COUNTER MATERIAL, TAX, SHIPPING	\$ 34,265.64	\$22,420.16	\$11,845.48		\$34,265.64	100.00%	\$0.00	\$0.00
13	FLOOR 3 COUNTER MATERIAL, TAX, SHIPPING	\$ 34,265.64	\$22,420.16	\$11,845.48		\$34,265.64	100.00%	\$0.00	\$0.00
14	FLOOR 4 COUNTER MATERIAL, TAX, SHIPPING	\$ 34,265.64	\$22,420.60	\$11,845.04		\$34,265.64	100.00%	\$0.00	\$0.00
15	FLOOR 5 COUNTER MATERIAL, TAX, SHIPPING	\$ 32,124.04	\$21,018.73	\$11,105.31		\$32,124.04	100.00%	\$0.00	\$0.00
16	FLOOR 1 COUNTER INSTALL	\$ 18,134.16				\$0.00	0.00%	\$18,134.16	\$0.00
17	FLOOR 2 COUNTER INSTALL	\$ 17,584.64				\$0.00	0.00%	\$17,584.64	\$0.00
18	FLOOR 3 COUNTER INSTALL	\$ 17,584.64				\$0.00	0.00%	\$17,584.64	\$0.00
19	FLOOR 4 COUNTER INSTALL	\$ 17,584.64				\$0.00	0.00%	\$17,584.64	\$0.00
20	FLOOR 5 COUNTER INSTALL	\$ 16,485.12				\$0.00	0.00%	\$16,485.12	\$0.00
21	FLOOR 1 SINKS	\$ 4,543.11	\$4,543.11			\$4,543.11	100.00%	\$0.00	\$0.00
22	FLOOR 2 SINKS	\$ 4,405.44	\$4,405.44			\$4,405.44	100.00%	\$0.00	\$0.00
23	FLOOR 3 SINKS	\$ 4,405.44	\$4,405.44			\$4,405.44	100.00%	\$0.00	\$0.00
24	FLOOR 4 SINKS	\$ 4,405.44	\$4,405.44			\$4,405.44	100.00%	\$0.00	\$0.00
25	FLOOR 5 SINKS	\$ 4,130.30	\$4,130.30			\$4,130.30	100.00%	\$0.00	\$0.00
TOTALS		\$731,190.23	\$473,559.41	\$58,857.62	\$0.00	\$532,417.03	72.82%	\$198,773.21	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 4
 APPLICATION DATE: 10/03/23
 PERIOD TO: 10/31/23
 ARCHITECT'S PROJECT NO: 052022-1

A ITEM #	B DESCRIPTION OF WORK	C CHANGE ORDER AMOUNT	D WORK COMPLETED		F MATERIALS PRESENTLY STORED	G		H BALANCE TO FINISH	I RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE	% COMPLETE		
1						\$0.00	#DIV/0!	\$0.00	5% \$0.00
2						\$0.00	#DIV/0!	\$0.00	\$0.00
3						\$0.00	#DIV/0!	\$0.00	\$0.00
4						\$0.00	#DIV/0!	\$0.00	\$0.00
5						\$0.00	#DIV/0!	\$0.00	\$0.00
6						\$0.00	#DIV/0!	\$0.00	\$0.00
7						\$0.00	#DIV/0!	\$0.00	\$0.00
8						\$0.00	#DIV/0!	\$0.00	\$0.00
9						\$0.00	#DIV/0!	\$0.00	\$0.00
10						\$0.00	#DIV/0!	\$0.00	\$0.00
11						\$0.00	#DIV/0!	\$0.00	\$0.00
12						\$0.00	#DIV/0!	\$0.00	\$0.00
13						\$0.00	#DIV/0!	\$0.00	\$0.00
14						\$0.00	#DIV/0!	\$0.00	\$0.00
15						\$0.00	#DIV/0!	\$0.00	\$0.00
16						\$0.00	#DIV/0!	\$0.00	\$0.00
17						\$0.00	#DIV/0!	\$0.00	\$0.00
18						\$0.00	#DIV/0!	\$0.00	\$0.00
19						\$0.00	#DIV/0!	\$0.00	\$0.00
20						\$0.00	#DIV/0!	\$0.00	\$0.00
21						\$0.00	#DIV/0!	\$0.00	\$0.00
22						\$0.00	#DIV/0!	\$0.00	\$0.00
23						\$0.00	#DIV/0!	\$0.00	\$0.00
24						\$0.00	#DIV/0!	\$0.00	\$0.00
25						\$0.00	#DIV/0!	\$0.00	\$0.00
TOTALS		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	#DIV/0!	\$0.00	\$0.00