



Invoice

Forge Metals,LLC

3150 W. Haun Drive
West Jordan, UT 84088

Date	Invoice #
4/18/2023	10

Bill To:**Makers Line**

537 W 600 S, Suite 400
Salt Lake City, UT 84101

		Project
		HUNTERS LANDING
Description	Amount	
Original Scope:		
Insurance	\$-	
OH&P	\$7,326.00	
Admin/Engineering	\$1,000.00	
Detailing	\$-	
Material	\$77,130.00	
Shop Labor	\$-	
Field Install Labor	\$-	
Freight	\$-	
Change Order:		
CCO 01 Anchor Bolts	\$-	
CCO 02 RFI 025 Adjust Column Height	\$-	
CCO 03 Move (4) Columns per Design Conflict	\$-	
Subtotal	\$85,456.00	
Retention @ 5%	\$(4,272.80)	

Balance Due	\$	81,183.20
--------------------	-----------	------------------

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 3

TO CONTRACTOR: Makers Line 537 W 600 S, Ste 400 Salt Lake City, UT 84101	PROJECT: Hunters Landing	APPLICATION #: 9	Distribution to:
FROM SUB-CONTRACTOR: Forge Metals 3150 W Haun Dr West Jordan, UT 84088	VIA ARCHITECT:	Invoice # 9	☐ OWNER
CONTRACT FOR:		PERIOD TO: 08/01-08/31/2023	☐ ARCHITECT
			☒ CONTRACTOR
		PROJECT #: 22-11001	☐ CONST. MGR.
		CONTRACT DATE: 03/16/22	☐ Lender

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 440,028.00
2. NET CHANGE BY CHANGE ORDERS	\$ 20,306.00
3. CONTRACT SUM TO DATE	\$ 460,334.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 369,029.00
5. RETAINAGE:	
5% (Column K on G703) of Completed Work	\$ 18,451.45
6. TOTAL EARNED LESS RETAINAGE	\$ 350,577.55
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 269,394.35
8. CURRENT PAYMENT DUE	\$ 81,183.20
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 109,756.45

**\$1,291.00 of C/O
In CMIC**

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: 
By: _____ Date: 8/18/23
State of: _____ County of: _____
Subscribed and sworn to before me this _____ day of _____
Notary Public: _____
My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 81,183.20

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT: _____

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$20,306.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$20,306.00	\$0.00
NET CHANGES by Change Order	\$20,306.00	

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION #: 9
 APPLICATION DATE: 02/17/23
 PERIOD TO: 08/01-08/31/2023
 ARCHITECT'S PROJECT #: 22-11001

A	B	C	D	E	F	G		H	I
ITEM	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	% COMPLETE	BALANCE TO FINISH	RETAINAGE
#			FROM PREVIOUS APPLICATION	THIS PERIOD					
1	Insurance	\$ 5,500.00	\$5,500.00	\$0.00		\$5,500.00	100.00%	\$0.00	\$275.00
2	Overhead	\$ 47,376.00	\$40,050.00	\$7,326.00		\$47,376.00	100.00%	\$0.00	\$2,368.80
3	Admin/Engineering	\$ 11,000.00	\$10,000.00	\$1,000.00		\$11,000.00	100.00%	\$0.00	\$550.00
4	Detailing	\$ 8,967.00	\$8,967.00	\$0.00		\$8,967.00	100.00%	\$0.00	\$448.35
5	Material	\$ 213,630.00	\$136,500.00	\$77,130.00		\$213,630.00	100.00%	\$0.00	\$10,681.50
6	Shop Labor	\$ 37,425.00	\$28,750.00	\$0.00		\$28,750.00	76.82%	\$8,675.00	\$1,437.50
7	Jobsite Mobilization	\$ 15,000.00	\$7,500.00	\$0.00		\$7,500.00	50.00%	\$7,500.00	\$375.00
8	Field Install Labor	\$ 98,780.00	\$25,000.00	\$0.00		\$25,000.00	25.31%	\$73,780.00	\$1,250.00
9	Freight	\$ 2,350.00	\$1,000.00	\$0.00		\$1,000.00	42.55%	\$1,350.00	\$50.00
	TOTALS	\$440,028.00	\$263,267.00	\$85,456.00	\$0.00	\$348,723.00	79.25%	\$91,305.00	\$17,436.15

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 9

APPLICATION DATE: 02/17/23

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 08/01-08/31/2023

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 22-11001

A ITEM #	B DESCRIPTION OF WORK	C CHANGE ORDER AMOUNT	D WORK COMPLETED		F MATERIALS PRESENTLY STORED	G		H BALANCE TO FINISH	I RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE	% COMPLETE		
1	03-0350 - Anchor Bolts CCO 01	\$11,625.00	\$11,625.00	\$0.00		\$11,625.00	100.00%	\$0.00	5% \$581.25
2	CCO 02 - RFI 025 Adjust Column heights	\$4,205.00	\$4,205.00	\$0.00		\$4,205.00	100.00%	\$0.00	\$210.25
3	CCO 03 - Move (4) columns per design conflict	\$4,476.00	\$4,476.00	\$0.00		\$4,476.00	100.00%	\$0.00	\$223.80
4				\$0.00		\$0.00	#DIV/0!	\$0.00	\$0.00
5				\$0.00		\$0.00	#DIV/0!	\$0.00	\$0.00
TOTALS		\$20,306.00	\$20,306.00	\$0.00	\$0.00	\$20,306.00	100.00%	\$0.00	\$1,015.30

Conditional waiver
checked by Tracie Johnson



Invoice

Forge Metals, LLC

3150 W. Haun Drive
West Jordan, UT 84088

Date	Invoice #
	9

Bill To:

Makers Line

537 W 600 S, Suite 400
Salt Lake City, UT 84101

Project	
HUNTER'S LANDING	
Description	Amount
Original Scope:	
Insurance	\$ -
OH&P	\$ 7,326.00
Admin/Engineering	\$ 1,000.00
Detailing	\$ -
Material	\$ 77,130.00
Shop Labor	\$ -
Jobsite Mobilization	\$ -
Field Install Labor	\$ -
Freight	\$ -
Change Order:	
03-0350 - Anchor Bolts CCO 01	\$-
CCO 02 - RFI 025 Adjust Column heights	\$-
CCO 03 - Move (4) columns per design conflict	\$-
Subtotal	\$85,456.00
Retention @ 5%	\$(4,272.80)

Balance Due	\$	81,183.20
--------------------	-----------	------------------

UTAH CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name: HUNTER'S LANDING
Property Location: 407 W 12TH STREET OGDEN, UT 84404
Undersigned's Customer: Makers Line, LLC
Invoice/Payment Application Number: 9
Application Amount: 81183.20
Application Thru Date: 08/31/2023

To the extent provided below, this document becomes effective to release and the undersigned is considered to waive any notice of lien or right under Utah Code Ann., Title 38, Chapter 1a, Preconstruction and Construction Liens, or any bond right under Utah Code Ann., Title 14, Contractors' Bonds, or Section 63G-6a-1103 related to payment rights the undersigned has on the above described Property once:

- (1) the undersigned endorses a check in the above referenced Payment Amount payable to the undersigned; and
- (2) the check is paid by the depository institution on which it is drawn.

This waiver and release applies to a progress payment for the work, materials, equipment, or a combination of work, materials, and equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount. This waiver and release does not apply to any retention withheld; any items, modifications, or changes pending approval; disputed items and claims; or items furnished or invoiced after the Payment Period.

The undersigned warrants that the undersigned either has already paid or will use the money the undersigned receives from this progress payment promptly to pay in full all the undersigned's laborers, subcontractors, materialmen, and suppliers for all work, materials, equipment, or combination of work, materials, and equipment that are the subject of this waiver and release.

Dated: 08/31/2023

Company Name

FORGE METALS, LLC


Signature

Its: ASSISTANT PM

Title

By: ADRIANNA STANLEY

Printed Name



e-mail copy to:



EXHIBIT J:

Supplier List

Suppliers List

[illegible]

Client Change Order and Exposure Log



Makers Line					
SCO	Description	Value	Issue #	SCO#	
	03-0350 - Anchor Bolts CCO 01	\$ 11,625.00			
	CCO 02 - RFI 025 Adjust Column heights	\$ 4,205.00			
	CCO 03 - Move (4) columns per design conflict	\$ 4,476.00			
		\$ -			
		\$ -			
		\$ -			
		\$ -			
		\$ -			
		\$ -			
		\$ -			
		\$ -			
		\$ -			
		\$ -			
Enter all items above this row.					
	Subtotal Approved	\$ 20,306.00			

[illegible][illegible]

Original Contract	\$ 440,028.00
Approved Changes	\$ 20,306.00
Revised Contract	\$ 460,334.00

Change Order Requests	
Pending Changes	\$ -
Total Anticipated Contract	\$ 460,334.00

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 3

TO CONTRACTOR:

Makers Line

537 W 600 S, Ste 400

Salt Lake City, UT 84101

FROM SUB-CONTRACTOR:

Forge Metals

3150 W Haun Dr

West Jordan, UT 84088

CONTRACT FOR:

PROJECT: Hunters Landing

VIA ARCHITECT:

APPLICATION #:

8

Invoice #

8

PERIOD TO:

03/01-03/31/2023

PROJECT #:

22-11001

CONTRACT DATE:

03/16/22

Distribution to:

☐ OWNER

☐ ARCHITECT

☒ CONTRACTOR

☐ CONST. MGR.

☐ Lender

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 440,028.00
2. NET CHANGE BY CHANGE ORDERS	\$ 20,306.00
3. CONTRACT SUM TO DATE	\$ 460,334.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 283,573.00
5. RETAINAGE:	
• 5% (Column K on G703) of Completed Work	\$ 14,178.65
6. TOTAL EARNED LESS RETAINAGE	\$ 269,394.35
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 243,459.35
8. CURRENT PAYMENT DUE	\$ 25,935.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 190,939.65

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By:

State of:

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

Date:

County of:

day of

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED\$ 25,935.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$20,306.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$20,306.00	\$0.00
NET CHANGES by Change Order	\$20,306.00	

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION #: 8
 APPLICATION DATE: 02/17/23
 PERIOD TO: 03/01-03/31/2023
 ARCHITECT'S PROJECT #: 22-11001

A ITEM #	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED	G		H BALANCE TO FINISH	I RETAINAGE 5%
			FROM PREVIOUS APPLICATION	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE	% COMPLETE		
1	Insurance	\$ 5,500.00	\$5,500.00	\$0.00		\$5,500.00	100.00%	\$0.00	\$275.00
2	Overhead	\$ 47,376.00	\$38,500.00	\$1,550.00		\$40,050.00	84.54%	\$7,326.00	\$2,002.50
3	Admin/Engineering	\$ 11,000.00	\$9,500.00	\$500.00		\$10,000.00	90.91%	\$1,000.00	\$500.00
4	Detailing	\$ 8,967.00	\$8,967.00	\$0.00		\$8,967.00	100.00%	\$0.00	\$448.35
5	Material	\$ 213,630.00	\$115,000.00	\$21,500.00		\$136,500.00	63.90%	\$77,130.00	\$6,825.00
6	Shop Labor	\$ 37,425.00	\$25,000.00	\$3,750.00		\$28,750.00	76.82%	\$8,675.00	\$1,437.50
7	Jobsite Mobilization	\$ 15,000.00	\$7,500.00	\$0.00		\$7,500.00	50.00%	\$7,500.00	\$375.00
8	Field Install Labor	\$ 98,780.00	\$25,000.00	\$0.00		\$25,000.00	25.31%	\$73,780.00	\$1,250.00
9	Freight	\$ 2,350.00	\$1,000.00	\$0.00		\$1,000.00	42.55%	\$1,350.00	\$50.00
	TOTALS	\$440,028.00	\$235,967.00	\$27,300.00	\$0.00	\$263,267.00	59.83%	\$176,761.00	\$13,163.35

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 8

APPLICATION DATE: 02/17/23

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 03/01-03/31/2023

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 22-11001

A ITEM #	B DESCRIPTION OF WORK	C CHANGE ORDER AMOUNT	D WORK COMPLETED		F MATERIALS PRESENTLY STORED	G		H BALANCE TO FINISH	I RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE	% COMPLETE		
1	03-0350 - Anchor Bolts CCO 01	\$11,625.00	\$11,625.00	\$0.00		\$11,625.00	100.00%	\$0.00	5% \$581.25
2	CCO 02 - RFI 025 Adjust Column heights	\$4,205.00	\$4,205.00	\$0.00		\$4,205.00	100.00%	\$0.00	\$210.25
3	CCO 03 - Move (4) columns per design conflict	\$4,476.00	\$4,476.00	\$0.00		\$4,476.00	100.00%	\$0.00	\$223.80
4						\$0.00	#DIV/0!	\$0.00	\$0.00
5						\$0.00	#DIV/0!	\$0.00	\$0.00
TOTALS		\$20,306.00	\$20,306.00	\$0.00	\$0.00	\$20,306.00	100.00%	\$0.00	\$1,015.30

UTAH CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name: HUNTER'S LANDING
Property Location: 407 W 12TH STREET OGDEN, UT 84404
Undersigned's Customer: Makers Line, LLC
Invoice/Payment Application Number: 8
Application Amount: 25935.00
Application Thru Date: 03/31/2023

To the extent provided below, this document becomes effective to release and the undersigned is considered to waive any notice of lien or right under Utah Code Ann., Title 38, Chapter 1a, Preconstruction and Construction Liens, or any bond right under Utah Code Ann., Title 14, Contractors' Bonds, or Section 63G-6a-1103 related to payment rights the undersigned has on the above described Property once:

- (1) the undersigned endorses a check in the above referenced Payment Amount payable to the undersigned; and
- (2) the check is paid by the depository institution on which it is drawn.

This waiver and release applies to a progress payment for the work, materials, equipment, or a combination of work, materials, and equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount. This waiver and release does not apply to any retention withheld; any items, modifications, or changes pending approval; disputed items and claims; or items furnished or invoiced after the Payment Period.


The undersigned warrants that the undersigned either has already paid or will use the money the undersigned receives from this progress payment promptly to pay in full all the undersigned's laborers, subcontractors, materialmen, and suppliers for all work, materials, equipment, or combination of work, materials, and equipment that are the subject of this waiver and release.

Dated: 03/17/2023

Company Name

FORGE METALS, LLC

Signature



By:

ADRIANNA STANLEY

Printed Name

Its: ASSISTANT PM

Title

e-mail copy to: