

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION #: 0
APPLICATION DATE: 01/00/00
PERIOD TO: 01/00/00

ARCHITECT'S PROJECT #: 22-10004

ITEM #	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D WORK COMPLETED		E	F MATERIALS PRESENTLY STORED	G		H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE	% COMPLETE		
											5%	
1	01-0010 - Overhead	\$238,113.00	\$0.00	\$238,113.00	\$193,468.81			\$193,468.81	81.25%	\$44,644.19	\$9,673.44	
2	01-0020 - General Conditions	\$877,090.00	\$0.00	\$877,090.00	\$712,635.62			\$712,635.62	81.25%	\$164,454.38	\$35,631.78	
3	01-0030 - General Requirements	\$293,535.00	\$5,950.00	\$299,485.00	\$243,331.56			\$243,331.56	81.25%	\$56,153.44	\$12,166.58	
4	01-0040 - Mobilization	\$32,100.00	-\$950.00	\$31,150.00	\$31,150.00			\$31,150.00	100.00%	\$0.00	\$1,557.50	
5	01-0750 - Final Clean Up	\$60,443.00		\$60,443.00	\$0.00			\$0.00	0.00%	\$60,443.00	\$0.00	
6	01-1470 - Temporary Weather Protection	\$155,000.00		\$155,000.00	\$150,896.59			\$150,896.59	97.35%	\$4,103.41	\$7,544.83	
7	01-0670 - Equipment Rental	\$0.00	\$45,000.00	\$45,000.00	\$0.00			\$0.00	0.00%	\$45,000.00	\$0.00	
8	01-1130 - Security	\$0.00	-\$7,000.00	-\$7,000.00	\$0.00			\$0.00	0.00%	-\$7,000.00	\$0.00	
9	01-1390 - Temporary Power - Billing	\$0.00	-\$1,143.00	-\$1,143.00	\$0.00			\$0.00	0.00%	-\$1,143.00	\$0.00	
10	01-1430 - Temporary Toilets	\$0.00	\$7,000.00	\$7,000.00	\$0.00			\$0.00	0.00%	\$7,000.00	\$0.00	
11	01-1470 - Temporary Weather Protection	\$0.00	\$0.00	-\$0.01	-\$0.01			-\$0.01	100.00%	\$0.00	\$0.00	
12	02-0150 - Erosion Control SWPPP	\$15,000.00	\$0.00	\$15,000.00	\$9,600.00			\$9,600.00	64.00%	\$5,400.00	\$480.00	
13	02-0290 - On-Site Demolition	\$9,800.00	\$0.00	\$9,800.00	\$9,800.00			\$9,800.00	100.00%	\$0.00	\$490.00	
14	03-0020 - Cast In Place Concrete	\$454,250.00	\$9,015.00	\$463,265.00	\$463,266.00			\$463,266.00	100.00%	-\$1.00	\$23,163.30	
15	03-0230 - Concrete Insulation	\$31,370.00	-\$31,370.00	\$0.00	\$0.00			\$0.00	#DIV/0!	\$0.00	\$0.00	
16	03-0330 - Gypsum Concrete	\$104,850.00	\$0.00	\$104,850.00	\$0.00			\$0.00	0.00%	\$104,850.00	\$0.00	
17	03-0350 - Anchor Bolts	\$23,250.00	\$0.00	\$23,250.00	\$23,250.00			\$23,250.00	100.00%	\$0.00	\$1,162.50	
18	03-0600 - Concree Curb & Sidewalk	\$181,300.00	\$0.00	\$181,300.00	\$28,596.09			\$28,596.09	15.77%	\$152,703.91	\$1,429.80	
19	04-0030 - Masonry	\$437,750.00	\$51,350.00	\$489,100.00	\$195,145.00			\$195,145.00	39.90%	\$293,955.00	\$9,757.25	
20	05-0090 - Metal Framing	\$440,000.00	-\$10,334.00	\$429,666.00	\$256,273.05	\$107,118.20		\$363,391.25	84.58%	\$66,274.75	\$18,169.56	
21	06-0010 - Arch Wood Work (Cabinetry)	\$466,669.00	\$0.00	\$466,669.00	\$340,269.91			\$340,269.91	72.91%	\$126,399.09	\$17,013.50	
22	06-0030 - Countertops	\$228,576.00	\$35,944.00	\$264,520.00	\$133,289.50			\$133,289.50	50.39%	\$131,230.50	\$6,664.48	
23	06-0090 - Finish Carpentry - Interiors	\$344,663.00	-\$11,935.00	\$332,728.00	\$4,000.00			\$4,000.00	1.20%	\$328,728.00	\$200.00	
24	06-0170 - Rough Carpentry	\$3,365,403.00	\$632,755.04	\$3,998,158.04	\$3,999,588.04			\$3,999,588.04	100.04%	-\$1,430.00	\$199,979.40	
25	07-0050 - Bituminous Dampproofing	\$5,000.00	\$0.00	\$5,000.00	\$5,000.00			\$5,000.00	100.00%	\$0.00	\$250.00	
26	07-0110 - Caulking & Sealants	\$49,250.00	-\$46,612.00	\$2,638.00	\$0.00			\$0.00	0.00%	\$2,638.00	\$0.00	
27	07-0130 - Stucco/Siding	\$580,570.00	\$89,215.00	\$669,785.00	\$58,849.60			\$58,849.60	8.79%	\$610,935.40	\$2,942.48	
28	07-0170 - Deck Coating	\$89,000.00	\$0.00	\$89,000.00	\$0.00			\$0.00	0.00%	\$89,000.00	\$0.00	
29	07-0230 - Insulation - Interiors	\$254,695.00	\$41,805.00	\$296,500.00	\$34,165.00			\$34,165.00	11.52%	\$262,335.00	\$1,708.25	
30	07-0250 - Membrane Roofing	\$248,130.00	\$96,016.41	\$344,146.41	\$314,883.49			\$314,883.49	91.50%	\$29,262.92	\$15,744.17	
31	07-0310 - Soffit & Fascia	\$48,300.00	\$17,535.00	\$65,835.00	\$0.00			\$0.00	0.00%	\$65,835.00	\$0.00	
32	07-0350 - Roof Specialist & Accessories	\$1,670.00	\$0.00	\$1,670.00	\$1,670.00			\$1,670.00	100.00%	\$0.00	\$83.50	
33	08-0010 - Access Doors Overhead	\$57,250.00	\$0.00	\$57,250.00	\$37,212.00	\$14,417.20		\$51,629.20	90.18%	\$5,620.80	\$2,581.46	
34	08-0170 - Entrance & Storefronts	\$69,340.00	\$48,032.10	\$117,372.10	\$112,241.50			\$112,241.50	95.63%	\$5,130.60	\$5,612.08	
35	08-0260 - Doors & Frames	\$871,450.00	-\$7,680.00	\$863,770.00	\$537,222.60	\$107,774.56		\$644,997.16	74.67%	\$218,772.84	\$32,249.86	
36	08-0290 - Mirrors	\$27,585.00	\$0.00	\$27,585.00	\$21,285.00			\$21,285.00	77.16%	\$6,300.00	\$1,064.25	
37	08-0300 - Windows	\$106,109.00	\$27,466.08	\$133,575.08	\$124,937.65	\$2,123.49		\$127,061.14	95.12%	\$6,513.94	\$6,353.06	
38	08-0320 - Spcl Door - Ext (Fire Rated Doors) Smoke	\$33,992.00	\$0.00	\$33,992.00	\$27,193.60			\$27,193.60	80.00%	\$6,798.40	\$1,359.68	

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION #: 0
APPLICATION DATE: 01/00/00
PERIOD TO: 01/00/00

ARCHITECT'S PROJECT #: 22-10004

ITEM #	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D WORK COMPLETED		E	F MATERIALS PRESENTLY STORED	G		H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE	% COMPLETE		
												5%
39	09-0050 - Ceramic Tile	\$7,414.00	\$0.00	\$7,414.00	\$0.00			\$0.00	0.00%	\$7,414.00	\$0.00	
40	09-0130 - Flooring	\$424,508.00	\$0.00	\$424,508.00	\$129,000.00			\$129,000.00	30.39%	\$295,508.00	\$6,450.00	
41	09-0190 - Painting - Site Improvements	\$415,951.00	-\$7,000.00	\$408,951.00	\$4,015.00			\$4,015.00	0.98%	\$404,936.00	\$200.75	
42	09-0250 - Gypsum Board Install	\$1,352,896.00	\$0.00	\$1,352,896.00	\$71,900.00	\$282,637.83		\$354,537.83	26.21%	\$998,358.17	\$17,726.89	
43	10-0150 - Fire Extinguisher Cabinets	\$6,700.00	\$0.00	\$6,700.00	\$5,905.00			\$5,905.00	88.13%	\$795.00	\$295.25	
44	10-0250 - Knox Boxes	\$350.00	\$0.00	\$350.00	\$0.00			\$0.00	0.00%	\$350.00	\$0.00	
45	10-0310 - Postal Specialities	\$28,500.00	\$0.00	\$28,500.00	\$0.00			\$0.00	0.00%	\$28,500.00	\$0.00	
46	10-0330 - Signage-Inter/Exter Code	\$31,238.00	\$0.00	\$31,238.00	\$15,619.14			\$15,619.14	50.00%	\$15,618.86	\$780.96	
47	10-0370 - Toilet & Bath Accessories	\$33,575.00	-\$33,575.00	\$0.00	\$0.00			\$0.00	100.00%	\$0.00	\$0.00	
48	11-0110 - Residential Appliances	\$561,094.00	-\$61,641.00	\$499,453.00	\$0.00			\$0.00	0.00%	\$499,453.00	\$0.00	
49	12-0010 - Blinds	\$42,565.00	\$0.00	\$42,565.00	\$0.00			\$0.00	0.00%	\$42,565.00	\$0.00	
50	13-0010 - Carports	\$108,689.00	\$43,996.02	\$152,685.02	\$0.00			\$0.00	0.00%	\$152,685.02	\$0.00	
51	13-0030 - Swimming Pools	\$236,400.00	\$0.00	\$236,400.00	\$23,640.00			\$23,640.00	10.00%	\$212,760.00	\$1,182.00	
52	14-0010 - Chutes (Waste & Recycling)	\$19,195.00	\$1,090.00	\$20,285.00	\$14,930.00			\$14,930.00	73.60%	\$5,355.00	\$746.50	
53	14-0050 - Elevators	\$226,650.00	\$53,608.00	\$280,258.00	\$140,129.00	\$92,025.08		\$232,154.08	82.84%	\$48,103.92	\$11,607.70	
54	21-0020 - Wet Pipe Sprinkler Systems	\$311,952.00	\$7,107.84	\$319,059.84	\$272,267.48			\$272,267.48	85.33%	\$46,792.36	\$13,613.37	
55	22-0010 - Plumbing Fixture Accessories	\$89,200.00	-\$16,957.00	\$72,243.00	\$72,243.00			\$72,243.00	100.00%	\$0.00	\$3,612.15	
56	22-0050 - Plumbing Systems	\$1,638,000.00	-\$100,828.50	\$1,537,171.50	\$1,249,584.50	\$62,244.00		\$1,311,828.50	85.34%	\$225,343.00	\$65,591.43	
	23-0090 - HVAC	\$2,013,439.00	-\$467,269.00	\$1,546,170.00	\$1,136,567.00	\$19,000.00		\$1,155,567.00	74.74%	\$390,603.00	\$57,778.35	
57	26-0010 - Basic Electrical Materials	\$1,552,213.00	\$72,461.70	\$1,624,674.70	\$1,007,417.26	\$136,597.82		\$1,144,015.08	70.42%	\$480,659.62	\$57,200.75	
58	26-0090 - Temp Power & Usage	\$15,000.00	-\$7,500.00	\$7,500.00	\$7,500.00			\$7,500.00	100.00%	\$0.00	\$375.00	
59	26-0130 - Electric Car Charging Allowance	\$18,000.00	\$0.00	\$18,000.00	\$0.00			\$0.00	0.00%	\$18,000.00	\$0.00	
60	31-0100 - Earthwork	\$1,041,238.00	\$140,042.72	\$1,181,280.72	\$1,082,476.72			\$1,082,476.72	91.64%	\$98,804.00	\$54,123.84	
61	31-0200 - Earth Moving	\$91,951.00	-\$77,256.22	\$14,694.78	\$17,240.81			\$17,240.81	117.33%	-\$2,546.03	\$862.04	
62	32-0200 - Asphalt Paving	\$170,414.00	-\$21,969.02	\$148,444.98	\$0.00			\$0.00	0.00%	\$148,444.98	\$0.00	
63	32-0300 - Fencing	\$76,736.00	\$12,093.00	\$88,829.00	\$0.00			\$0.00	0.00%	\$88,829.00	\$0.00	
64	32-0700 - Landscaping & Planting	\$137,413.00	\$0.00	\$137,413.00	\$0.00			\$0.00	0.00%	\$137,413.00	\$0.00	
	SUBTOTALS	\$20,852,784.00	\$526,463.17	\$21,379,247.16	\$13,319,655.51	\$823,938.18	\$0.00	\$14,143,593.69	66.16%	\$7,235,653.47	\$707,179.68	
	GC-0010 - Contingency	\$561,532.00	-\$526,464.17	\$35,067.83	\$0.00			\$0.00	0.00%	\$35,067.83	\$0.00	
	GC-0020 - Profit	\$893,302.00	\$0.00	\$893,302.00	\$550,274.03			\$550,274.03	61.60%	\$343,027.97	\$0.00	
	GC-0040 - Insurance	\$257,161.00	\$0.00	\$257,161.00	\$257,161.00			\$257,161.00	100.00%	\$0.00	\$0.00	
	GC-0060 - Development Fee	\$1,028,648.00	\$0.00	\$1,028,648.00	\$390,886.24			\$390,886.24	38.00%	\$637,761.76	\$0.00	
	GRAND TOTALS	\$23,593,427.00	-\$1.00	\$23,593,425.99	\$14,517,976.78	\$823,938.18	\$0.00	\$15,341,914.96	65.03%	\$8,251,511.03	\$707,179.68	