

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 3

TO CONTRACTOR:
Rich Development
Syracuse, UT

PROJECT: Hunters Landing

APPLICATION #: 17

Distribution to:

OWNER

ARCHITECT

X CONTRACTOR

CONST. MGR.

Lender

FROM SUB-CONTRACTOR:
Fox & Hound Contracting, Inc.
1563 N 1600 E
Spanish Fork, UT 84660
CONTRACT FOR:

VIA ARCHITECT:

PERIOD TO: 7/23/2024

PROJECT #: Hunters Landing

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	1,488,638.03
2. NET CHANGE BY CHANGE ORDERS	\$	199,070.14
3. CONTRACT SUM TO DATE	\$	1,687,708.17
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	1,292,594.82
5. RETAINAGE: 5% (Column K on G703) of Completed Work	\$	64,629.75
6. TOTAL EARNED LESS RETAINAGE	\$	1,227,965.07
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	1,211,489.44
8. CURRENT PAYMENT DUE	\$	77050.11
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$	459,743.10

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Date: July 23 2024

State of: County of:

Subscribed and sworn to before me this day of

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

77,050.11

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION #: 17

APPLICATION DATE: 07/23/24

PERIOD TO: 07/23/24

ARCHITECT'S PROJECT #: Hunters Landing

A ITEM #	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED	G		H BALANCE TO FINISH	I RETAINAGE 5%
			FROM PREVIOUS APPLICATION	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE	% COMPLETE		
1	Rough electrical	\$ 767,357.76	\$670,492.00	\$24,076.68		\$694,568.68	90.51%	\$72,789.08	\$34,728.43
2	Trim electrical	\$ 214,581.89				\$0.00	0.00%	\$214,581.89	\$0.00
3	Site electrical	\$ 40,121.03	\$35,000.00			\$35,000.00	87.24%	\$5,121.03	\$1,750.00
4	Fire alarm	\$ 147,977.35	\$70,000.00			\$70,000.00	47.30%	\$77,977.35	\$3,500.00
5	Gear	\$ 198,720.00	\$198,720.00			\$198,720.00	100.00%	\$0.00	\$9,936.00
6	Light fixtures	\$ 119,880.00	\$119,880.00			\$119,880.00	100.00%	\$0.00	\$5,994.00
7						\$0.00	#DIV/0!	\$0.00	\$0.00
8						\$0.00	#DIV/0!	\$0.00	\$0.00
9						\$0.00	#DIV/0!	\$0.00	\$0.00
10						\$0.00	#DIV/0!	\$0.00	\$0.00
11						\$0.00	#DIV/0!	\$0.00	\$0.00
12						\$0.00	#DIV/0!	\$0.00	\$0.00
13						\$0.00	#DIV/0!	\$0.00	\$0.00
14						\$0.00	#DIV/0!	\$0.00	\$0.00
15						\$0.00	#DIV/0!	\$0.00	\$0.00
16						\$0.00	#DIV/0!	\$0.00	\$0.00
17						\$0.00	#DIV/0!	\$0.00	\$0.00
18						\$0.00	#DIV/0!	\$0.00	\$0.00
19						\$0.00	#DIV/0!	\$0.00	\$0.00
20						\$0.00	#DIV/0!	\$0.00	\$0.00
21						\$0.00	#DIV/0!	\$0.00	\$0.00
22						\$0.00	#DIV/0!	\$0.00	\$0.00
23						\$0.00	#DIV/0!	\$0.00	\$0.00
24						\$0.00	#DIV/0!	\$0.00	\$0.00
25						\$0.00	#DIV/0!	\$0.00	\$0.00
TOTALS		\$1,488,638.03	\$1,094,092.00	\$24,076.68	\$0.00	\$1,118,168.68	75.11%	\$370,469.35	\$55,908.43

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 3

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 17

APPLICATION DATE: 07/23/24

PERIOD TO:

ARCHITECT'S PROJECT NO: Hunters Landing

A ITEM #	B DESCRIPTION OF WORK	C CHANGE ORDER AMOUNT	D WORK COMPLETED		F MATERIALS PRESENTLY STORED	G		H BALANCE TO FINISH	I RETAINAGE
			FROM PREVIOUS APPLICATION	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE	% COMPLETE		
1	RMP changes	\$22,422.74	\$22,422.74			\$22,422.74	100.00%	\$0.00	5% \$1,121.14
2	SER upsize	\$85,500.00	\$85,500.00			\$85,500.00	100.00%	\$0.00	\$4,275.00
3	Smoke curtains	\$1,700.00	\$1,700.00			\$1,700.00	100.00%	\$0.00	\$85.00
4	Temp lights/power	\$7,774.70	\$7,774.70			\$7,774.70	100.00%	\$0.00	\$388.74
5	EV chargers	\$24,644.00				\$0.00	0.00%	\$24,644.00	\$0.00
6	Wire removal from exterior walls	\$6,459.00		\$6,459.00		\$6,459.00	100.00%	\$0.00	\$322.95
7	Re-wire units & re-pull SER	\$50,569.70		\$50,569.70		\$50,569.70	100.00%	\$0.00	\$2,528.49
8						\$0.00	#DIV/0!	\$0.00	\$0.00
9						\$0.00	#DIV/0!	\$0.00	\$0.00
10						\$0.00	#DIV/0!	\$0.00	\$0.00
11						\$0.00	#DIV/0!	\$0.00	\$0.00
12						\$0.00	#DIV/0!	\$0.00	\$0.00
13						\$0.00	#DIV/0!	\$0.00	\$0.00
14						\$0.00	#DIV/0!	\$0.00	\$0.00
15						\$0.00	#DIV/0!	\$0.00	\$0.00
16						\$0.00	#DIV/0!	\$0.00	\$0.00
17						\$0.00	#DIV/0!	\$0.00	\$0.00
18						\$0.00	#DIV/0!	\$0.00	\$0.00
19						\$0.00	#DIV/0!	\$0.00	\$0.00
20						\$0.00	#DIV/0!	\$0.00	\$0.00
21						\$0.00	#DIV/0!	\$0.00	\$0.00
22						\$0.00	#DIV/0!	\$0.00	\$0.00
23						\$0.00	#DIV/0!	\$0.00	\$0.00
24						\$0.00	#DIV/0!	\$0.00	\$0.00
25						\$0.00	#DIV/0!	\$0.00	\$0.00
TOTALS		\$199,070.14	\$117,397.44	\$57,028.70	\$0.00	\$174,426.14	87.62%	\$24,644.00	\$8,721.32



Invoice

Terms

Date

Invoice #

9/18/2023

35108

Project

Hunters Landing

Makers Line
537 W 600 S Suite 400
Salt Lake City, Utah 84101

Make Payable to:
Fox & Hound Contracting
1563 North 1600 East
Spanish Fork, UT 84660

Est Qty	Item	Description	Curr %	Total %
		E1.0		
		E1.1		
		E2.0, E2.1, E2.2, E2.3 E2.4		
		E3.0, E3.1, E3.2, E3.3, E3.4, E3.5		
		E4.0, E4.1		
		E5.0, E5.1, E5.2		
5	SA	Light pole location.	15.00%	80.00%
4	SB	Light pole location.	15.00%	80.00%
1	SC	Light pole location.	15.00%	80.00%
12	S1	Site lighting.	15.00%	80.00%
1	Monument power	Power to owner supplied monument sign. 10awg.	15.00%	80.00%
1	Flag pole Junction	Flag pole pipe and box, no fixture.	15.00%	80.00%
1	Mailbox installation	Power to dropoff boxes.	15.00%	80.00%
		Light pole, garage, canopy underground.		
1,650	1" PVC	Pipe.	15.00%	80.00%
24	1" PVC long swee...	Pipe.	15.00%	80.00%
1,650	Excavation	Excavation.	15.00%	80.00%
		Transformer to building underground.		
		FA1.0, FA2.0, FA2.1, FA2.2, FA2.3, FA2.4, FA3.0		
		~~~~~ CHANGE ORDER ~~~~~		
		January 19, 2022		
		> Added 155 U5. (+\$4,650.00)		
		Total change to estimate +\$4,650.00		
		~~~~~		

It's been a pleasure working with you!

Total

\$4,452.75

Payments/Credits

\$0.00

Balance Due

\$4,452.75

Jason Bergstrom 801-361-4366 foxhoundut@gmail.com
Licensed & Insured



Invoice

Terms

Date

Invoice #

10/18/2023

35118

Project

Hunters Landing

Makers Line
537 W 600 S Suite 400
Salt Lake City, Utah 84101

Make Payable to:
Fox & Hound Contracting
1563 North 1600 East
Spanish Fork, UT 84660

Est Qty	Item	Description	Curr %	Total %
		E1.0		
		E1.1		
		E2.0, E2.1, E2.2, E2.3 E2.4		
		E3.0, E3.1, E3.2, E3.3, E3.4, E3.5		
		E4.0, E4.1		
		E5.0, E5.1, E5.2		
5	SA	Light pole location.	15.00%	95.00%
4	SB	Light pole location.	15.00%	95.00%
1	SC	Light pole location.	15.00%	95.00%
12	S1	Site lighting.	15.00%	95.00%
		Light pole, garage, canopy underground.		
1,650	1" PVC	Pipe.	20.00%	100.00%
24	1" PVC long swee...	Pipe.	20.00%	100.00%
5,000	#10 THHN	Wire.	35.00%	100.00%
1,650	Excavation	Excavation.	20.00%	100.00%
		Transformer to building underground.		
		FA1.0, FA2.0, FA2.1, FA2.2, FA2.3, FA2.4, FA3.0		
		~~~~ CHANGE ORDER ~~~~		
		January 19, 2022		
		> Added 155 U5. (+\$4,650.00)		
		Total change to estimate +\$4,650.00		
		~~~~~		

It's been a pleasure working with you!

Total

\$6,289.50

Payments/Credits

\$0.00

Balance Due

\$6,289.50

Jason Bergstrom 801-361-4366 foxhoundut@gmail.com
Licensed & Insured

Invoice

Terms

Date

Invoice #

2/5/2024

35170

Project

Hunters Wire Removal C/O

Makers Line
537 W 600 S Suite 400
Salt Lake City, Utah 84101

Make Payable to:
Fox & Hound Contracting
1563 North 1600 East
Spanish Fork, UT 84660

Est Qty	Item	Description	Curr %	Total %
86.12	Labor	Labor to remove material per scope of work from 11/28/23 to 1/22/24	100.00%	100.00%

It's been a pleasure working with you!

Total

\$6,459.00

Payments/Credits

\$0.00

Balance Due

\$6,459.00

Jason Bergstrom 801-361-4366 foxhoundut@gmail.com
Licensed & Insured



Invoice

Terms

Date

Invoice #

7/23/2024

35217

Project

Hunters re-wire units & ser

Makers Line
537 W 600 S Suite 400
Salt Lake City, Utah 84101

Make Payable to:
Fox & Hound Contracting
1563 North 1600 East
Spanish Fork, UT 84660

Est Qty	Item	Description	Curr %	Total %
		01/23/2024 to 01/17/2024		
7.83	Angel	Labor	100.00%	100.00%
44.25	Austin	Labor	100.00%	100.00%
59.67	Brandon	Labor	100.00%	100.00%
18.08	Bryan	Labor.	100.00%	100.00%
50.48	Ethan	Labor	100.00%	100.00%
49.08	Gage	Labor	100.00%	100.00%
57.8	Jaron	Labor.	100.00%	100.00%
22.57	Jose	Labor	100.00%	100.00%
10.45	Josh	Labor.	100.00%	100.00%
76.52	Kevin	Labor.	100.00%	100.00%
31.72	Matias	Labor.	100.00%	100.00%
98.18	Rony	Labor	100.00%	100.00%
31.62	Tyler	Labor	100.00%	100.00%
75.72	Williber	Labor	100.00%	100.00%
17	14/2 romex	14/2 romex wire.	100.00%	100.00%
11	12/2 romex	Local code using 12 gauge lighting circuits.	100.00%	100.00%

It's been a pleasure working with you!

Total \$50,569.70

Payments/Credits \$0.00

Jason Bergstrom 801-361-4366 foxhoundut@gmail.com
Licensed & Insured

Balance Due \$50,569.70



Invoice

Terms

Date

Invoice #

8/17/2023

35092

Project

Hunters Landing

Makers Line
537 W 600 S Suite 400
Salt Lake City, Utah 84101

Make Payable to:
Fox & Hound Contracting
1563 North 1600 East
Spanish Fork, UT 84660

Est Qty	Item	Description	Curr %	Total %
155	Units	Living/office space. E1.0 E1.1 E2.0, E2.1, E2.2, E2.3 E2.4 E3.0, E3.1, E3.2, E3.3, E3.4, E3.5 E4.0, E4.1 E5.0, E5.1, E5.2 Light pole, garage, canopy underground. Transformer to building underground. FA1.0, FA2.0, FA2.1, FA2.2, FA2.3, FA2.4, FA3.0	1.62%	67.98%
		~~~~~ CHANGE ORDER ~~~~~ January 19, 2022 > Added 155 U5. (+\$4,650.00) Total change to estimate +\$4,650.00 ~~~~~		

It's been a pleasure working with you!

Jason Bergstrom 801-361-4366 foxhoundut@gmail.com  
Licensed & Insured

**Total**

\$13,334.43

**Payments/Credits**

\$0.00

**Balance Due**

\$13,334.43