

Hunter's Landing Continuation Sheet

Rich Development										
			7-Mar-2024	2-Apr-2024	1-May-2024	4-Jun-2024				Retainage
#	DESCRIPTION OF WORK	Total	Draw 16	Draw 17	Draw 18	Draw 19	TOTAL COMPLETED AND STORED TO DATE	Percent Complete	BALANCE TO FINISH	Value 5%
01-2010	Overhead	\$ 308,113.00	\$ 20,000.00	\$ 25,000.00	\$ 26,365.15	\$ 25,000.00	\$ 334,831.96	140.62%	\$ (96,718.96)	\$ -
01-0340	General Conditions	\$ 890,590.00	\$ -	\$ 999.26	\$ -	\$ 3,202.83	\$ 718,103.16	81.87%	\$ 158,986.84	\$ -
01-0750	General Requirements	\$ 326,165.41	\$ -	\$ -	\$ -	\$ -	\$ 250,961.97	85.50%	\$ 42,573.03	\$ 12,548.10
01-0790	Mobilization	\$ 32,100.00	\$ -	\$ -	\$ -	\$ -	\$ 31,150.00	97.04%	\$ 950.00	\$ -
01-0930	Final Clean Up	\$ 75,443.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 60,443.00	\$ -
01-1470	Temporary Weather Protection	\$ 170,000.00	\$ -	\$ -	\$ -	\$ -	\$ 150,896.58	97.35%	\$ 4,103.42	\$ 7,544.83
02-0150	Erosion Control SWPPP	\$ 36,725.00	\$ -	\$ 11,725.00	\$ 605.00	\$ 430.00	\$ 22,360.00	149.07%	\$ (7,360.00)	\$ 1,118.00
02-0290	On-Site Demolition	\$ 539,800.00	\$ 3,389.26	\$ 146,453.70	\$ 34,120.00	\$ 4,000.00	\$ 306,094.74	3123.42%	\$ (296,294.74)	\$ 15,304.74
03-2020	Cast-In-Place Concrete	\$ 454,250.00	\$ -	\$ -	\$ -	\$ -	\$ 463,266.00	101.98%	\$ (9,016.00)	\$ 23,163.30
03-0230	Concrete Insulation	\$ 31,370.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 31,370.00	\$ -
03-0330	Gypsum Concrete	\$ 104,850.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 104,850.00	\$ -
03-0350	Anchor Bolts	\$ 23,250.00	\$ -	\$ -	\$ -	\$ -	\$ 23,250.00	100.00%	\$ -	\$ 1,162.50
03-0600	Concrete Curb and Sidewalk	\$ 181,300.00	\$ -	\$ -	\$ -	\$ -	\$ 28,596.09	15.77%	\$ 152,703.91	\$ 1,429.80
04-1930	Masonry	\$ 547,750.00	\$ -	\$ -	\$ -	\$ -	\$ 195,145.00	44.58%	\$ 242,605.00	\$ 9,757.25
05-0090	Metal Framing	\$ 440,000.00	\$ -	\$ -	\$ -	\$ -	\$ 256,273.05	58.24%	\$ 183,726.95	\$ 12,813.65
06-0010	Arch Woodwork (Unit Cabinetry)	\$ 466,669.00	\$ -	\$ -	\$ -	\$ -	\$ 340,269.91	72.91%	\$ 126,399.09	\$ 17,013.50
06-0030	Countertops	\$ 228,576.00	\$ -	\$ -	\$ -	\$ -	\$ 133,289.50	58.31%	\$ 95,286.50	\$ 6,664.48
06-0090	Finish Carpentry - Interiors	\$ 381,783.44	\$ -	\$ -	\$ -	\$ -	\$ 41,120.44	11.93%	\$ 303,542.56	\$ 2,056.02
06-0170	Rough Carpentry	\$ 4,860,403.00	\$ 216,203.84	\$ 317,608.99	\$ 405,975.47	\$ 851,488.38	\$ 5,790,864.72	172.07%	\$ (2,425,461.72)	\$ 289,543.24
07-0050	Bituminous Dampproofing	\$ 5,000.00	\$ -	\$ -	\$ -	\$ -	\$ 5,000.00	100.00%	\$ -	\$ 250.00
07-0110	Caulking & Sealants	\$ 49,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 49,250.00	\$ -
07-0130	Stucco/ Siding	\$ 625,570.00	\$ -	\$ -	\$ -	\$ -	\$ 58,849.60	10.14%	\$ 521,720.40	\$ 2,942.48
07-0170	Deck Coating	\$ 89,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 89,000.00	\$ -
07-0230	Insulation - Interiors	\$ 254,695.00	\$ -	\$ -	\$ -	\$ -	\$ 34,165.00	13.41%	\$ 220,530.00	\$ 1,708.25
07-0250	Membrane Roofing	\$ 320,630.00	\$ -	\$ -	\$ -	\$ -	\$ 314,883.49	126.90%	\$ (66,753.49)	\$ 15,744.17
07-0310	Soffit & Fascia	\$ 48,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 48,300.00	\$ -
07-0350	Roof Specialties & Accessories	\$ 1,670.00	\$ -	\$ -	\$ -	\$ -	\$ 1,670.00	100.00%	\$ -	\$ 83.50
08-0010	Access Doors Overhead	\$ 57,250.00	\$ -	\$ -	\$ -	\$ -	\$ 37,212.00	65.00%	\$ 20,038.00	\$ 1,860.60
08-0170	Entrance & Storefronts	\$ 69,340.00	\$ -	\$ -	\$ -	\$ -	\$ 112,241.50	161.87%	\$ (42,901.50)	\$ 5,612.08
08-0260	Doors & Frames	\$ 888,450.00	\$ -	\$ -	\$ -	\$ -	\$ 537,222.60	61.65%	\$ 334,227.40	\$ 26,861.13
08-0290	Mirrors	\$ 27,585.00	\$ -	\$ -	\$ -	\$ -	\$ 21,285.00	77.16%	\$ 6,300.00	\$ 1,064.25
08-0300	Windows	\$ 161,109.00	\$ -	\$ -	\$ -	\$ -	\$ 124,937.65	117.74%	\$ (18,828.65)	\$ 6,246.88
08-0320	Spcl Door-Ext(Fire Rated Door)	\$ 33,992.00	\$ -	\$ -	\$ -	\$ -	\$ 27,193.60	80.00%	\$ 6,798.40	\$ 1,359.68
09-0050	Ceramic Tile	\$ 7,414.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 7,414.00	\$ -
09-0130	Flooring	\$ 424,508.00	\$ -	\$ -	\$ -	\$ -	\$ 129,000.00	30.39%	\$ 295,508.00	\$ 6,450.00
09-0190	Painting - Site Improvements	\$ 415,951.00	\$ -	\$ -	\$ -	\$ -	\$ 4,015.00	0.97%	\$ 411,936.00	\$ 200.75
09-0250	Gypsum Board Install	\$ 1,449,749.21	\$ -	\$ -	\$ -	\$ -	\$ 168,753.21	12.47%	\$ 1,184,142.79	\$ 8,437.66
10-0150	Fire Extinguisher Cabinets	\$ 6,700.00	\$ -	\$ -	\$ -	\$ -	\$ 5,905.00	88.13%	\$ 795.00	\$ 295.25
10-0250	Knox Boxes	\$ 350.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 350.00	\$ -
10-0310	Postal Specialties	\$ 28,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 28,500.00	\$ -
10-0330	Signage-Inter/Exter Code	\$ 31,238.00	\$ -	\$ -	\$ -	\$ -	\$ 15,619.14	50.00%	\$ 15,618.86	\$ 780.96
10-0370	Toilet & Bath Accessories	\$ 33,575.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 33,575.00	\$ -
11-0110	Residential Appliances	\$ 561,094.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 561,094.00	\$ -
12-0010	Blinds	\$ 42,565.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 42,565.00	\$ -
13-0010	Carports	\$ 108,689.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 108,689.00	\$ -
13-0030	Swimming Pools	\$ 236,400.00	\$ -	\$ -	\$ -	\$ -	\$ 23,640.00	10.00%	\$ 212,760.00	\$ 1,182.00
14-0010	Chutes (Waste And Recycling)	\$ 19,195.00	\$ -	\$ -	\$ -	\$ -	\$ 14,930.00	77.78%	\$ 4,265.00	\$ 746.50
14-0050	Elevators	\$ 231,251.25	\$ -	\$ -	\$ -	\$ -	\$ 144,730.25	63.86%	\$ 81,919.75	\$ 7,236.51
21-0020	Wet Pipe Sprinkler Systems	\$ 341,952.00	\$ -	\$ -	\$ -	\$ -	\$ 272,267.48	87.28%	\$ 39,684.52	\$ 13,613.37
22-0010	Plumbing Fixture Accessories	\$ 89,200.00	\$ -	\$ -	\$ -	\$ -	\$ 72,243.00	80.99%	\$ 16,957.00	\$ 3,612.15
22-0050	Plumbing Systems	\$ 1,965,211.00	\$ 205,000.00	\$ -	\$ 87,565.00	\$ 34,646.00	\$ 1,576,795.50	96.26%	\$ 61,204.50	\$ 78,839.78
23-0090	HVAC	\$ 2,013,439.00	\$ -	\$ -	\$ -	\$ -	\$ 1,136,567.00	56.45%	\$ 876,872.00	\$ 56,828.35
26-0010	Basic Electrical Materials	\$ 1,650,285.18	\$ -	\$ -	\$ -	\$ -	\$ 1,085,489.44	69.93%	\$ 466,723.56	\$ 54,274.47
26-0090	Temp Power & Usage	\$ 18,000.00	\$ 11.13	\$ 295.96	\$ -	\$ 206.01	\$ 8,532.26	56.88%	\$ 6,467.74	\$ 426.61
26-0130	Electric Car Charging Allowance	\$ 18,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 18,000.00	\$ -
31-0100	Earthwork	\$ 1,111,390.32	\$ -	\$ -	\$ -	\$ -	\$ 1,152,629.04	110.70%	\$ (111,391.04)	\$ 57,631.45
31-0200	Earth Moving	\$ 91,951.00	\$ -	\$ -	\$ -	\$ -	\$ 17,240.81	18.75%	\$ 74,710.19	\$ 862.04
32-0200	Asphalt Paving	\$ 170,414.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 170,414.00	\$ -
32-0300	Fencing	\$ 76,736.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 76,736.00	\$ -
32-0700	Landscaping and Planting	\$ 137,413.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 137,413.00	\$ -
GC-0010	Contingency	\$ 561,532.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%	\$ 561,532.00	\$ -
GC-0020	Profit	\$ 1,046,812.00	\$ -	\$ -	\$ -	\$ -	\$ 550,273.97	61.60%	\$ 343,028.03	\$ -
GC-0040	Insurance	\$ 375,078.00	\$ -	\$ -	\$ -	\$ -	\$ 362,578.00	140.99%	\$ (105,417.00)	\$ -
GC-0060	Development Fee	\$ 1,028,648.00	\$ -	\$ -	\$ -	\$ -	\$ 390,886.24	38.00%	\$ 637,761.76	\$ -
TOTALS		\$ 27,024,219.81	\$ 444,604.23	\$ 502,082.91	\$ 554,630.62	\$ 918,973.22	\$ 17,493,228.90	74.14%	\$ 6,100,198.10	\$ 755,270.28
		\$ 0.00	\$ -	\$ -	\$ -	\$ -	\$ (0.00)			

Hunters Landing Budget Tracking - Rich Development									
--	--	--	--	--	--	--	--	--	--

				Scheduled Value	2-Jan-2024	4-Feb-2024	7-Mar-2024	2-Apr-2024	1-May-2024	4-Jun-2024			
					Draw 1	Draw 2	Draw 3	Draw 4	Draw 5	Draw 6	Billed to Date	Percent Complete	Remaining
07-0130	Stucco/ Siding	REPLACE TYVEK ENTIRE EXTERIOR		\$ 45,000.00							-	0.00%	\$ 45,000.00
02-0290	On-Site Demolition			\$ 30,000.00							-	0.00%	\$ 30,000.00
02-0290	On-Site Demolition	DEMO BRICK		\$ 8,000.00							-	0.00%	\$ 8,000.00
04-1930	Masonry	8 LOADS OF BRICK TO THE DUMP		\$ 110,000.00							-	0.00%	\$ 110,000.00
02-0290	On-Site Demolition	DEMO ALL WINDOWS & EXT DOORS		\$ 35,000.00							-	0.00%	\$ 35,000.00
08-0300	Windows	REPLACE BROKEN WINDOWS		\$ 15,000.00							-	0.00%	\$ 15,000.00
02-0290	On-Site Demolition	DEMO 100% OF EXISTING FRAMING & LUMBER		\$ 170,000.00	80,802.65			144,249.95			225,052.60	132.38%	\$ (55,052.60)
02-0290	On-Site Demolition	50 LOADS TO THE DUMP, EXTERIOR WALLS (GUESS)		\$ 50,000.00					34,120.00		34,120.00	68.24%	\$ 15,880.00
02-0290	On-Site Demolition	REMOVE ALL ELECTRICAL FROM EXTERIOR WALLS		\$ 10,000.00							-	0.00%	\$ 10,000.00
02-0290	On-Site Demolition	REMOVE ALL SPRINKLERS FROM EXTERIOR WALLS & DECKS		\$ 30,000.00					4,000.00	4,000.00	4,000.00	13.33%	\$ 26,000.00
06-0170	Rough Carpentry	NEW LUMBER TO REBUILD COMPLETE EXTERIORS		\$ 270,000.00			14,534.20		103,785.27	3,987.43	122,306.90	45.30%	\$ 147,693.10
06-0170	Rough Carpentry	NEW FRAMING OF COMPLETE EXTERIORS (AND INTERIOR ISSUES)		\$ 1,200,000.00			201,669.64	317,608.99	302,190.20	847,500.95	1,668,969.78	139.08%	\$ (468,969.78)
07-0250	Membrane Roofing	LIFT & FIX ROOF. FINISH WEST TPO PART		\$ 72,500.00							-	0.00%	\$ 72,500.00
02-0290	On-Site Demolition	REMOVE SHEETROCK FROM BUILDING		\$ 45,000.00		10,000.00					10,000.00	22.22%	\$ 35,000.00
06-0170	Rough Carpentry	NEW HARDWARE FOR RE-FRAME		\$ 25,000.00							-	0.00%	\$ 25,000.00
26-0010	Basic Electrical Materials	RE-INSTALL ALL ELECTRICAL IN EXTERIOR WALLS		\$ 20,000.00							-	0.00%	\$ 20,000.00
21-0020	Wet Pipe Sprinkler Systems	RE-INSTALL ALL SPRINKLERS TO ALL DECKS		\$ 30,000.00							-	0.00%	\$ 30,000.00
08-0300	Windows	RE-INSTALL ALL EXTERIOR WINDOWS & FLASHING (200)		\$ 40,000.00							-	0.00%	\$ 40,000.00
08-0260	Doors & Frames	RE-INSTALL 170 EXTERIOR DOORS		\$ 17,000.00							-	0.00%	\$ 17,000.00
02-0290	On-Site Demolition	ALL SHORING MATERIALS		\$ 50,000.00		2,541.34					2,541.34	5.08%	\$ 47,458.66
02-0290	On-Site Demolition	ALL SHORING LABOR	3	\$ 90,000.00							-	0.00%	\$ 90,000.00
02-0290	On-Site Demolition	ALL SHORING ENGINEERING		\$ 12,000.00	14,454.04	533.75	3,389.26	2,203.75			20,580.80	171.51%	\$ (6,580.80)
		GENERAL CONDITIONS FOR 3 MONTH FIX TIME PERIOD									-		
01-0340	General Conditions	TOILETS		\$ 3,000.00	340.03	415.03		999.26		2,494.97	4,249.29	141.64%	\$ (1,249.29)
01-0340	General Conditions	SECURITY		\$ 3,000.00							-	0.00%	\$ 3,000.00
26-0090	Temp Power & Usage	TEMP POWER		\$ 3,000.00		519.16	11.13	295.96		206.01	1,032.26	34.41%	\$ 1,967.74
01-1470	Temporary Weather Protection	WINTER CONDITIONS		\$ 15,000.00							-	0.00%	\$ 15,000.00
01-2010	Overhead	OVERHEAD & SUPERVISION		\$ 70,000.00	25,000.00	20,000.00	20,000.00	25,000.00	26,365.15	25,000.00	141,365.15	201.95%	\$ (71,365.15)
01-0340	General Conditions	TRAILER		\$ 4,000.00							-	0.00%	\$ 4,000.00
01-0340	General Conditions	FENCING		\$ 3,000.00		510.39				707.86	1,218.25	40.61%	\$ 1,781.75
01-0340	General Conditions	SAFETY		\$ 500.00							-	0.00%	\$ 500.00
GC-0020	Profit	BUILDERS PROFIT	6	\$ 153,510.00							-	0.00%	\$ 153,510.00
01-0750	General Requirements	RENTAL EQUIPMENT		\$ 25,000.00							-	0.00%	\$ 25,000.00
01-0930	Final Clean Up	CLEAN UP & GENERAL LABOR		\$ 15,000.00							-	0.00%	\$ 15,000.00
GC-0040	Insurance	GL INSURANCE (DIFFERENT FROM BUILDERS RISK)		\$ 12,500.00							-	0.00%	\$ 12,500.00
02-0150	Erosion Control SWPPP	SWPPP		\$ 10,000.00					605.00	430.00	1,035.00	10.35%	\$ 8,965.00
		Contract Subtotal		\$ 2,692,010.00	120,596.72	34,519.67	239,604.23	490,357.91	467,065.62	884,327.22	2,236,471.37	83.08%	\$ 455,538.63
GC-0040	Insurance	Insurance Payment		\$ 105,417.00	105,417.00						105,417.00	100.00%	\$ -
26-0010	Basic Electrical Materials	Electrical work done under ML		\$ 78,072.18	78,072.18						78,072.18	100.00%	\$ -
01-0750	General Requirements	Dumpster Charges under ML		\$ 7,630.41	7,630.41						7,630.41	100.00%	\$ -
09-0250	Gypsum Board Install	Foundation Building Materials - Drywall Materials under ML		\$ 96,853.21		96,853.21					96,853.21	100.00%	\$ -
31-0100	Earthwork	Triple BBB under ML - UDOT Permit & Rough cut in parking lot		\$ 8,998.17		8,998.17					8,998.17	100.00%	\$ -
14-0050	Elevators	TK Elevator Payment		\$ 4,601.25		4,601.25					4,601.25	100.00%	\$ -
06-0090	Finish Carpentry - Interiors	Wilcox Finish and Supply Under ML		\$ 37,120.44		37,120.44					37,120.44	100.00%	\$ -
31-0100	Earthwork	Track-out Materials & Time		\$ 61,154.15		61,154.15					61,154.15	100.00%	\$ -
22-0050	Plumbing Systems	Plumbing Deposit		\$ 205,000.00			205,000.00				205,000.00	100.00%	\$ -
02-0150	Erosion Control SWPPP	Previous SWPPP Charges		\$ 11,725.00				11,725.00			11,725.00	100.00%	\$ -
22-0050	Plumbing Systems	Plumbing Redo		\$ 87,565.00					87,565.00		87,565.00	100.00%	\$ -
22-0050	Plumbing Systems	Replace Cracked Tubs		\$ 34,646.00						34,646.00	34,646.00	100.00%	\$ -
		Out of Scope Subtotal		\$ 738,782.81	191,119.59	208,727.22	205,000.00	11,725.00	87,565.00	34,646.00	738,782.81	100.00%	\$ -
		TOTALS		\$ 3,430,792.81	311,716.31	243,246.89	444,604.23	502,082.91	554,630.62	918,973.22	2,975,254.18		
		THESE NUMBERS DO NOT REFLECT ANY STORAGE OF MATERIALS FOR THE LAST YEAR FROM ANY TRADES THESE NUMBERS DO NOT REFLECT ANY BIDS IN THE ORIGINAL COST BREAKDOWN BY MAKERS LINE THESE NUMBERS DO NOT INCLUDE ANY OLD OR NEW CHANGE ORDERS FROM ALL CONTRACTORS											
		THESE NUMBERS DO NOT INCLUDE REPLACING THE SHEETROCK, OR STORING THE SHEETROCK, SOME OF THE OLD SHEETROCK WILL NEED TO BE THROWN AWAY DUE TO GETTING WET AND MOLD PRESENT											
		THESE NUMBERS DO NOT INCLUDE ANY FRAMING ISSUES NOT YET KNOWN, INCLUDING FIXING ALL OF THE STAIRWELLS WHICH HAVE ISSUES.											
		THESE NUMBERS DO NOT REFLECT ANY HVAC OR PLUMBING ISSUES THAT MIGHT ARISE DURING THE DEMO AND FIX ON THE BUILDING.											
				Gr \$ 3,430,792.81									