

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

TO OWNER: HUNTERS LANDING NORTH LLC
FROM: RICH DEVELOPMENT INC.
CONTRACTOR:

PROJECT:

APPLICATION NUMBER: 1

PERIOD TO: 07/09/24

PROJECT NO:

CONTRACT DATE:

Distribution to:
☒ OWNER
☐ CONSTRUCTION
☐ MANAGER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in accordance with the Contract, Continuation Sheet, AIA Document G703, is attached.

1.	ORIGINAL CONTRACT SUM	\$14,846,921.49
2.	Net Change By Change Orders.....	22,500.00
3.	CONTRACT SUM TO DATE (Line 1 +2).....	\$ 14,869,421.49
4.	TOTAL COMPLETED & STORED TO DATE..... (Column G on G703)	298,667.37
5.	RETAINAGE:	
a.	5% of Completed Work (Columns D & E on G703)	2,888.44
b.	5% of Stored Material (Column F on G703)	\$0.00
	Total Retainage (Line 5a + 5b or Total in Column I of G703)	\$2,888.44
6.	TOTAL EARNED LESS RETAINAGE..... (Line 4 less Line 5 Total)	\$295,778.93
7.	LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$0.00
8.	CURRENT PAYMENT DUE	\$295,778.93
9.	BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 14,573,642.56
CHANGE ORDER SUMMARY		
Total changes approved in previous months by Owner		\$0.00
Total Approved this Month		\$0.00
TOTALS		\$0.00
NET CHANGES by Change Order		\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

BY: Doug Kille DATE 7/16/2024

State of: Utah County of: Davis
Subscribed and sworn before me this 16 day of July 20 24
Notary Public: [Signature]
My Commission Expires: 07/29/2024



CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Construction Manager certifies that to the best of his knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... \$ 295,778.93

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

CONSTRUCTION MGR: By: _____ Date: _____

ARCHITECT:

By: _____ Date: _____

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

ARCHITECTS PROJECT NO: 0										
A	B	C	D		E	F	G	H	I	
ITEM NO.	COST CODE	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
				FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
001	022100	SURVEY	\$7,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,000.00	\$0.00
002	310000	EXCAVATION	\$1,197,367.29	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,197,367.29	\$0.00
003	030000	CONCRETE WORK	\$408,552.00	\$0.00	\$109,362.24	\$0.00	\$109,362.24	27%	\$299,189.76	\$2,888.44
004	323100	FENCING	\$44,475.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$44,475.00	\$0.00
005	061000	FRAMING	\$2,063,122.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,063,122.00	\$0.00
006	075000	ROOFING	\$235,254.40	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$235,254.40	\$0.00
007	071000	DECK COATINGS	\$72,455.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$72,455.00	\$0.00
008	050000	STEEL	\$231,863.74	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$231,863.74	\$0.00
009	085000	WINDOWS	\$172,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$172,500.00	\$0.00
010	084000	STORE FRONT DOORS & WINDOWS	\$95,488.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$95,488.00	\$0.00
011	142000	ELEVATOR	\$255,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$255,500.00	\$0.00
012	081100	HM DOORS & HARDWARE	\$124,235.22	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$124,235.22	\$0.00
013	220000	PLUMBING	\$1,125,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,125,000.00	\$0.00
014	260000	ELEC	\$1,339,237.49	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,339,237.49	\$0.00
015	230000	HVAC	\$1,395,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,395,000.00	\$0.00
016	210000	FIRE SPRINKLERS	\$291,076.09	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$291,076.09	\$0.00
017	079200	CAULKING	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$10,000.00	\$0.00
018	035413	GYPCRETE	\$77,757.03	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$77,757.03	\$0.00
019	072000	INSULATION	\$232,552.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$232,552.00	\$0.00
020	092000	SHIETROCK & DENSGLASS	\$970,288.61	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$970,288.61	\$0.00
021	077200	ROOF HATCH	\$1,600.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,600.00	\$0.00
022	090000	FINISH MATERIALS & LABOR	\$520,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$520,000.00	\$0.00
023	099000	PAINTING	\$213,852.35	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$213,852.35	\$0.00
024	064100	CABINETS & TOPS	\$467,314.15	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$467,314.15	\$0.00
025	096100	FLOOR PREP	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$10,000.00	\$0.00
026	104416	FIRE EXTINGUISHERS	\$7,850.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,850.00	\$0.00
027	102800	MIRRORS	\$34,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$34,000.00	\$0.00
028	096000	FLOORING	\$312,858.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$312,858.00	\$0.00
029	070000	EXTERIORS	\$891,304.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$891,304.00	\$0.00
030	320000	PICKLEBALL	\$7,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,500.00	\$0.00
031	118119	VAC STATIONS	\$19,250.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$19,250.00	\$0.00
032	105500	MAILBOXES	\$6,800.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$6,800.00	\$0.00
033	131919	DOG WASH STATION	\$31,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$31,500.00	\$0.0