



# HUNTER'S LANDING NORTH

## Draw #5

---

Arixa  
12.5.2024

PROJECT LOCATION  
1143 Century Drive Ogden, UT 84404

# Table of Contents

---

CONTINUATION SHEET - pg. 3-4

BUILDER'S DRAW REQUEST SUMMARY - pg. 5

RICH DEVELOPMENT INC. - pg 6

|                           |      |
|---------------------------|------|
| Rich Dev Invoice .....    | 7    |
| Supporting Invoices ..... | 8-15 |
| Conditional Waiver .....  | 16   |

ABRAMS PLUMBING, INC. - pg 17

|                          |       |
|--------------------------|-------|
| 702-703 Form .....       | 18-19 |
| Invoices .....           | 20    |
| Conditional Waiver ..... | 21    |

BIG JOHN'S - pg 22

|                          |       |
|--------------------------|-------|
| 702-703 Form .....       | 23-24 |
| Invoices .....           | 25    |
| Conditional Waiver ..... | 26    |

CEARLEY - pg 27

|                           |    |
|---------------------------|----|
| Invoices .....            | 28 |
| Conditional Waivers ..... | 29 |

INTERMOUNTAIN TESTING SERVICES INC - pg 30

|                           |       |
|---------------------------|-------|
| Invoices .....            | 31-35 |
| Conditional Waivers ..... | 36    |

REPUBLIC SERVICES - pg 37

|                |       |
|----------------|-------|
| Invoices ..... | 38-39 |
|----------------|-------|

# APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

TO OWNER: HUNTERS LANDING NORTH LLC

PROJECT:

APPLICATION NUMBER: 5

PERIOD TO: 12/1/2024

PROJECT NO:

CONTRACT DATE:

Distribution to:

☒ OWNER  
☐ CONSTRUCTION  
MANAGER  
☐ ARCHITECT  
☐ CONTRACTOR

FROM RICH DEVELOPMENT INC.  
CONTRACTOR:

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in accordance with the Contract.

Continuation Sheet, AIA Document G703, is attached.

|                                                                              |                  |
|------------------------------------------------------------------------------|------------------|
| 1. ORIGINAL CONTRACT SUM                                                     | \$13,155,016.47  |
| 2. Net Change By Change Orders.....                                          | 22,500.00        |
| 3. CONTRACT SUM TO DATE (Line 1 +2).....                                     | \$ 13,177,516.47 |
| 4. TOTAL COMPLETED & STORED TO DATE.....<br>(Column G on G703)               | \$1,627,032.60   |
| 5. RETAINAGE:                                                                |                  |
| a. 5% of Completed Work \$92,379.20<br>(Columns D & E on G703)               |                  |
| b. 5% of Stored Material \$0.00<br>(Column F on G703)                        |                  |
| Total Retainage (Line 5a + 5b or<br>Total in Column I of G703)               | \$92,379.20      |
| 6. TOTAL EARNED LESS RETAINAGE.....<br>(Line 4 less Line 5 Total)            | \$1,534,653.40   |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT<br>(Line 6 from prior Certificate) | \$633,417.30     |
| 8. CURRENT PAYMENT DUE                                                       | \$901,236.10     |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE<br>(Line 3 less Line 6)            | \$ 11,642,863.07 |

| CHANGE ORDER SUMMARY                                  | ADDITIONS   | DEDUCTIONS  |
|-------------------------------------------------------|-------------|-------------|
| Total changes approved in<br>previous months by Owner | \$22,500.00 | \$0.00      |
| Total Approved this Month                             | \$0.00      | \$0.00      |
| TOTALS                                                | \$22,500.00 | \$0.00      |
| NET CHANGES by Change Order                           |             | \$22,500.00 |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due  
CONTRACTOR:

BY: Doug Rich DATE 12/5/2024

State of: \_\_\_\_\_ County of: \_\_\_\_\_  
Subscribed and sworn before me this \_\_\_\_\_ day of \_\_\_\_\_ 20\_\_\_\_  
Notary Public:  
My Commission Expires: \_\_\_\_\_

## CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Construction Manager certifies that to the best of his knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... \$ 901,236.10

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.).

CONSTRUCTION MGR:

By: \_\_\_\_\_ Date: \_\_\_\_\_

ARCHITECT:

By: \_\_\_\_\_ Date: \_\_\_\_\_

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract

## Hunter's Landing North Continuation Sheet

| #             | Cost Code | DESCRIPTION OF WORK                                                                         | Budget Amount          | Contributed Costs (Partner/Self-Funded) | Reallocation (+/-) | Change Order (+/-) | Total                  | Rich Development           |                     |                     |               |               |               | TOTAL COMPLETED AND STORED TO DATE | PERCENT COMPLETE | BALANCE TO FINISH      | RETAINAGE          |
|---------------|-----------|---------------------------------------------------------------------------------------------|------------------------|-----------------------------------------|--------------------|--------------------|------------------------|----------------------------|---------------------|---------------------|---------------|---------------|---------------|------------------------------------|------------------|------------------------|--------------------|
|               |           |                                                                                             |                        |                                         |                    |                    |                        | Retainage from Self-Funded | Draw 4              | Draw 5              | Draw 6        | Draw 7        | Draw 8        |                                    |                  |                        |                    |
| 001           |           | Survey                                                                                      | \$7,000.00             | \$0.00                                  |                    |                    | \$7,000.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$7,000.00             |                    |
| 002           |           | Excavation of building and site, backfill, sewer & water connections, elec service, asphalt | \$1,197,367.29         | \$300,000.00                            |                    | \$22,500.00        | \$919,867.29           | \$0.00                     | \$115,016.94        | \$0.00              |               |               |               | \$115,016.94                       | 13%              | \$804,850.35           | \$5,283.30         |
| 003           |           | Footings & Foundations M&L & site M&L                                                       | \$408,552.00           | \$216,541.42                            |                    |                    | \$192,010.58           | \$4,460.02                 | \$7,288.96          | \$0.00              |               |               |               | \$11,728.98                        | 6%               | \$180,281.60           | \$4,460.02         |
| 004           |           | ALL FENCING                                                                                 | \$44,475.00            | \$0.00                                  |                    |                    | \$44,475.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$44,475.00            |                    |
| 005           |           | TURNKEY FRAMING                                                                             | \$2,063,122.00         | \$100,000.00                            |                    |                    | \$1,963,122.00         | \$0.00                     | \$504,946.00        | \$820,034.00        |               |               |               | \$1,324,980.00                     | 67%              | \$638,142.00           | \$66,249.00        |
| 006           |           | Roofing Labor and Materials                                                                 | \$235,254.40           | \$0.00                                  |                    |                    | \$235,254.40           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$235,254.40           |                    |
| 007           |           | DECK COATINGS                                                                               | \$72,445.00            | \$0.00                                  |                    |                    | \$72,445.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$72,445.00            |                    |
| 008           |           | Structural steel (Covered parking)                                                          | \$35,913.74            | \$0.00                                  |                    |                    | \$35,913.74            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$35,913.74            |                    |
| 009           |           | ALL OTHER STEEL FEATURES                                                                    | \$196,050.00           | \$0.00                                  |                    |                    | \$196,050.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$196,050.00           |                    |
| 010           |           | Windows                                                                                     | \$170,000.00           | \$0.00                                  |                    |                    | \$170,000.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$170,000.00           |                    |
| 011           |           | Store Front L&M                                                                             | \$95,488.00            | \$0.00                                  |                    |                    | \$95,488.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$95,488.00            |                    |
| 012           |           | ELEVATOR                                                                                    | \$255,500.00           | \$0.00                                  |                    |                    | \$255,500.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$255,500.00           |                    |
| 013           |           | HM door labor                                                                               | \$18,575.00            | \$0.00                                  |                    |                    | \$18,575.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$18,575.00            |                    |
| 014           |           | Plumbing                                                                                    | \$1,125,000.00         | \$338,750.00                            |                    |                    | \$786,250.00           | \$11,250.00                | \$0.00              | \$100,000.00        |               |               |               | \$111,250.00                       | 14%              | \$675,000.00           | \$16,250.00        |
| 015           |           | HVAC                                                                                        | \$1,395,000.00         | \$150,000.00                            |                    |                    | \$1,245,000.00         | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$1,245,000.00         |                    |
| 016           |           | Electric                                                                                    | \$1,188,352.00         | \$400,000.00                            |                    |                    | \$788,352.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$788,352.00           |                    |
| 017           |           | SPRINKLER SYSTEM                                                                            | \$156,271.00           | \$0.00                                  |                    |                    | \$156,271.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$156,271.00           |                    |
| 018           |           | FIRE CAULKING                                                                               | \$10,000.00            | \$0.00                                  |                    |                    | \$10,000.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$10,000.00            |                    |
| 019           |           | GYPCRETE                                                                                    | \$77,757.03            | \$0.00                                  |                    |                    | \$77,757.03            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$77,757.03            |                    |
| 020           |           | Insulation                                                                                  | \$232,552.00           | \$2,600.62                              |                    |                    | \$229,951.38           | \$136.88                   | \$0.00              | \$0.00              |               |               |               | \$136.88                           | 0%               | \$229,814.50           | \$136.88           |
| 021           |           | Sheetrock                                                                                   | \$850,750.00           | \$0.00                                  |                    |                    | \$850,750.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$850,750.00           |                    |
| 022           |           | 2 layers of dens glass                                                                      | \$120,000.00           | \$0.00                                  |                    |                    | \$120,000.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$120,000.00           |                    |
| 023           |           | FINISH MATERIALS MISC                                                                       | \$325,000.00           | \$0.00                                  |                    |                    | \$325,000.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$325,000.00           |                    |
| 024           |           | Finish Labor                                                                                | \$95,000.00            | \$0.00                                  |                    |                    | \$95,000.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$95,000.00            |                    |
| 025           |           | Interior Paint                                                                              | \$213,852.35           | \$213,852.35                            |                    |                    | \$0.00                 | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$0.00                 |                    |
| 026           |           | CABINETS                                                                                    | \$461,324.15           | \$261,324.15                            |                    |                    | \$200,000.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$200,000.00           |                    |
| 027           |           | EQUIPMENT FOR CABINETS                                                                      | \$6,000.00             | \$0.00                                  |                    |                    | \$6,000.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$6,000.00             |                    |
| 028           |           | unit entry doors                                                                            | \$125,000.00           | \$0.00                                  |                    |                    | \$125,000.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$125,000.00           |                    |
| 029           |           | FLOOR PREP                                                                                  | \$10,000.00            | \$0.00                                  |                    |                    | \$10,000.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$10,000.00            |                    |
| 030           |           | Hardware labor                                                                              | \$47,550.00            | \$0.00                                  |                    |                    | \$47,550.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$47,550.00            |                    |
| 031           |           | Hardware & HM frames & doors                                                                | \$58,110.22            | \$0.00                                  |                    |                    | \$58,110.22            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$58,110.22            |                    |
| 032           |           | FIRE EXTINGUISHERS                                                                          | \$7,850.00             | \$0.00                                  |                    |                    | \$7,850.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$7,850.00             |                    |
| 033           |           | MIRRORS                                                                                     | \$34,000.00            | \$0.00                                  |                    |                    | \$34,000.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$34,000.00            |                    |
| 034           |           | All flooring & wall tile M&L                                                                | \$312,858.00           | \$0.00                                  |                    |                    | \$312,858.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$312,858.00           |                    |
| 035           |           | Brick, Stucco, Soffit & fascia                                                              | \$748,952.00           | \$0.00                                  |                    |                    | \$748,952.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$748,952.00           |                    |
| 036           |           | GUTTER                                                                                      | \$14,500.00            | \$0.00                                  |                    |                    | \$14,500.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$14,500.00            |                    |
| 037           |           | PLASTER FOUNDATION                                                                          | \$4,250.00             | \$0.00                                  |                    |                    | \$4,250.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$4,250.00             |                    |
| 038           |           | ROOF HATCH                                                                                  | \$1,600.00             | \$0.00                                  |                    |                    | \$1,600.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$1,600.00             |                    |
| 039           |           | PICKLEBALL                                                                                  | \$35,000.00            | \$0.00                                  |                    |                    | \$35,000.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$35,000.00            |                    |
| 040           |           | 2 VAC STATIONS                                                                              | \$7,500.00             | \$0.00                                  |                    |                    | \$7,500.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$7,500.00             |                    |
| 041           |           | MAILBOXES                                                                                   | \$16,000.00            | \$0.00                                  |                    |                    | \$16,000.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$16,000.00            |                    |
| 042           |           | DOG WASH STATION                                                                            | \$5,000.00             | \$0.00                                  |                    |                    | \$5,000.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$5,000.00             |                    |
| 043           |           | BLINDS                                                                                      | \$25,000.00            | \$0.00                                  |                    |                    | \$25,000.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$25,000.00            |                    |
| 044           |           | 2 FIRE PITS                                                                                 | \$6,000.00             | \$0.00                                  |                    |                    | \$6,000.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$6,000.00             |                    |
| 045           |           | CLUB HOUSE PERGULA                                                                          | \$30,000.00            | \$0.00                                  |                    |                    | \$30,000.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$30,000.00            |                    |
| 046           |           | KNOX BOX & FIRE LIDS                                                                        | \$2,450.00             | \$0.00                                  |                    |                    | \$2,450.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$2,450.00             |                    |
| 047           |           | LANDSCAPE                                                                                   | \$125,000.00           | \$0.00                                  |                    |                    | \$125,000.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$125,000.00           |                    |
| 048           |           | APPLIANCES                                                                                  | \$264,800.00           | \$0.00                                  |                    |                    | \$264,800.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$264,800.00           |                    |
| 049           |           | SIGNAGE                                                                                     | \$7,500.00             | \$0.00                                  |                    |                    | \$7,500.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$7,500.00             |                    |
| 050           |           | EXTERIOR FFE                                                                                | \$10,000.00            | \$0.00                                  |                    |                    | \$10,000.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$10,000.00            |                    |
| 051           |           | CONTINGENCY                                                                                 | \$1,243,628.52         | \$0.00                                  |                    |                    | \$1,243,628.52         | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$1,243,628.52         |                    |
| 052           |           | EQUIPMENT                                                                                   | \$25,000.00            | \$0.00                                  |                    |                    | \$25,000.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$25,000.00            |                    |
| 053           |           | HONEY BUCKET                                                                                | \$7,000.00             | \$565.69                                |                    |                    | \$6,434.31             | \$0.00                     | \$373.54            | \$238.79            |               |               |               | \$613.33                           | 10%              | \$5,820.98             |                    |
| 054           |           | DUMPSTER                                                                                    | \$22,000.00            | \$0.00                                  |                    |                    | \$22,000.00            | \$0.00                     | \$75.00             | \$1,042.40          |               |               |               | \$1,117.40                         | 5%               | \$20,882.60            |                    |
| 055           |           | TEMP FENCE                                                                                  | \$25,000.00            | \$14,030.00                             |                    |                    | \$10,970.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$10,970.00            |                    |
| 056           |           | CLEAN-UP LABOR                                                                              | \$25,000.00            | \$0.00                                  |                    |                    | \$25,000.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$25,000.00            |                    |
| 057           |           | FINAL CLEAN                                                                                 | \$27,000.00            | \$0.00                                  |                    |                    | \$27,000.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$27,000.00            |                    |
| 058           |           | STREET SWEEPING                                                                             | \$4,000.00             | \$0.00                                  |                    |                    | \$4,000.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$4,000.00             |                    |
| 059           |           | CONC WASH OUT                                                                               | \$4,000.00             | \$0.00                                  |                    |                    | \$4,000.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$4,000.00             |                    |
| 060           |           | SWPPP weekly inspection                                                                     | \$9,000.00             | \$0.00                                  |                    |                    | \$9,000.00             | \$0.00                     | \$900.00            | \$450.00            |               |               |               | \$1,350.00                         | 15%              | \$7,650.00             |                    |
| 061           |           | TEMP POWER                                                                                  | \$7,500.00             | \$0.00                                  |                    |                    | \$7,500.00             | \$0.00                     | \$243.49            | \$1,797.51          |               |               |               | \$2,041.00                         | 27%              | \$5,459.00             |                    |
| 062           |           | OFFICE TRAILER                                                                              | \$13,500.00            | \$0.00                                  |                    |                    | \$13,500.00            | \$0.00                     | \$3,299.17          | \$203.30            |               |               |               | \$3,502.47                         | 26%              | \$9,997.53             |                    |
| 063           |           | SECURITY CAMERAS                                                                            | \$35,000.00            | \$0.00                                  |                    |                    | \$35,000.00            | \$0.00                     | \$2,750.00          | \$2,750.00          |               |               |               | \$5,500.00                         | 16%              | \$29,500.00            |                    |
| 064           |           | SPECIAL INSPECTIONS                                                                         | \$10,000.00            | \$4,538.00                              |                    |                    | \$5,462.00             | \$0.00                     | \$74.80             | \$3,720.80          |               |               |               | \$3,795.60                         | 69%              | \$1,666.40             |                    |
| 065           |           | SAFETY                                                                                      | \$7,500.00             | \$0.00                                  |                    |                    | \$7,500.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$7,500.00             |                    |
| 066           |           | GENERAL CONDITIONS                                                                          | \$30,000.00            | \$0.00                                  |                    |                    | \$30,000.00            | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$30,000.00            |                    |
| 067           |           | Insurance                                                                                   | \$180,000.00           | \$171,331.00                            |                    |                    | \$8,669.00             | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$8,669.00             |                    |
| 068           |           | SITE SUPERVISION, PM, SUPER                                                                 | \$260,000.00           | \$27,000.00                             |                    |                    | \$233,000.00           | \$0.00                     | \$29,000.00         | \$17,000.00         |               |               |               | \$46,000.00                        | 20%              | \$187,000.00           |                    |
| 069           |           | Construction Profit                                                                         | \$667,000.00           | \$200,000.00                            |                    |                    | \$467,000.00           | \$0.00                     | \$0.00              | \$0.00              |               |               |               | \$0.00                             | 0%               | \$467,000.00           |                    |
| <b>TOTALS</b> |           |                                                                                             | <b>\$15,555,549.70</b> | <b>(\$2,400,533.23)</b>                 | <b>\$0.00</b>      | <b>\$22,500.00</b> | <b>\$13,177,516.47</b> | <b>\$15,846.90</b>         | <b>\$663,947.90</b> | <b>\$947,237.80</b> | <b>\$0.00</b> | <b>\$0.00</b> | <b>\$0.00</b> | <b>\$1,627,032.60</b>              | <b>12%</b>       | <b>\$11,550,483.87</b> | <b>\$92,379.20</b> |

- 1 Original Contract Sum
- 2 Net change by approved change orders
- 3 Contract sum to date
- 4 Total completed and stored to date
- 5 Retainage
- 6 Total earned less retainage
- 7 Less previous certificates for payment
- 8 Current Payment Due
- 9 Balance to finish with retainage

## BUILDER'S DRAW REQUEST SUMMARY & APPROVAL

| ITEM # | PAYABLE TO:                          | DESCRIPTION                    | AMOUNT       |
|--------|--------------------------------------|--------------------------------|--------------|
| 053    | RICH DEVELOPMENT INC.                | United Site Services Toilet    | \$239.79     |
| 061    | RICH DEVELOPMENT INC.                | CED Temp Power                 | \$1,797.51   |
| 062    | RICH DEVELOPMENT INC.                | CB Trailer Supplies            | \$203.30     |
| 063    | RICH DEVELOPMENT INC.                | Beaver Security                | \$2,750.00   |
| 068    | RICH DEVELOPMENT INC.                | Site Supervision, Office Hours | \$17,000.00  |
| 014    | ABRAMS PLUMBING INC.                 | Plumbing                       | \$95,000.00  |
| 005    | BIG JOHN'S                           | Framing                        | \$779,032.30 |
| 060    | CEARLEY                              | SWPPP                          | \$450.00     |
| 064    | INTERMOUNTAINT TESTING SERVICES INC. | Testing                        | \$3,720.80   |
| 054    | REPUBLIC SERVICES                    | Dumpster                       | \$1,042.40   |
|        |                                      |                                |              |
|        |                                      |                                |              |
|        |                                      |                                |              |

**TOTAL THIS DRAW** **\$901,236.10**

**RICH DEVELOPMENT INC.**



Rich Development Inc.

801-510-7007

doug@richdevelopmentinc.com

www.richdevelopmentinc.com

INVOICE

12/5/2024

HUNTERS LANDING NORTH

HLN - 1005

| description                                   |  | cost:        |
|-----------------------------------------------|--|--------------|
| Draw                                          |  |              |
| November Supervision                          |  | \$ 15,000.00 |
| Beaver Construction LLC (Inv #506)            |  | \$ 2,750.00  |
| Black Willow LLC (Inv #1722)                  |  | \$ 2,000.00  |
| CB Building (Inv #2450)                       |  | \$ 203.30    |
| CED (Inv #4120-1084562)                       |  | \$ 1,797.51  |
| United Site Services (Inv #4795323, #4863373) |  | \$ 239.79    |

total cost: \$ 21,990.60

| date: | moneys paid | amount: |
|-------|-------------|---------|
|-------|-------------|---------|

total moneys paid: \$ -

total moneys still owing: \$ 21,990.60

current amount due: \$ 21,990.60



## Beaver Construction LLC

PO Box 649  
Riverton, UT 84065  
801-860-4666  
Shaun@beaverconstructionut.com  
License # 7877956-5501

## Invoice

Invoice Number: 506  
Invoice Date: Dec 4, 2024  
**Due Date: Jan 3, 2025**

### Bill To:

Rich Development  
1263 W 1700 N Unit E  
Syracuse, UT 84075

### Job Site:

Reference: -

### Billing Details:

| Description                                                                | Amount            |
|----------------------------------------------------------------------------|-------------------|
| Hunters Landing North - Surveillance Unit (Service & Monitoring per month) | 2,750.00          |
| Subtotal                                                                   | 2,750.00          |
| Retainage                                                                  | 0.00              |
| <b>Total</b>                                                               | <b>\$2,750.00</b> |

Thanks for your business

FEIN # 37-1620935




**Black Willow LLC**

|             |                   |
|-------------|-------------------|
| Invoice No. | 1722              |
| DATE        | November 30, 2024 |
| CUSTOMER ID | RDI               |

**Project**  
**Hunters Landing North**  
**1143 Century Drive**  
**Ogden, UT**

[illegible]



1263 W. 1700 S. Suite E Syracuse,  
Utah 84075

Cell- 385-439-1686

11/18/2024

|                |                       |
|----------------|-----------------------|
| Invoice Number | 2450                  |
| Payable to     | CB Building           |
| Due Date       | Upon Receipt          |
| Project        | lunters Landing North |

### Description

### QTY

### Total Price

Office lock and garbage bags

1

\$

69.98

Power Strip

1

\$

9.98

Office supplies

1

\$

123.34


Notes

Thank you!

Total Due

\$

203.30



DOUG RICH  
606 N. MARSHALL WAY, STE.#2  
LAYTON, UT 84041

| ACCOUNT #/NAME                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                |                        | JOB NAME               |             |                                                                                        | CUSTOMER ORDER NO.   |                   |           |          |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|------------------------|------------------------|-------------|----------------------------------------------------------------------------------------|----------------------|-------------------|-----------|----------|
| U4-33740 DOUG RICH                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                |                        | BILL FREW 801-309-6178 |             |                                                                                        | HUNTERS LANDING NORT |                   |           |          |
| SALESPERSON                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                | SHIPPING INFORMATION   |                        | SHIP VIA    |                                                                                        |                      | SHIP DATE         |           |          |
| 3636 AF                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                | PREPAID                |                        | WILL CALL   |                                                                                        |                      | 11/15/2024        |           |          |
| QTY ORDERED                                                                                                                                                                                                                                                                                                                                                                                                                                                            | PRODUCT CODE   | DESCRIPTION            | C O D E                | QTY SHIPPED | PRICE                                                                                  | P E R                | DISC.             | EXTENSION | C / D    |
| 2                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | MISC 6506UG5X  | POWER DISTRIBUTION BOX |                        | 2           | 520.00                                                                                 | E                    |                   | 1040.00   | 0.0      |
| 2                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | VOLT 12-00242V | 50A PLUG               |                        | 2           | 38.00                                                                                  | E                    |                   | 76.00     | 0.0      |
| 2                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | VOLT 12-00243V | 50A FEMALE CONN        |                        | 2           | 40.00                                                                                  | E                    |                   | 80.00     | 0.0      |
| 120                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | WIRE SO6/4     | 6/4 SO CORD            |                        | 120         | 4.00                                                                                   | E                    |                   | 480.00    | 0.0      |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |                |                        |                        |             |                                                                                        |                      |                   |           |          |
| TITLE TO MERCHANDISE AND RISK OF LOSS OR DAMAGE PASSES AT POINT OF SHIPMENT. CLAIMS FOR SHORT OR DAMAGED MERCHANDISE SHOULD BE MADE TO CARRIER.                                                                                                                                                                                                                                                                                                                        |                |                        |                        |             | CODE: TO ADVISE YOU PROMPTLY CONCERNING YOUR ORDER, THIS CODE IS USED ON OUR INVOICES. |                      | MERCHANDISE       |           | 1676.00  |
| MERCHANDISE RETURNED WITHOUT OUR CONSENT WILL NOT BE ACCEPTED. A RESTOCKING CHARGE WILL BE MADE ON RETURNED GOODS UNLESS DEFECTIVE OR THROUGH ERROR ON OUR PART.<br><br>A SERVICE CHARGE OF 1 ½% PER MONTH, BUT NOT TO EXCEED THE HIGHEST AMOUNT LAWFULLY ALLOWED BY APPLICABLE STATE LAW, WILL BE MADE ON ALL PAST DUE ACCOUNTS.<br><br>THIS SALE IS SUBJECT TO OUR TERMS LOCATED AT SALES.OUR-TERMS.COM, WHICH WE MAY CHANGE FROM TIME TO TIME WITHOUT PRIOR NOTICE. |                |                        |                        |             | B - BACK ORDERED. WILL SHIP AS SOON AS RECEIVED UNLESS INSTRUCTED TO CANCEL.           |                      | SALES TAX 7.25000 |           | 121.51   |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |                |                        |                        |             | C - CANCELLED. NOT IN STOCK. UNABLE TO PURCHASE LOCALLY.                               |                      | SHIPPING CHARGE   |           | 0.00     |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |                |                        |                        |             | NET PAYMENT IS DUE BY THE 15TH OF THE MONTH FOLLOWING PURCHASE                         |                      | TOTAL DUE ➡       |           | 1,797.51 |



# INVOICE

Customer Number: ACT-01575309  
Customer Name: RICH DEVELOPMENT INC  
Order No: O-1011336

Invoice No: INV-4795323  
Invoice Date: 9/17/2024  
Current Billing Period: 9/17/2024 - 10/14/2024  
Terms: Net 10  
Due Date: 9/27/2024

**Bill To**  
DAVID RICH  
RICH DEVELOPMENT INC  
2532 S 1300 W  
SYRACUSE Utah 84075  
United States

**Ship To**  
Corbin Rich  
1143 Century Drive  
Ogden UT 84404  
United States

|                               |                 |
|-------------------------------|-----------------|
| Subtotal:                     | \$114.90        |
| Tax:                          | \$1.66          |
| Total:                        | \$116.56        |
| Amount Paid:                  | \$0.00          |
| <b>Remaining Balance Due:</b> | <b>\$116.56</b> |

Ship To: 1143 Century Drive Ogden UT 84404 United States  
Site Name: Hunter's Landing North Apartments

| Item                               | Unit Qty | Unit Price | Duration/Service Date  | Charge Type | Total Charges   | Taxable |
|------------------------------------|----------|------------|------------------------|-------------|-----------------|---------|
| <b>Current Billing Period</b>      |          |            |                        |             |                 |         |
| <b>Deluxe Restroom (Dxr Rest)</b>  |          |            |                        |             |                 |         |
| Rental Charge                      | 1        | \$20.00    | 9/17/2024 - 10/14/2024 | Recurring   | \$20.00         | Y       |
| 1 Service 1 Day per Week           | 1        | \$80.00    | 9/17/2024 - 10/14/2024 | Recurring   | \$80.00         | N       |
| Energy and Compliance Fee          |          |            | 9/17/2024              | Fee         | \$11.92         | N       |
| Energy and Compliance Fee          |          |            | 9/17/2024              | Fee         | \$2.98          | Y       |
| <b>Deluxe Restroom Subtotal</b>    |          |            |                        |             | <b>\$114.90</b> |         |
| <b>Site Subtotal Excluding Tax</b> |          |            |                        |             | <b>\$114.90</b> |         |
| <b>Site Tax</b>                    |          |            |                        |             | <b>\$1.66</b>   |         |
| <b>Site Subtotal</b>               |          |            |                        |             | <b>\$116.56</b> |         |

|                      |                 |
|----------------------|-----------------|
| <b>Invoice Total</b> | <b>\$116.56</b> |
|----------------------|-----------------|

*No Proration for Early Pickup*

Paying your invoices at USS is now easier than ever with our new user-friendly payment portal. Learn more about our new payment portal, as well as how to read your invoice and where to go with questions, by visiting us at [Doing Business with USS](#). Keep an eye out for an email from noreply@sidetrade.io near your billing date to create and activate your account. For any questions, email ARS@unitedsiteservices.com or call 1.800.TOILETS (select 3 for billing and payment).

**UNITED SITE SERVICES**

1.800.TOILETS

UnitedSiteServices.com

**QUESTIONS ON YOUR INVOICE?**

1.800.TOILETS

ARS@UnitedSiteServices.com

UnitedSiteServices.com

**CHECK OR****MONEY ORDERS****PAYABLE TO**

United Site Services

PO Box 660475

Dallas, TX.,

75266-0475

Terms: Net 10

**WE ACCEPT -**

American Express

- Visa

- Mastercard

- Discover

**USE THE FOLLOWING LINK TO PAY ONLINE OR SIGN UP FOR  
AUTOMATIC PAYMENTS:**[www.myuss.com](http://www.myuss.com)

1.5% Late charge due on  
outstanding balances  
more than 30 days from  
date of invoice (18% per  
annum)

This order is subject to our terms and  
conditions, available at [https://  
www.unitedsiteservices.com/legal-  
terms-conditions/](https://www.unitedsiteservices.com/legal-terms-conditions/), which are part of  
this Agreement

*We will never ask you to change remittance information via email.*

**Please detach this coupon and include with your payment.**

Customer ID: ACT-01575309  
Customer Name: RICH DEVELOPMENT INC  
Invoice Number: INV-4795323  
Order Number: O-1011336  
Due Date: 9/27/2024

Subtotal: \$114.90  
Tax: \$1.66  
Total: \$116.56  
Amount Remaining: **\$116.56**

Amount Paid:

Please Remit to: United Site Services  
PO Box 660475  
Dallas, TX 75266-0475





# INVOICE

Customer Number: ACT-01575309  
Customer Name: RICH DEVELOPMENT INC  
Order No: O-1011336

Invoice No: INV-4863373  
Invoice Date: 10/15/2024  
Current Billing Period: 10/15/2024 - 11/11/2024  
Terms: Net 10  
Due Date: 10/25/2024

**Bill To**  
DAVID RICH  
RICH DEVELOPMENT INC  
2532 S 1300 W  
SYRACUSE Utah 84075  
United States

**Ship To**  
Corbin Rich  
1143 Century Drive  
Ogden UT 84404  
United States

|                               |                 |
|-------------------------------|-----------------|
| Subtotal:                     | \$114.90        |
| Tax:                          | \$8.33          |
| Total:                        | \$123.23        |
| Amount Paid:                  | \$0.00          |
| <b>Remaining Balance Due:</b> | <b>\$123.23</b> |

Ship To: 1143 Century Drive Ogden UT 84404 United States  
Site Name: Hunter's Landing North Apartments

| Item                               | Unit Qty | Unit Price | Duration/Service Date   | Charge Type | Total Charges   | Taxable |
|------------------------------------|----------|------------|-------------------------|-------------|-----------------|---------|
| <b>Current Billing Period</b>      |          |            |                         |             |                 |         |
| <b>Deluxe Restroom (Dxr Rest)</b>  |          |            |                         |             |                 |         |
| Rental Charge                      | 1        | \$20.00    | 10/15/2024 - 11/11/2024 | Recurring   | \$20.00         | Y       |
| 1 Service 1 Day per Week           | 1        | \$80.00    | 10/15/2024 - 11/11/2024 | Recurring   | \$80.00         | Y       |
| Energy and Compliance Fee          |          |            | 10/15/2024              | Fee         | \$14.90         | Y       |
| <b>Deluxe Restroom Subtotal</b>    |          |            |                         |             | <b>\$114.90</b> |         |
| <b>Site Subtotal Excluding Tax</b> |          |            |                         |             | <b>\$114.90</b> |         |
| <b>Site Tax</b>                    |          |            |                         |             | <b>\$8.33</b>   |         |
| <b>Site Subtotal</b>               |          |            |                         |             | <b>\$123.23</b> |         |

|                      |                 |
|----------------------|-----------------|
| <b>Invoice Total</b> | <b>\$123.23</b> |
|----------------------|-----------------|

*No Proration for Early Pickup*

Paying your invoices at USS is now easier than ever with our new user-friendly payment portal. Learn more about our new payment portal, as well as how to read your invoice and where to go with questions, by visiting us at [Doing Business with USS](#). Keep an eye out for an email from noreply@sidetrade.io near your billing date to create and activate your account. For any questions, email [ARS@unitedsiteservices.com](mailto:ARS@unitedsiteservices.com) or call 1.800.TOILETS (select 3 for billing and payment).

**UNITED SITE SERVICES**

1.800.TOILETS

UnitedSiteServices.com

**QUESTIONS ON YOUR INVOICE?**

1.800.TOILETS

ARS@UnitedSiteServices.com

UnitedSiteServices.com

**CHECK OR****MONEY ORDERS****PAYABLE TO**

United Site Services

PO Box 660475

Dallas, TX.,

75266-0475

Terms: Net 10

**WE ACCEPT -**

American Express

- Visa

- Mastercard

- Discover

**USE THE FOLLOWING LINK TO PAY ONLINE OR SIGN UP FOR  
AUTOMATIC PAYMENTS:**[www.myuss.com](http://www.myuss.com)

1.5% Late charge due on  
outstanding balances  
more than 30 days from  
date of invoice (18% per  
annum)

This order is subject to our terms and  
conditions, available at [https://  
www.unitedsiteservices.com/legal-  
terms-conditions/](https://www.unitedsiteservices.com/legal-terms-conditions/), which are part of  
this Agreement

*We will never ask you to change remittance information via email.*

**Please detach this coupon and include with your payment.**

Customer ID: ACT-01575309  
Customer Name: RICH DEVELOPMENT INC  
Invoice Number: INV-4863373  
Order Number: O-1011336  
Due Date: 10/25/2024

Subtotal: \$114.90  
Tax: \$8.33  
Total: \$123.23  
Amount Remaining: **\$123.23**

Amount Paid:

Please Remit to: United Site Services  
PO Box 660475  
Dallas, TX 75266-0475



## UTAH CONDITIONAL WAIVER AND RELEASE ON PAYMENT

Property Name: Hunter's Landing North Apartments  
Property Location: 1143 Century Drive Ogden, UT 84404  
Undersigned's Customer: Hunter's Landing North LLC  
Invoice/Payment Application Number: Inv #HL-1005  
Payment Amount: \$21,990.60

To the extent provided below, this document becomes effective to release and the undersigned is considered to waive any notice of lien or right under Utah Code Ann., Title 38, Chapter 1a, Preconstruction and Construction Liens, or any bond right under Utah Code Ann., Title 14, Contractors' Bonds, or Section 63G-6a-1103 related to payment rights the undersigned has on the above described Property once:

(1) the undersigned endorses a check in the above referenced Payment Amount payable to the undersigned; and

(2) the check is paid by the depository institution on which it is drawn.

This waiver and release applies to a progress payment for the work, materials, equipment, or a combination of work, materials, and equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount. This waiver and release does not apply to any retention withheld; any items, modifications, or changes pending approval; disputed items and claims; or items furnished or invoiced after the Payment Period.

The undersigned warrants that the undersigned either has already paid or will use the money the undersigned receives from this progress payment promptly to pay in full all the undersigned's laborers, subcontractors, materialmen, and suppliers for all work, materials, equipment, or combination of work, materials, and equipment that are the subject of this waiver and release.

DATED Dec 5th, 2024.

Subcontractor: Rich Development Inc.

By: Doug Rich  
(Signature)

Name: Doug Rich  
Title: Owner



**ABRAMS PLUMBING, INC.**

|                                                                                            |  |                                            |  |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                  |  |
|--------------------------------------------------------------------------------------------|--|--------------------------------------------|--|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------------|--|
| APPLICATION AND CERTIFICATION FOR PAYMENT                                                  |  |                                            |  | AIA DOCUMENT G702                                                                                                                                                                                                                                                                                                                                                                                                                     |  | PAGE 1 OF 3      |  |
| TO CONTRACTOR:                                                                             |  | PROJECT: Hunter's Landing North Apartments |  | APPLICATION #: 5                                                                                                                                                                                                                                                                                                                                                                                                                      |  | Distribution to: |  |
| Rich Development Inc.                                                                      |  | 1143 Century Drive                         |  |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  | OWNER            |  |
| 1263 W 1700S Suite E                                                                       |  | Ogden, UT 84404                            |  |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  | ARCHITECT        |  |
| Syracuse, UT 84075                                                                         |  |                                            |  | PERIOD TO: 12/1/24                                                                                                                                                                                                                                                                                                                                                                                                                    |  | X CONTRACTOR     |  |
| FROM SUB-CONTRACTOR:                                                                       |  | VIA ARCHITECT: Scholtz Architects          |  |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  | CONST. MGR.      |  |
| Abrams Plumbing, Inc.                                                                      |  |                                            |  | PROJECT #:                                                                                                                                                                                                                                                                                                                                                                                                                            |  | Lender           |  |
| 5151 S 900 E Ste 220                                                                       |  |                                            |  |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                  |  |
| Salt Lake City, UT 84117                                                                   |  |                                            |  |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                  |  |
| CONTRACT FOR:                                                                              |  |                                            |  | CONTRACT DATE:                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                  |  |
| CONTRACTOR'S APPLICATION FOR PAYMENT                                                       |  |                                            |  | The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due. |  |                  |  |
| Application is made for payment, as shown below, in connection with the Contract.          |  |                                            |  |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                  |  |
| Continuation Sheet, AIA Document G703, is attached.                                        |  |                                            |  |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                  |  |
| 1. ORIGINAL CONTRACT SUM                                                                   |  | \$ 1,125,000.00                            |  | CONTRACTOR: Abrams Plumbing, Inc.                                                                                                                                                                                                                                                                                                                                                                                                     |  |                  |  |
| 2. NET CHANGE BY CHANGE ORDERS                                                             |  | \$ 0.00                                    |  | DocuSigned by:                                                                                                                                                                                                                                                                                                                                                                                                                        |  | 12/5/2024        |  |
| 3. CONTRACT SUM TO DATE                                                                    |  | \$ 1,125,000.00                            |  | By: Joseph Gwin                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                  |  |
| 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)                                     |  | \$ 325,000.00                              |  | 00BAE8GSG5ABAF                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                  |  |
| 5. RETAINAGE:                                                                              |  |                                            |  | State of:                                                                                                                                                                                                                                                                                                                                                                                                                             |  | County of:       |  |
| 5% (Column J on G703) of Completed Work                                                    |  | \$ \$16,250.00                             |  | Subscribed and sworn to before me this day of                                                                                                                                                                                                                                                                                                                                                                                         |  |                  |  |
|                                                                                            |  |                                            |  | Notary Public:                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                  |  |
| 6. TOTAL EARNED LESS RETAINAGE                                                             |  | \$ 308,750.00                              |  | My Commission expires:                                                                                                                                                                                                                                                                                                                                                                                                                |  |                  |  |
|                                                                                            |  |                                            |  | ARCHITECT'S CERTIFICATE FOR PAYMENT                                                                                                                                                                                                                                                                                                                                                                                                   |  |                  |  |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)                  |  | \$ 213,750.00                              |  | In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.                           |  |                  |  |
| 8. CURRENT PAYMENT DUE                                                                     |  | \$ 95,000.00                               |  | AMOUNT CERTIFIED .....\$                                                                                                                                                                                                                                                                                                                                                                                                              |  |                  |  |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE                                                  |  | \$ 816,250.00                              |  | (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)                                                                                                                                                                                                                                |  |                  |  |
|                                                                                            |  |                                            |  | ARCHITECT:                                                                                                                                                                                                                                                                                                                                                                                                                            |  |                  |  |
|                                                                                            |  |                                            |  | By:                                                                                                                                                                                                                                                                                                                                                                                                                                   |  |                  |  |
|                                                                                            |  |                                            |  | Date:                                                                                                                                                                                                                                                                                                                                                                                                                                 |  |                  |  |
|                                                                                            |  |                                            |  | This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.                                                                                                                                                                                              |  |                  |  |
| CHANGE ORDER SUMMARY                                                                       |  |                                            |  | ADDITIONS DEDUCTIONS                                                                                                                                                                                                                                                                                                                                                                                                                  |  |                  |  |
| Total changes approved in previous months                                                  |  | \$0.00 \$0.00                              |  |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                  |  |
| Total approved this Month                                                                  |  |                                            |  | \$0.00                                                                                                                                                                                                                                                                                                                                                                                                                                |  |                  |  |
| TOTALS                                                                                     |  | \$0.00 \$0.00                              |  |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                  |  |
| NET CHANGES by Change Order                                                                |  | \$0.00                                     |  |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                  |  |
| AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA - ©1992 |  |                                            |  | THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292                                                                                                                                                                                                                                                                                                                                             |  |                  |  |



Abrams Plumbing, Inc.  
372 N Main St  
Farmington, UT 84025  
+18016478099  
abramsplumbing@gmail.com

BILL TO  
Doug Rich

INVOICE 6954

DATE 12/02/2024

DUE DATE 01/01/2025

JOB NAME  
Hunters Landing North

| DATE | ACTIVITY                                                          | QTY | RATE       | AMOUNT     |
|------|-------------------------------------------------------------------|-----|------------|------------|
|      | <b>Rough</b><br>20% rough invoice<br>total billed out will be 40% | 1   | 225,000.00 | 225,000.00 |

TOTAL DUE ~~\$225,000.00~~

\$100,000.00

↑  
\$125,000.00  
contribution for being  
taken out of this  
invoice. \$100,000.00  
still owed

**UTAH CONDITIONAL WAIVER AND RELEASE ON PAYMENT**

Property Name: Hunter's Landing North Apartments  
Property Location: 1143 Century Drive Ogden, UT 84404  
Undersigned's Customer: Hunter's Landing North LLC  
Invoice/Payment Application Number: Inv #6954  
Payment Amount: \$95,000.00

To the extent provided below, this document becomes effective to release and the undersigned is considered to waive any notice of lien or right under Utah Code Ann., Title 38, Chapter 1a, Preconstruction and Construction Liens, or any bond right under Utah Code Ann., Title 14, Contractors' Bonds, or Section 63G-6a-1103 related to payment rights the undersigned has on the above described Property once:

- (1) the undersigned endorses a check in the above referenced Payment Amount payable to the undersigned; and
- (2) the check is paid by the depository institution on which it is drawn.

This waiver and release applies to a progress payment for the work, materials, equipment, or a combination of work, materials, and equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount. This waiver and release does not apply to any retention withheld; any items, modifications, or changes pending approval; disputed items and claims; or items furnished or invoiced after the Payment Period.

The undersigned warrants that the undersigned either has already paid or will use the money the undersigned receives from this progress payment promptly to pay in full all the undersigned's laborers, subcontractors, materialmen, and suppliers for all work, materials, equipment, or combination of work, materials, and equipment that are the subject of this waiver and release.

DATED Dec 4th, 2024.

Subcontractor: Abrams plumbing

DocuSigned by:  
By: Joseph Gwin  
C6B8E8C9C9AB4FA...  
(Signature)

Name: Joseph Gwin  
Title: Office Manager

BIG JOHN'S



| CONTINUATION SHEET                                                                                                      |                                 |                |             |               |                            | AIA DOCUMENT G703         |              |                  |                      |                        | PAGE 2       |             |
|-------------------------------------------------------------------------------------------------------------------------|---------------------------------|----------------|-------------|---------------|----------------------------|---------------------------|--------------|------------------|----------------------|------------------------|--------------|-------------|
| AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached. |                                 |                |             |               |                            |                           |              |                  |                      | APPLICATION #:         | 5            |             |
| In tabulations below, amounts are stated to the nearest dollar.                                                         |                                 |                |             |               |                            |                           |              |                  |                      | APPLICATION DATE:      | 12/01/24     |             |
| Use Column I on Contracts where variable retainage for line items may apply.                                            |                                 |                |             |               |                            |                           |              |                  |                      | PERIOD TO:             | 12/01/24     |             |
|                                                                                                                         |                                 |                |             |               |                            |                           |              |                  |                      | ARCHITECT'S PROJECT #: |              |             |
| A                                                                                                                       | B                               | C              |             |               |                            | D                         | E            | F                | G                    |                        | H            | I           |
| ITEM #                                                                                                                  | DESCRIPTION OF WORK             | SCHEDULED      | Adjustments | Contributions | Revised Schedule of Values | WORK COMPLETED            |              | MATERIALS        | TOTAL                | %                      | BALANCE      | RETAINAGE   |
|                                                                                                                         |                                 | VALUE          |             |               |                            | FROM PREVIOUS APPLICATION | THIS PERIOD  | PRESENTLY STORED | COMPLETED AND STORED | COMPLETE               | TO FINISH    |             |
|                                                                                                                         |                                 |                |             |               |                            |                           |              |                  | TO DATE              |                        |              | 5%          |
| 1                                                                                                                       | Turnkey Framing - Labor,        | \$2,033,100.00 |             | \$ 100,000.00 | \$ 1,933,100.00            | \$504,946.00              | \$820,034.00 |                  | \$1,324,980.00       | 68.54%                 | \$608,120.00 | \$66,249.00 |
| 2                                                                                                                       | Material, Hardware, and Trusses |                |             |               |                            |                           |              |                  | \$0.00               | #DIV/0!                | \$0.00       | \$0.00      |
| 3                                                                                                                       |                                 |                |             |               |                            |                           |              |                  | \$0.00               | #DIV/0!                | \$0.00       | \$0.00      |
| 4                                                                                                                       |                                 |                |             |               |                            |                           |              |                  | \$0.00               | #DIV/0!                | \$0.00       | \$0.00      |
| 5                                                                                                                       |                                 |                |             |               |                            |                           |              |                  | \$0.00               | #DIV/0!                | \$0.00       | \$0.00      |
| 6                                                                                                                       |                                 |                |             |               |                            |                           |              |                  | \$0.00               | #DIV/0!                | \$0.00       | \$0.00      |
| 7                                                                                                                       |                                 |                |             |               |                            |                           |              |                  | \$0.00               | #DIV/0!                | \$0.00       | \$0.00      |
| 8                                                                                                                       |                                 |                |             |               |                            |                           |              |                  | \$0.00               | #DIV/0!                | \$0.00       | \$0.00      |
| 9                                                                                                                       |                                 |                |             |               |                            |                           |              |                  | \$0.00               | #DIV/0!                | \$0.00       | \$0.00      |
| 10                                                                                                                      |                                 |                |             |               |                            |                           |              |                  | \$0.00               | #DIV/0!                | \$0.00       | \$0.00      |
|                                                                                                                         | TOTALS                          | \$2,033,100.00 | \$0.00      |               | \$1,933,100.00             | \$504,946.00              | \$820,034.00 | \$0.00           | \$1,324,980.00       | 65.17%                 | \$608,120.00 | \$66,249.00 |





BUILDING SUPPLY LLC

200 SW 2<sup>nd</sup> Street Cedaredge, CO 81413 phone (970)856-3185

## INVOICE

---

INVOICE NUMBER 2010

SOLD TO: RICH DEVELOPMENT  
1263 W 1700 S SUITE E  
SYRACUSE, UT 84075

JOB NAME: HUNTERS LANDING NORTH  
1143 CENTURY DRIVE  
OGDEN, UT 84044

---

**DATE:** 12/04/2024

TURNKEY FRAMING PACKAGE

PER CONTRACT      **\$2,033,100.00**

|                                            |                       |
|--------------------------------------------|-----------------------|
| PAYMENT DUE UPON RECEIPT OF INVOICE 2010   | \$820,034.00          |
| PAST DUE AMOUNT FROM 10/25/24 INVOICE 2000 | <u>\$604,946.00</u>   |
| <b>TOTAL AMOUNT DUE</b>                    | <b>\$1,424,980.00</b> |

PAYABLE TO

**BIG JOHNS BUILDING SUPPLY LLC**  
**S W 2<sup>ND</sup> STREET CEDAREGE, CO 81413**

**UTAH CONDITIONAL WAIVER AND RELEASE ON PAYMENT**

Property Name: Hunter's Landing North Apartments  
Property Location: 1143 Century Drive Ogden, UT 84404  
Undersigned's Customer: Hunter's Landing North LLC  
Invoice/Payment Application Number: Inv #2010  
Payment Amount: \$ 779,032.30

To the extent provided below, this document becomes effective to release and the undersigned is considered to waive any notice of lien or right under Utah Code Ann., Title 38, Chapter 1a, Preconstruction and Construction Liens, or any bond right under Utah Code Ann., Title 14, Contractors' Bonds, or Section 63G-6a-1103 related to payment rights the undersigned has on the above described Property once:

(1) the undersigned endorses a check in the above referenced Payment Amount payable to the undersigned; and

(2) the check is paid by the depository institution on which it is drawn.

This waiver and release applies to a progress payment for the work, materials, equipment, or a combination of work, materials, and equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount. This waiver and release does not apply to any retention withheld; any items, modifications, or changes pending approval; disputed items and claims; or items furnished or invoiced after the Payment Period.

The undersigned warrants that the undersigned either has already paid or will use the money the undersigned receives from this progress payment promptly to pay in full all the undersigned's laborers, subcontractors, materialmen, and suppliers for all work, materials, equipment, or combination of work, materials, and equipment that are the subject of this waiver and release.

DATED Dec 4th, 2024.

Subcontractor: Abrams Plumbing

DocuSigned by:  
*Andy Abrams*  
By: 46770FBD82AC4EC...  
(Signature)

Name: Andy Abrams  
Title: Owner

CEARLEY



Cearley SWPPP Management  
3102 S 885 W  
Syracuse, UT 84075  
801-589-9806  
michelle@cearleyinc.com

Invoice

|            |           |
|------------|-----------|
| Date       | Invoice # |
| 11/25/2024 | 2611      |

|                                                                      |
|----------------------------------------------------------------------|
| Bill To                                                              |
| Doug Rich<br>Rich Development<br>1166 W 2615 W<br>Syracuse, Ut 84075 |

|                        |        |            |
|------------------------|--------|------------|
| Job Name               | Terms  | Due Date   |
| Hunter's Landing North | Net 30 | 12/25/2024 |

| Description                    | Qty | Rate   | Unit     | Amount |
|--------------------------------|-----|--------|----------|--------|
| Inspections Bi-weekly November | 1   | 450.00 |          | 450.00 |
|                                |     | Total  | \$450.00 |        |



## UTAH CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name: Hunters Landing North  
Property Location: \_\_\_\_\_  
Undersigned's Customer: Rich Development  
Invoice/Payment Application Number: 2611  
Payment Amount: \$450.00  
Payment Period: 11/1/24 - 11/30/24

To the extent provided below, this document becomes effective to release and the undersigned is considered to waive any notice of lien or right under Utah Code Ann., Title 38, Chapter 1a, Preconstruction and Construction Liens, or any bond right under Utah Code Ann., Title 14, Contractors' Bonds, or Section 63G-6a-1103 related to payment rights the undersigned has on the above described Property once:

- (1) the undersigned endorses a check in the above referenced Payment Amount payable to the undersigned; and
- (2) the check is paid by the depository institution on which it is drawn.

This waiver and release applies to a progress payment for the work, materials, equipment, or a combination of work, materials, and equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount. This waiver and release does not apply to any retention withheld; any items, modifications, or changes pending approval; disputed items and claims; or items furnished or invoiced after the Payment Period. The undersigned warrants that the undersigned either has already paid or will use the money the undersigned receives from this progress payment promptly to pay in full all the undersigned's laborers, subcontractors, materialmen, and suppliers for all work, materials, equipment, or combination of work, materials, and equipment that are the subject of this waiver and release.

Date: 11/25/24  
Company Name: Cearley SWPPP Management  
Signature: *Michelle Coy*  
Printed Name: Michelle Coy  
Title: AR Manager



INTERMOUNTAIN TESTING  
SERVICES INC.

# INVOICE

INTERMOUNTAIN TESTING SERVICES INC  
1955 WEST 5200 SOUTH  
ROY UT 84067  
TELEPHONE: (801)-776-5355 FAX: (801)-776-1345

INVOICE: 81876  
DATE: 06/17/2024  
ACCOUNT: 1683  
LAB #: 11  
P.O. #: N/A

SOLD TO:  
RICH DEVELOPMENT  
1166 WEST 2615 SOUTH  
SYRACUSE UT 84075

SHIP TO:  
RICH DEVELOPMENT  
1166 WEST 2615 SOUTH  
SYRACUSE UT 84075

PROJECT: 019194 HUNTER LANDING NORTH - OGDEN

| LAB NO.         | DATE     | QUANTITY | DESCRIPTION             |   | AMOUNT |        |
|-----------------|----------|----------|-------------------------|---|--------|--------|
|                 | 06/12/24 | 3.00     | CONC SPECIAL INSP       | @ | 75.00  | 225.00 |
|                 | 06/12/24 | 3.00     | CONCRETE TECHNICIAN     | @ | 42.00  | 126.00 |
| 388820          | 06/12/24 | 1.00     | SPECIAL INSP REPORT     | @ | 8.00   | 8.00   |
| 388828          | 06/12/24 | 1.00     | CYLINDERS (4) C-31/C-39 | @ | 80.00  | 80.00  |
|                 | 06/12/24 | 18.00    | MILEAGE                 | @ | 1.10   | 19.80  |
|                 | 06/12/24 | 18.00    | MILEAGE                 | @ | 1.10   | 19.80  |
|                 | 06/13/24 | 1.00     | PICK-UP CONC CYLINDERS  | @ | 42.00  | 42.00  |
|                 | 06/13/24 | 18.00    | MILEAGE                 | @ | 1.10   | 19.80  |
|                 |          |          |                         |   |        | -----  |
|                 |          |          |                         |   |        | 540.40 |
| ***SALES TAX*** |          |          |                         |   |        | 0.00   |
|                 |          |          |                         |   |        | -----  |
| ***TOTAL DUE*** |          |          |                         |   |        | 540.40 |
| ***PAYMENTS***  |          |          |                         |   |        | 0.00   |
|                 |          |          |                         |   |        | -----  |
| ***NET DUE***   |          |          |                         |   |        | 540.40 |

TOTAL INVOICED AGAINST PROJECT 019194: \$4904.20  
PLEASE REFERENCE INVOICE NUMBER ON YOUR CHECK

# INVOICE

INTERMOUNTAIN TESTING SERVICES INC  
1955 WEST 5200 SOUTH  
ROY UT 84067  
TELEPHONE: (801)-776-5355 FAX: (801)-776-1345

INVOICE: 81967  
DATE: 06/29/2024  
ACCOUNT: 1683  
LAB #: 11  
P.O. #: N/A

SOLD TO:  
RICH DEVELOPMENT  
1166 WEST 2615 SOUTH  
SYRACUSE UT 84075

SHIP TO:  
RICH DEVELOPMENT  
1166 WEST 2615 SOUTH  
SYRACUSE UT 84075

PROJECT: 019194 HUNTER LANDING NORTH - OGDEN

| LAB NO.         | DATE     | QUANTITY | DESCRIPTION            |         | AMOUNT  |
|-----------------|----------|----------|------------------------|---------|---------|
|                 | 06/20/24 | 3.00     | CONC SPECIAL INSP      | @ 75.00 | 225.00  |
| 389275          | 06/20/24 | 1.00     | SPECIAL INSP REPORT    | @ 8.00  | 8.00    |
|                 | 06/20/24 | 18.00    | MILEAGE                | @ 1.10  | 19.80   |
|                 | 06/21/24 | 3.00     | CONCRETE TECHNICIAN    | @ 42.00 | 126.00  |
| 389194          | 06/21/24 | 1.00     | CYLINDERS(4)C-31/C-39  | @ 80.00 | 80.00   |
|                 | 06/21/24 | 18.00    | MILEAGE                | @ 1.10  | 19.80   |
|                 | 06/24/24 | 1.00     | PICK-UP CONC CYLINDERS | @ 42.00 | 42.00   |
|                 | 06/24/24 | 18.00    | MILEAGE                | @ 1.10  | 19.80   |
|                 | 06/25/24 | 3.00     | CONC SPECIAL INSP      | @ 75.00 | 225.00  |
|                 | 06/25/24 | 2.00     | CONCRETE TECHNICIAN    | @ 42.00 | 84.00   |
| 389274          | 06/25/24 | 1.00     | SPECIAL INSP REPORT    | @ 8.00  | 8.00    |
| 389305          | 06/25/24 | 1.00     | CYLINDERS(4)C-31/C-39  | @ 80.00 | 80.00   |
|                 | 06/25/24 | 18.00    | MILEAGE                | @ 1.10  | 19.80   |
|                 | 06/25/24 | 18.00    | MILEAGE                | @ 1.10  | 19.80   |
|                 | 06/27/24 | 3.00     | CONC SPECIAL INSP      | @ 75.00 | 225.00  |
|                 | 06/27/24 | 2.00     | CONCRETE TECHNICIAN    | @ 60.00 | 120.00  |
| 389403          | 06/27/24 | 1.00     | SPECIAL INSP REPORT    | @ 8.00  | 8.00    |
| 389367          | 06/27/24 | 1.00     | CYLINDERS(4)C-31/C-39  | @ 80.00 | 80.00   |
|                 | 06/27/24 | 18.00    | MILEAGE                | @ 1.10  | 19.80   |
|                 | 06/27/24 | 18.00    | MILEAGE                | @ 1.10  | 19.80   |
|                 | 06/28/24 | 1.00     | PICK-UP CONC CYLINDERS | @ 42.00 | 42.00   |
|                 | 06/28/24 | 18.00    | MILEAGE                | @ 1.10  | 19.80   |
|                 |          |          |                        |         | -----   |
|                 |          |          |                        |         | 1511.40 |
| ***SALES TAX*** |          |          |                        |         | 0.00    |
|                 |          |          |                        |         | -----   |
| ***TOTAL DUE*** |          |          |                        |         | 1511.40 |
| ***PAYMENTS***  |          |          |                        |         | 0.00    |
|                 |          |          |                        |         | -----   |
| ***NET DUE***   |          |          |                        |         | 1511.40 |

TOTAL INVOICED AGAINST PROJECT 019194: \$4904.20  
PLEASE REFERENCE INVOICE NUMBER ON YOUR CHECK



# INVOICE

INTERMOUNTAIN TESTING SERVICES INC  
1955 WEST 5200 SOUTH  
ROY UT 84067  
TELEPHONE: (801)-776-5355 FAX: (801)-776-1345

INVOICE: 82441  
DATE: 08/10/2024  
ACCOUNT: 1683  
LAB #: 11  
P.O. #: N/A

SOLD TO:  
RICH DEVELOPMENT  
1166 WEST 2615 SOUTH  
SYRACUSE UT 84075

SHIP TO:  
RICH DEVELOPMENT  
1166 WEST 2615 SOUTH  
SYRACUSE UT 84075

PROJECT: 019194 HUNTER LANDING NORTH - OGDEN

| LAB NO.         | DATE     | QUANTITY | DESCRIPTION             |   | AMOUNT |         |
|-----------------|----------|----------|-------------------------|---|--------|---------|
|                 | 08/05/24 | 4.00     | CONCRETE TECHNICIAN     | @ | 60.00  | 240.00  |
| 390885          | 08/05/24 | 1.00     | CYLINDERS (4) C-31/C-39 | @ | 80.00  | 80.00   |
| 390889          | 08/05/24 | 1.00     | CYLINDERS (4) C-31/C-39 | @ | 80.00  | 80.00   |
|                 | 08/05/24 | 18.00    | MILEAGE                 | @ | 1.10   | 19.80   |
|                 | 08/06/24 | 1.00     | PICK-UP CONC CYLINDERS  | @ | 55.00  | 55.00   |
|                 | 08/06/24 | 18.00    | MILEAGE                 | @ | 1.10   | 19.80   |
|                 | 08/08/24 | 2.50     | CONCRETE TECHNICIAN     | @ | 60.00  | 150.00  |
|                 | 08/08/24 | 2.50     | CONCRETE TECHNICIAN     | @ | 90.00  | 225.00  |
| 391121          | 08/08/24 | 1.00     | CYLINDERS (4) C-31/C-39 | @ | 80.00  | 80.00   |
| 391125          | 08/08/24 | 1.00     | CYLINDERS (4) C-31/C-39 | @ | 80.00  | 80.00   |
| 391129          | 08/08/24 | 1.00     | CYLINDERS (4) C-31/C-39 | @ | 80.00  | 80.00   |
| 391133          | 08/08/24 | 1.00     | CYLINDERS (4) C-31/C-39 | @ | 80.00  | 80.00   |
| 391137          | 08/08/24 | 1.00     | CYLINDERS (4) C-31/C-39 | @ | 80.00  | 80.00   |
|                 | 08/08/24 | 18.00    | MILEAGE                 | @ | 1.10   | 19.80   |
|                 |          |          |                         |   |        | -----   |
|                 |          |          |                         |   |        | 1289.40 |
| ***SALES TAX*** |          |          |                         |   |        | 0.00    |
|                 |          |          |                         |   |        | -----   |
| ***TOTAL DUE*** |          |          |                         |   |        | 1289.40 |
| ***PAYMENTS***  |          |          |                         |   |        | 0.00    |
|                 |          |          |                         |   |        | -----   |
| ***NET DUE***   |          |          |                         |   |        | 1289.40 |

TOTAL INVOICED AGAINST PROJECT 019194: \$4904.20  
PLEASE REFERENCE INVOICE NUMBER ON YOUR CHECK

# INVOICE

INTERMOUNTAIN TESTING SERVICES INC  
1955 WEST 5200 SOUTH  
ROY UT 84067  
TELEPHONE: (801)-776-5355 FAX: (801)-776-1345

INVOICE: 82540  
DATE: 08/17/2024  
ACCOUNT: 1683  
LAB #: 11  
P.O. #: N/A

SOLD TO:  
RICH DEVELOPMENT  
1166 WEST 2615 SOUTH  
SYRACUSE UT 84075

SHIP TO:  
RICH DEVELOPMENT  
1166 WEST 2615 SOUTH  
SYRACUSE UT 84075

PROJECT: 019194 HUNTER LANDING NORTH - OGDEN

| LAB NO.         | DATE     | QUANTITY | DESCRIPTION            |         | AMOUNT |
|-----------------|----------|----------|------------------------|---------|--------|
|                 | 08/13/24 | 2.00     | PICK-UP CONC CYLINDERS | @ 55.00 | 110.00 |
|                 | 08/13/24 | 18.00    | MILEAGE                | @ 1.10  | 19.80  |
|                 |          |          |                        |         | -----  |
|                 |          |          |                        |         | 129.80 |
| ***SALES TAX*** |          |          |                        |         | 0.00   |
|                 |          |          |                        |         | -----  |
| ***TOTAL DUE*** |          |          |                        |         | 129.80 |
| ***PAYMENTS***  |          |          |                        |         | 0.00   |
|                 |          |          |                        |         | -----  |
| ***NET DUE***   |          |          |                        |         | 129.80 |

TOTAL INVOICED AGAINST PROJECT 019194: \$5358.60  
PLEASE REFERENCE INVOICE NUMBER ON YOUR CHECK

# INVOICE

INTERMOUNTAIN TESTING SERVICES INC  
1955 WEST 5200 SOUTH  
ROY UT 84067  
TELEPHONE: (801)-776-5355 FAX: (801)-776-1345

INVOICE: 82689  
DATE: 08/31/2024  
ACCOUNT: 1683  
LAB #: 11  
P.O. #: N/A

SOLD TO:  
RICH DEVELOPMENT  
1166 WEST 2615 SOUTH  
SYRACUSE UT 84075

SHIP TO:  
RICH DEVELOPMENT  
1166 WEST 2615 SOUTH  
SYRACUSE UT 84075

PROJECT: 019194 HUNTER LANDING NORTH - OGDEN

| LAB NO.         | DATE     | QUANTITY | DESCRIPTION             |         | AMOUNT |
|-----------------|----------|----------|-------------------------|---------|--------|
|                 | 08/29/24 | 2.50     | CONCRETE TECHNICIAN     | @ 60.00 | 150.00 |
| 392200          | 08/29/24 | 1.00     | CYLINDERS (4) C-31/C-39 | @ 80.00 | 80.00  |
|                 | 08/29/24 | 18.00    | MILEAGE                 | @ 1.10  | 19.80  |
|                 |          |          |                         |         | -----  |
|                 |          |          |                         |         | 249.80 |
| ***SALES TAX*** |          |          |                         |         | 0.00   |
|                 |          |          |                         |         | -----  |
| ***TOTAL DUE*** |          |          |                         |         | 249.80 |
| ***PAYMENTS***  |          |          |                         |         | 0.00   |
|                 |          |          |                         |         | -----  |
| ***NET DUE***   |          |          |                         |         | 249.80 |

TOTAL INVOICED AGAINST PROJECT 019194: \$5358.60  
PLEASE REFERENCE INVOICE NUMBER ON YOUR CHECK

**UTAH CONDITIONAL WAIVER AND RELEASE ON PAYMENT**

Property Name: Hunter's Landing North Apartments  
Property Location: 1143 Century Drive Ogden, UT 84404  
Undersigned's Customer: Hunter's Landing North LLC  
Invoice/Payment Application Number: Inv #81876,81967,82441,82540,82689  
Payment Amount: \$3,720.80

To the extent provided below, this document becomes effective to release and the undersigned is considered to waive any notice of lien or right under Utah Code Ann., Title 38, Chapter 1a, Preconstruction and Construction Liens, or any bond right under Utah Code Ann., Title 14, Contractors' Bonds, or Section 63G-6a-1103 related to payment rights the undersigned has on the above described Property once:

(1) the undersigned endorses a check in the above referenced Payment Amount payable to the undersigned; and

(2) the check is paid by the depository institution on which it is drawn.

This waiver and release applies to a progress payment for the work, materials, equipment, or a combination of work, materials, and equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount. This waiver and release does not apply to any retention withheld; any items, modifications, or changes pending approval; disputed items and claims; or items furnished or invoiced after the Payment Period.

The undersigned warrants that the undersigned either has already paid or will use the money the undersigned receives from this progress payment promptly to pay in full all the undersigned's laborers, subcontractors, materialmen, and suppliers for all work, materials, equipment, or combination of work, materials, and equipment that are the subject of this waiver and release.

DATED Dec 5th, 2024.

Subcontractor: Intermountain Testing Services

By: Jodi Webb  
(Signature)  
Name: Jodi Webb  
Title: AR Clerk

# REPUBLIC SERVICES



675 S. Gladiola St.  
Salt Lake City UT 84104-441414

**Customer Service** (801) 392-4915  
RepublicServices.com/Support

**Important Information**

Dear Valued Customer, our remit to address has changed! Please note the updated PO Box address in the "Make Checks Payable To" section and remember to include the bottom portion of the invoice with your payment.

**Account Number** 3-0493-0038408  
**Invoice Number** 0493-000818809  
**Invoice Date** November 26, 2024  
**Past Due on 11/26/24** **\$75.00**  
**Payments/Adjustments** \$0.00  
**Current Invoice Charges** **\$1,042.40**

|                                              |                                            |
|----------------------------------------------|--------------------------------------------|
| <b>Total Amount Due</b><br><b>\$1,117.40</b> | <b>Payment Due Date</b><br><b>Past Due</b> |
|----------------------------------------------|--------------------------------------------|

**CURRENT INVOICE CHARGES**

| Description                                                          | Reference   | Quantity | Unit Price | Amount            |
|----------------------------------------------------------------------|-------------|----------|------------|-------------------|
| <b>Rich Development-Hunters North 1075 Century Dr CSA A911629521</b> |             |          |            |                   |
| <b>Ogden, UT</b>                                                     |             |          |            |                   |
| <b>1 Waste Container 30 Cu Yd, On Call Service</b>                   |             |          |            |                   |
| Extra Tonnage 11/11                                                  | 1682362     | .9400Ton | \$55.00    | \$51.70           |
| Receipt Number 80860                                                 |             |          |            |                   |
| Pickup Service 11/11                                                 | Corbin Rich | 1.0000   | \$320.00   | \$320.00          |
| Receipt Number 80860                                                 |             |          |            |                   |
| Pickup Service 11/20                                                 | Corbin Rich | 1.0000   | \$320.00   | \$320.00          |
| Receipt Number 81643                                                 |             |          |            |                   |
| Extra Tonnage 11/25                                                  | 1688421     | .5400Ton | \$55.00    | \$29.70           |
| Receipt Number 81896                                                 |             |          |            |                   |
| Pickup Service 11/25                                                 | Bill Freu   | 1.0000   | \$320.00   | \$320.00          |
| Receipt Number 81896                                                 |             |          |            |                   |
| <b>Late Fee 11/26</b>                                                |             |          |            | \$1.00            |
| <b>CURRENT INVOICE CHARGES, Due by December 16, 2024</b>             |             |          |            | <b>\$1,042.40</b> |

Simple account access at your fingertips.

Download the Republic Services app or visit  
[RepublicServices.com](https://RepublicServices.com) today.



|                 |                           |                          |                           |
|-----------------|---------------------------|--------------------------|---------------------------|
| <b>Past Due</b> | <b>30 Days</b><br>\$75.00 | <b>60 Days</b><br>\$0.00 | <b>90+ Days</b><br>\$0.00 |
|-----------------|---------------------------|--------------------------|---------------------------|



675 S. Gladiola St.  
Salt Lake City UT 84104-441414

Please Return This  
Portion With Payment

**Total Enclosed**

Return Service Requested

RICH DEVELOPMENT  
ACCOUNTS PAYABLE RICH DEVELOPM  
1263 W 1700 S  
SYRACUSE UT 84075-1205

|                         |                       |
|-------------------------|-----------------------|
| <b>Total Amount Due</b> | <b>\$1,117.40</b>     |
| <b>Payment Due Date</b> | <b>Past Due</b>       |
| <b>Account Number</b>   | <b>3-0493-0038408</b> |
| <b>Invoice Number</b>   | <b>0493-000818809</b> |

☐

For Billing Address Changes,  
Check Box and Complete Reverse.

Make Checks Payable To:

REPUBLIC SERVICES #493  
FOR AWS OF NORTH AMERICA, LLC  
PO BOX 60586  
CITY OF INDUSTRY CA 91716-0586

30493003840800000008188090001042400001117407



## UNDERSTANDING YOUR BILL

Visit [RepublicServices.com/MyBill](https://RepublicServices.com/MyBill)

## UNDERSTANDING OUR RATES, CHARGES, AND FEES

Visit [Republicservices.com/customer-support/fee-disclosures](https://Republicservices.com/customer-support/fee-disclosures)

### Responsible Party

All waste services are managed, performed, and billed for by individual operating subsidiaries of Republic Services, Inc. Republic Services, Inc. itself does not perform any waste services, nor does it contract for such services. The operating entity providing your waste service is identified on your invoice. Accordingly, all obligations to you, including providing quality service and billing you for service, rests with the operating entity identified on your invoice.

### Residential Customers

If you are a residential customer receiving service without a signed customer service agreement, your service is subject to and governed by the Service Terms for Residential Customers located at [Republicservices.com/customer-support/residential-service-terms](https://Republicservices.com/customer-support/residential-service-terms), which include a **CLASS ACTION WAIVER** and **ARBITRATION CLAUSE**, and our right to charge you a container removal fee upon termination of service, among other terms. These terms are subject to change so please review them upon receipt of your invoice. If you do not have access to a computer, you may request that a copy be mailed to you by calling Customer Service at the number on the front of this invoice. Please note that some or all of the Service Terms for Residential Customers may not apply if your services are subject to terms mandated by a governmental entity in your locality.

### Check Processing

When you provide a check as payment, you authorize us to use information from your check to make a one-time electronic fund transfer from your account. When we make an electronic transfer, funds may be withdrawn from your account the same day we receive your payment or check and you will not receive your check back from your financial institution.

### Cancellation & Payment Policy

Unless prohibited by applicable law, regulation, or franchise or other agreement: (1) we reserve the right to require that payment for services be made only by check, credit card or money order; and (2) if service is canceled during a billing cycle, you will remain responsible for all charges, fees and taxes through the end of the billing cycle. You will not be entitled to proration of billing or a refund for the period between the notice of termination and the end of the current billing cycle.

### Understanding Our Rates, Charges and Fees

If you are receiving service without a signed customer service agreement, please visit [RepublicServices.com/Fees](https://RepublicServices.com/Fees) to review the financial terms and conditions relating to your service. If you are receiving service pursuant to a written contract, but have questions relating to any charges or fees, [RepublicServices.com/Fees](https://RepublicServices.com/Fees) provides a detailed description of our most common charges and fees. If you do not have access to a computer, you may request that a copy be mailed to you by calling Customer Service at the number on the front of this invoice.

## IMPORTANT INFORMATION

(Continued from Page 1)

It's easy to go paperless! Sign up for Paperless Billing at [RepublicServices.com](https://RepublicServices.com) and enjoy the convenience of managing your account anytime, anywhere, on any device.

RJ-37220, RM-3159

Please fill out the form below if your billing address has changed and return this portion of your statement to us using the envelope enclosed. Thank you!

### BILLING ADDRESS CHANGE

|         |                 |          |
|---------|-----------------|----------|
| Address |                 |          |
| City    | State           | Zip Code |
| Phone   | Alternate Phone |          |