

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

TO OWNER:

HUNTERS LANDING NORTH LLC

PROJECT:

APPLICATION NUMBER:

2

Distribution to:

☒

OWNER

☐

CONSTRUCTION

☐

MANAGER

☐

ARCHITECT☐

PERIOD TO:

PROJECT NO:

FROM

RICH DEVELOPMENT INC.

CONTRACTOR:

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in accordance with the Contract.

Continuation Sheet, AIA Document G703, is attached.

1.

ORIGINAL CONTRACT SUM

\$14,846,921.49

2.

Net Change By Change Orders.....

22,500.00

3.

CONTRACT SUM TO DATE

(Line 1 +2).....

\$ 14,869,421.49

4.

TOTAL COMPLETED & STORED TO DATE.....

251,447.24

(Column G on G703)

5.

RETAINAGE:

a.

5% of Completed Work

14,138.44

(Columns D & E on G703)

b.

5% of Stored Material

\$0.00

(Column F on G703)

Total Retainage (Line 5a + 5b or

Total in Column I of G703)

\$14,138.44

6.

TOTAL EARNED LESS RETAINAGE.....

\$237,308.80

(Line 4 less Line 5 Total)

7.

LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$0.00

8.

CURRENT PAYMENT DUE

\$237,308.80

9.

BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 14,632,112.69

| CHANGE ORDER SUMMARY                               | ADDITIONS | DEDUCTIONS |
|----------------------------------------------------|-----------|------------|
| Total changes approved in previous months by Owner | \$0.00    | \$0.00     |
| Total Approved this Month                          | \$0.00    | \$0.00     |
| TOTALS                                             | \$0.00    | \$0.00     |
| NET CHANGES by Change Order                        |           | \$0.00     |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

BY: \_\_\_\_\_ DATE \_\_\_\_\_

State of: \_\_\_\_\_ County of : \_\_\_\_\_

Subscribed and sworn before me this \_\_\_\_\_ day of \_\_\_\_\_ 20\_\_\_\_

Notary Public:

My Commission Expires: \_\_\_\_\_

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Construction Manager certifies that to the best of his knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... \$ 237,308.80

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.).

CONSTRUCTION MGR:

By: \_\_\_\_\_ Date: \_\_\_\_\_

ARCHITECT:

By: \_\_\_\_\_ Date: \_\_\_\_\_

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

HUNTERS LANDING NORTH

APPLICATION NO: 2  
APPLICATION DATE: 07/31/24  
PERIOD TO: 01/00/00  
ARCHITECT'S PROJECT NO: 0

| A<br>ITEM<br>NO.    | B<br>Cost Code<br>DESCRIPTION OF WORK               | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                   |              | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G<br>TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G/C) | H<br>BALANCE<br>TO FINISH<br>(C-G) | I<br>RETAINAGE |
|---------------------|-----------------------------------------------------|-------------------------|---------------------------------------|--------------|-------------------------------------------------------------|-------------------------------------------------------------|------------|------------------------------------|----------------|
|                     |                                                     |                         | FROM PREVIOUS<br>APPLICATION<br>(D+E) | THIS PERIOD  |                                                             |                                                             |            |                                    |                |
| 001                 | 022100 SURVEY                                       | \$7,000.00              | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$7,000.00                         | \$0.00         |
| 002                 | 310000 EXCAVATION                                   | \$1,197,367.29          | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$1,197,367.29                     | \$0.00         |
| 003                 | 030000 CONCRETE WORK                                | \$408,552.00            | \$109,362.24                          | \$4,467.24   | \$0.00                                                      | \$113,829.48                                                | 28%        | \$294,722.52                       | \$2,888.44     |
| 004                 | 323100 FENCING                                      | \$44,475.00             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$44,475.00                        | \$0.00         |
| 005                 | 061000 FRAMING                                      | \$2,063,122.00          | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$2,063,122.00                     | \$0.00         |
| 006                 | 075000 ROOFING                                      | \$235,254.40            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$235,254.40                       | \$0.00         |
| 007                 | 071000 DECK COATINGS                                | \$72,455.00             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$72,455.00                        | \$0.00         |
| 008                 | 050000 STEEL                                        | \$231,863.74            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$231,863.74                       | \$0.00         |
| 009                 | 085000 WINDOWS                                      | \$172,500.00            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$172,500.00                       | \$0.00         |
| 010                 | 084000 STORE FRONT DOORS & WINDOWS                  | \$95,488.00             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$95,488.00                        | \$0.00         |
| 011                 | 142000 ELEVATOR                                     | \$255,500.00            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$255,500.00                       | \$0.00         |
| 012                 | 081100 HM DOORS & HARDWARE                          | \$124,235.22            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$124,235.22                       | \$0.00         |
| 013                 | 22000 PLUMBING                                      | \$1,125,000.00          | \$0.00                                | \$225,000.00 | \$0.00                                                      | \$225,000.00                                                | 20%        | \$900,000.00                       | \$11,250.00    |
| 014                 | 260000 ELEC                                         | \$1,339,237.49          | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$1,339,237.49                     | \$0.00         |
| 015                 | 230000 HVAC                                         | \$1,395,000.00          | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$1,395,000.00                     | \$0.00         |
| 016                 | 210000 FIRE SPRINKLERS                              | \$291,076.09            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$291,076.09                       | \$0.00         |
| 017                 | 079200 CAULKING                                     | \$10,000.00             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$10,000.00                        | \$0.00         |
| 018                 | 035413 GYPCRETE                                     | \$77,757.03             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$77,757.03                        | \$0.00         |
| 019                 | 072000 INSULATION                                   | \$232,552.00            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$232,552.00                       | \$0.00         |
| 020                 | 092000 SHEETROCK & DENSGLASS                        | \$970,288.61            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$970,288.61                       | \$0.00         |
| 021                 | 077200 ROOF HATCH                                   | \$1,600.00              | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$1,600.00                         | \$0.00         |
| 022                 | 090000 FINISH MATERIALS & LABOR                     | \$520,000.00            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$520,000.00                       | \$0.00         |
| 023                 | 099000 PAINTING                                     | \$213,852.35            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$213,852.35                       | \$0.00         |
| 024                 | 064100 CABINETS & TOPS                              | \$467,314.15            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$467,314.15                       | \$0.00         |
| 025                 | 096100 FLOOR PREP                                   | \$10,000.00             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$10,000.00                        | \$0.00         |
| 026                 | 104416 FIRE EXTINGUISHERS                           | \$7,850.00              | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$7,850.00                         | \$0.00         |
| 027                 | 102800 MIRRORS                                      | \$34,000.00             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$34,000.00                        | \$0.00         |
| 028                 | 096000 FLOORING                                     | \$312,858.00            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$312,858.00                       | \$0.00         |
| 029                 | 070000 EXTERIORS                                    | \$891,304.00            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$891,304.00                       | \$0.00         |
| 030                 | 320000 PICKLEBALL                                   | \$40,000.00             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$40,000.00                        | \$0.00         |
| 031                 | 118119 VAC STATIONS                                 | \$7,500.00              | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$7,500.00                         | \$0.00         |
| 032                 | 105500 MAILBOXES                                    | \$19,250.00             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$19,250.00                        | \$0.00         |
| 033                 | 131919 DOG WASH STATION                             | \$6,800.00              | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$6,800.00                         | \$0.00         |
| 034                 | 122100 BLINDS                                       | \$31,500.00             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$31,500.00                        | \$0.00         |
| 035                 | 320000 FIREPITS                                     | \$8,000.00              | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$8,000.00                         | \$0.00         |
| 037                 | 320000 PERGULA                                      | \$45,278.00             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$45,278.00                        | \$0.00         |
| 038                 | 104116 KNOX BOX & LIDS                              | \$2,450.00              | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$2,450.00                         | \$0.00         |
| 039                 | 320000 LANDSCAPE                                    | \$148,000.00            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$148,000.00                       | \$0.00         |
| 040                 | 110000 APPLIANCES                                   | \$364,800.00            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$364,800.00                       | \$0.00         |
| 041                 | 101400 SIGNAGE                                      | \$10,000.00             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$10,000.00                        | \$0.00         |
| 042                 | 120000 EXTERIOR FFE                                 | \$25,000.00             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$25,000.00                        | \$0.00         |
| 043                 | 010000 EQUIPMENT, CLEAN UP, TOILET,                 | \$110,000.00            | \$449.13                              | \$0.00       | \$0.00                                                      | \$449.13                                                    | 0%         | \$109,550.87                       | \$0.00         |
| 044                 | 010000 TRAILER, TEMP POWER, SECURITY, TEMP FENCE    | \$88,500.00             | \$0.00                                | \$14,030.00  | \$0.00                                                      | \$14,030.00                                                 | 16%        | \$74,470.00                        | \$0.00         |
| 045                 | 010000 SWPPP, SPECIAL INSPECTIONS, SAFETY, WASH OUT | \$23,000.00             | \$2,525.00                            | \$450.00     | \$0.00                                                      | \$2,975.00                                                  | 13%        | \$20,025.00                        | \$0.00         |
| 046                 | 010000 GENERAL CONDITIONS                           | \$30,000.00             | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$30,000.00                        | \$0.00         |
| 047                 | 010000 SITE SUPERVISION                             | \$260,000.00            | \$15,000.00                           | \$7,500.00   | \$0.00                                                      | \$22,500.00                                                 | 9%         | \$237,500.00                       | \$0.00         |
| 048                 | 010000 INSURANCE                                    | \$180,000.00            | \$171,331.00                          | \$0.00       | \$0.00                                                      | \$171,331.00                                                | 95%        | \$8,669.00                         | \$0.00         |
| 049                 | 010000 CONSTRUCTION PROFIT                          | \$639,341.12            | \$0.00                                | \$0.00       | \$0.00                                                      | \$0.00                                                      | 0%         | \$639,341.12                       | \$0.00         |
| Total Base Contract |                                                     | \$14,846,921.49         | \$298,667.37                          | \$251,447.24 | \$0.00                                                      | \$550,114.61                                                | 4%         | \$14,296,806.88                    | \$14,138.44    |

| Extra Work       |       |                                   |               |            |            |   |            |         |               |           |
|------------------|-------|-----------------------------------|---------------|------------|------------|---|------------|---------|---------------|-----------|
|                  | 03300 | CO #1 EXTRA GRAVEL UNDER FOOTINGS | 22,500.00     |            | -          |   | \$0.00     | 0%      | \$22,500.00   | \$0.00    |
|                  |       |                                   |               |            |            |   | \$0.00     | #DIV/0! | \$0.00        | \$0.00    |
|                  |       |                                   |               |            |            |   | \$0.00     | #DIV/0! | \$0.00        | \$0.00    |
|                  |       |                                   |               |            |            |   | \$0.00     | #DIV/0! | \$0.00        | \$0.00    |
|                  |       |                                   |               |            |            |   | \$0.00     | #DIV/0! | \$0.00        | \$0.00    |
|                  |       |                                   |               |            |            |   | \$0.00     | #DIV/0! | \$0.00        | \$0.00    |
|                  |       |                                   |               |            |            |   | \$0.00     | #DIV/0! | \$0.00        | \$0.00    |
|                  |       |                                   |               |            |            |   | \$0.00     | #DIV/0! | \$0.00        | \$0.00    |
|                  |       |                                   |               |            |            |   | \$0.00     | #DIV/0! | \$0.00        | \$0.00    |
| Total Extra Work |       |                                   | 22,500.00     | -          | -          | - | -          | 0%      | 22,500.00     | -         |
| Grand Total      |       |                                   | 14,869,421.49 | 298,667.37 | 251,447.24 | - | 550,114.61 | 4%      | 14,319,306.88 | 14,138.44 |



Rich Development Inc.

INVOICE

801-510-7007

doug@richdevelopmentinc.com

www.richdevelopmentinc.com

HLN2A

7/31/2024

## HUNTERS LANDING NORTH

description

cost:

|                                                          |               |
|----------------------------------------------------------|---------------|
| Cearley SWPPP Monthly inspection (July)                  | \$ 450.00     |
| Boman Kemp (bar for concrete)                            | \$ 4,467.24   |
| Rich Development Inc (supervision)                       | \$ 7,500.00   |
| Arrow fence (temp fence)                                 | \$ 14,030.00  |
| Abrams plumbing (underground rough)(20% as per contract) | \$ 213,750.00 |

|                           |               |
|---------------------------|---------------|
| Boman Kemp                | \$ 4,467.24   |
| Rich Development          | \$ 7,500.00   |
| Arrow fence               | \$ 14,030.00  |
| Abrams pl                 | \$ 213,750.00 |
| total cost: \$ 237,308.80 |               |

moneys paid

amount:

total moneys paid: \$

date:

total moneys still owing: \$ 237,308.80

current amount due: \$ 237,308.80

Please mail all correspondence and payments to-  
1166 W 2615 S Syracuse UT, 84075



Cearley SWPPP Management  
3102 S 885 W  
Syracuse, UT 84075  
801-589-9806  
michelle@cearleyinc.com

# Invoice

| Date      | Invoice # |
|-----------|-----------|
| 7/25/2024 | 2341      |

|                                                                      |
|----------------------------------------------------------------------|
| Bill To                                                              |
| Doug Rich<br>Rich Development<br>1166 W 2615 W<br>Syracuse, Ut 84075 |

| Job Name               | Terms  | Due Date  |
|------------------------|--------|-----------|
| Hunter's Landing North | Net 30 | 8/24/2024 |

| Description                                                                        | Qty | Rate   | Unit | Amount   |
|------------------------------------------------------------------------------------|-----|--------|------|----------|
| Inspections Bi-weekly July<br>Bill To<br>Doug Rich<br>Rich Development<br>W 2615 W | 1   | 450.00 |      | 450.00   |
| Inspections Bi-weekly July<br>Bill To<br>Doug Rich<br>Rich Development<br>W 2615 W |     | 450.00 |      | 450.00   |
| Inspections Bi-weekly July<br>Bill To<br>Doug Rich<br>Rich Development<br>W 2615 W |     | 450.00 |      | 450.00   |
| Total                                                                              |     |        |      | \$450.00 |



P.O. BOX 9725  
OGDEN, UTAH 84409  
UTAH (801) 731-0615  
TOLL FREE (800) 733-7886  
MARYLAND (410) 538-8880

FAX: RESIDENTIAL (801) 732-4127  
FAX: MFG (801) 732-2647  
FAX: REBAR (801) 731-7138  
FAX: STRUCT/ACCT (801) 731-5785  
FAX: MARYLAND (410) 538-8882

Invoice # 1377207  
Page: 1 of 2  
Date: 7/30/2024  
Sales BEAU B.  
Regular Invoice

1537

B RICH DEVELOPMENT INC  
I 1166 WEST 2615 SOUTH  
L SYRACUSE UT 84075

L SYRACUSE UT 84075  
OGDEN, UTAH (801)  
TOLL FREE  
MARYLAND

258

S HUNTERS LANDING NORTH  
H 1155 S 500 W  
I OGDEN UT

P  
T  
O

Invoice # 1377207  
Page: 1 of 2  
Date: 7/30/2024  
Sales BEAU B.  
Regular Invoice

Fax: 801-773-8226

| Order      | Purchase Order        | Packages    | Prepaid    | Weight     | Ship Via       | Terms  |
|------------|-----------------------|-------------|------------|------------|----------------|--------|
| 0000820629 | HUNTERS LANDING NORTH |             |            |            | Our Truck      | Net 30 |
| Line/Rel   | Qty Ordered           | Qty Shipped | Back Order | Unit Price | Extended Price |        |

L SYRACUSE UT 84075

OGDEN, UTAH  
TOLL FREE  
MARYLAND

CI:  
Item: 3040620

Description: REBAR #4 GRADE 60 X 20-0  
U/M: EA

Invoice # 1377207  
Page: 1 of 2  
Date: 7/30/2024  
Sales BEAU B.  
Regular Invoice

WILL BE IN AROUND 11-12

LET ME KNOW IF THAT DOES NOT WORK.

L SYRACUSE UT 84075

OGDEN, UTAH  
TOLL FREE  
MARYLAND

CI:  
Item: 3050620

Description: REBAR #5 GRADE 60 X 20-0  
U/M: EA

Invoice # 1377207  
Page: 1 of 2  
Date: 7/30/2024  
Sales BEAU B.  
Regular Invoice

3 500.000 500.000 0.000 1.10000 550.00

CI:

Item: 304062

Description: REBAR #4 GRADE 60 X 2-0

Invoice # 1377207  
Page: 1 of 2  
Date: 7/30/2024  
Sales BEAU B.  
Regular Invoice



P.O. BOX 9725  
OGDEN, UTAH 84409  
UTAH (801) 731-0615  
TOLL FREE (800) 733-7886  
MARYLAND (410) 538-8880

FAX: RESIDENTIAL (801) 732-4127  
FAX: MFG (801) 732-2647  
FAX: REBAR (801) 731-7138  
FAX: STRUCT/ACCT (801) 731-5785  
FAX: MARYLAND (410) 538-8882

Invoice # 1377207  
Page: 2 of 2  
Date: 7/30/2024  
Sales BEAU B.  
Regular Invoice

1537

B RICH DEVELOPMENT INC  
I 1166 WEST 2615 SOUTH  
L SYRACUSE UT 84075  
L  
T  
O

258

S HUNTERS LANDING NORTH  
H 1155 S 500 W  
I OGDEN UT  
P  
T  
O

Fax: 801-773-8226

| Order      | Purchase Order        | Packages    | Prepaid    | Weight | Ship Via   | Terms          |
|------------|-----------------------|-------------|------------|--------|------------|----------------|
| 0000820629 | HUNTERS LANDING NORTH |             |            |        | Our Truck  | Net 30         |
| Line/Rel   | Qty Ordered           | Qty Shipped | Back Order |        | Unit Price | Extended Price |

U/M: EA

Fax: 801-773-8226  
Tax Code: UTWEBE

|              |          |
|--------------|----------|
| Sales Amount | 4,118.64 |
| Misc Charges | 0.00     |
| Freight      | 50.00    |
| Sales Tax    | 298.60   |
| Total        | 4,467.24 |


TERMS: A FINANCE CHARGE will be assessed if accounts are not paid when due. The FINANCE CHARGE is computed by "Periodic Rate", of 1 3/4% per month, (or a minimum charge of \$.50 for balances under \$30.00) which is an ANNUAL PERCENTAGE RATE of 21% applied to the previous balance on the account on the billing date. Should legal action be necessary for collection, debtor agrees to assume all collection expenses, including attorney fees.



|          |           |
|----------|-----------|
| Date     | Invoice # |
| 7/1/2024 | 4682      |

All past due accounts will be charged a 2% finance charge per month (24% per annum) in addition to a late fee of \$25 per month. Customer will be assessed all costs associated with collection fees, attorneys fees and court costs. The maximum charge allowable by law will be added to all returned checks. All payments made with card (debit or credit) will be assessed with an additional 3.5% charge. Payments can be made through Venmo @arrow-fence.

|                  |             |
|------------------|-------------|
| Total            | \$14,030.00 |
| Payments/Credits | \$0.00      |
| Balance Due      | \$14,030.00 |

|                                                                                            |  |                                   |        |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                                                |  |
|--------------------------------------------------------------------------------------------|--|-----------------------------------|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------------------------------------------|--|
| APPLICATION AND CERTIFICATION FOR PAYMENT                                                  |  |                                   |        | AIA DOCUMENT G702                                                                                                                                                                                                                                                                                                                                                                                                                     |  | PAGE 1 OF 3                                    |  |
| TO CONTRACTOR:                                                                             |  | PROJECT:                          |        | APPLICATION #:                                                                                                                                                                                                                                                                                                                                                                                                                        |  | Distribution to:                               |  |
| Rich Development Inc.                                                                      |  | Hunter's Landing North Apartments |        | 2                                                                                                                                                                                                                                                                                                                                                                                                                                     |  | <input type="checkbox"/> OWNER                 |  |
| 1263 W 1700S Suite E                                                                       |  | 691 W 1200 N STE 100-B            |        |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  | <input type="checkbox"/> ARCHITECT             |  |
| Syracuse, UT 84075                                                                         |  | Springville, UT 84663             |        |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  | <input checked="" type="checkbox"/> CONTRACTOR |  |
| FROM SUB-CONTRACTOR:                                                                       |  | VIA ARCHITECT:                    |        | PERIOD TO:                                                                                                                                                                                                                                                                                                                                                                                                                            |  | <input type="checkbox"/> CONST. MGR.           |  |
| Abrams Plumbing                                                                            |  | Harris Architecture               |        | 7/31/24                                                                                                                                                                                                                                                                                                                                                                                                                               |  | <input type="checkbox"/> Lender                |  |
| 5151 S 900 E Ste 220                                                                       |  |                                   |        | PROJECT #:                                                                                                                                                                                                                                                                                                                                                                                                                            |  |                                                |  |
| Salt Lake City, UT 84117                                                                   |  |                                   |        | CONTRACT DATE:                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                                                |  |
| CONTRACT FOR:                                                                              |  |                                   |        |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                                                |  |
| CONTRACTOR'S APPLICATION FOR PAYMENT                                                       |  |                                   |        | The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due. |  |                                                |  |
| Application is made for payment, as shown below, in connection with the Contract.          |  |                                   |        |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                                                |  |
| Continuation Sheet, AIA Document G703, is attached.                                        |  |                                   |        |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                                                |  |
| 1. ORIGINAL CONTRACT SUM \$ 1,125,000.00                                                   |  |                                   |        | CONTRACTOR: Abrams Plumbing                                                                                                                                                                                                                                                                                                                                                                                                           |  |                                                |  |
| 2. NET CHANGE BY CHANGE ORDERS \$ 0.00                                                     |  |                                   |        | DocuSigned by:                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                                                |  |
| 3. CONTRACT SUM TO DATE \$ 1,125,000.00                                                    |  |                                   |        |                                                                                                                                                                                                                                                                                                                                                    |  |                                                |  |
| 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 225,000.00                       |  |                                   |        | By: C6BAE8C5C5AB4FA... Date: 7/31/2024                                                                                                                                                                                                                                                                                                                                                                                                |  |                                                |  |
| 5. RETAINAGE:                                                                              |  |                                   |        | State of: County of:                                                                                                                                                                                                                                                                                                                                                                                                                  |  |                                                |  |
| 5% (Column J on G703) of Completed Work \$ \$11,250.00                                     |  |                                   |        | Subscribed and sworn to before me this day of                                                                                                                                                                                                                                                                                                                                                                                         |  |                                                |  |
|                                                                                            |  |                                   |        | Notary Public:                                                                                                                                                                                                                                                                                                                                                                                                                        |  |                                                |  |
| 6. TOTAL EARNED LESS RETAINAGE \$ 213,750.00                                               |  |                                   |        | My Commission expires:                                                                                                                                                                                                                                                                                                                                                                                                                |  |                                                |  |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 0.00          |  |                                   |        | ARCHITECT'S CERTIFICATE FOR PAYMENT                                                                                                                                                                                                                                                                                                                                                                                                   |  |                                                |  |
| 8. CURRENT PAYMENT DUE \$ 213,750.00                                                       |  |                                   |        | In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.                           |  |                                                |  |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 911,250.00                                    |  |                                   |        | AMOUNT CERTIFIED .....\$                                                                                                                                                                                                                                                                                                                                                                                                              |  |                                                |  |
| CHANGE ORDER SUMMARY                                                                       |  |                                   |        | (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)                                                                                                                                                                                                                                |  |                                                |  |
| Total changes approved in previous months                                                  |  | \$0.00                            | \$0.00 | ARCHITECT:                                                                                                                                                                                                                                                                                                                                                                                                                            |  |                                                |  |
| Total approved this Month                                                                  |  |                                   | \$0.00 | By: Date:                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                                                |  |
| TOTALS                                                                                     |  | \$0.00                            | \$0.00 | This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.                                                                                                                                                                                              |  |                                                |  |
| NET CHANGES by Change Order                                                                |  | \$0.00                            |        |                                                                                                                                                                                                                                                                                                                                                                                                                                       |  |                                                |  |
| AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA - ©1992 |  |                                   |        | THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292                                                                                                                                                                                                                                                                                                                                             |  |                                                |  |

| CONTINUATION SHEET                                                           |                     |                |             |                            |                | AIA DOCUMENT G703 |           |              |                        |              |             |
|------------------------------------------------------------------------------|---------------------|----------------|-------------|----------------------------|----------------|-------------------|-----------|--------------|------------------------|--------------|-------------|
| AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing     |                     |                |             |                            |                |                   |           |              | APPLICATION #:         | 2            |             |
| Contractor's signed certification is attached.                               |                     |                |             |                            |                |                   |           |              | APPLICATION DATE:      | 07/31/24     |             |
| In tabulations below, amounts are stated to the nearest dollar.              |                     |                |             |                            |                |                   |           |              | PERIOD TO:             | 07/31/24     |             |
| Use Column I on Contracts where variable retainage for line items may apply. |                     |                |             |                            |                |                   |           |              | ARCHITECT'S PROJECT #: |              |             |
|                                                                              |                     |                |             |                            |                |                   |           |              |                        |              |             |
| A                                                                            | B                   | C              |             |                            | D              | E                 | F         | G            |                        | H            | I           |
| ITEM                                                                         | DESCRIPTION OF WORK | SCHEDULED      | Adjustments | Revised Schedule of Values | WORK COMPLETED |                   | MATERIALS | TOTAL        | %                      | BALANCE      | RETAINAGE   |
| #                                                                            |                     | VALUE          |             |                            | FROM PREVIOUS  | THIS PERIOD       | PRESENTLY | COMPLETED    | COMPLETE               | TO FINISH    |             |
|                                                                              |                     |                |             |                            | APPLICATION    |                   | STORED    | AND STORED   |                        |              |             |
|                                                                              |                     |                |             |                            |                |                   |           | TO DATE      |                        |              | 5%          |
| 1                                                                            | Sub Rough Plumbing  | \$1,125,000.00 |             |                            |                | \$225,000.00      |           | \$225,000.00 | 20.00%                 | \$900,000.00 | \$11,250.00 |
| 2                                                                            |                     |                |             |                            |                |                   |           | \$0.00       | #DIV/0!                | \$0.00       | \$0.00      |
| 3                                                                            |                     |                |             |                            |                |                   |           | \$0.00       | #DIV/0!                | \$0.00       | \$0.00      |
| 4                                                                            |                     |                |             |                            |                |                   |           | \$0.00       | #DIV/0!                | \$0.00       | \$0.00      |
| 5                                                                            |                     |                |             |                            |                |                   |           | \$0.00       | #DIV/0!                | \$0.00       | \$0.00      |
| 6                                                                            |                     |                |             |                            |                |                   |           | \$0.00       | #DIV/0!                | \$0.00       | \$0.00      |
| 7                                                                            |                     |                |             |                            |                |                   |           | \$0.00       | #DIV/0!                | \$0.00       | \$0.00      |
| 8                                                                            |                     |                |             |                            |                |                   |           | \$0.00       | #DIV/0!                | \$0.00       | \$0.00      |
| 9                                                                            |                     |                |             |                            |                |                   |           | \$0.00       | #DIV/0!                | \$0.00       | \$0.00      |
| 10                                                                           |                     |                |             |                            |                |                   |           | \$0.00       | #DIV/0!                | \$0.00       | \$0.00      |
|                                                                              | TOTALS              | \$1,125,000.00 | \$0.00      | \$0.00                     | \$0.00         | \$225,000.00      | \$0.00    | \$225,000.00 | 20.00%                 | \$900,000.00 | \$11,250.00 |

**Abrams Plumbing, Inc.**

372 N Main St

Farmington, UT 84025

+18016478099

abramsplumbing@gmail.com

**BILL TO**

Doug Rich

**INVOICE 6767**

**DATE 07/12/2024**

**DUE DATE 08/11/2024**

+18016478099

**JOB NAME**

abramsplumbing@gmail.com

Hunters landing North

**DATE**

**ACTIVITY**

**QTY**

**RATE**

**AMOUNT**

**Sub rough**

Sub rough billed out 20%

1 225,000.00 225,000.00

**TOTAL DUE**

**\$225,000.00**

**UTAH CONDITIONAL WAIVER AND RELEASE ON PAYMENT**

Property Name: Hunter's Landing North Apartments  
Property Location: 691 W 1200 N STE 100-B Springville, UT 84663  
Undersigned's Customer: Summa Terra Ventures  
Invoice/Payment Application Number: 2  
Payment Amount: \$213,750.00

To the extent provided below, this document becomes effective to release and the undersigned is considered to waive any notice of lien or right under Utah Code Ann., Title 38, Chapter 1a, Preconstruction and Construction Liens, or any bond right under Utah Code Ann., Title 14, Contractors' Bonds, or Section 63G-6a-1103 related to payment rights the undersigned has on the above described Property once:

(1) the undersigned endorses a check in the above referenced Payment Amount payable to the undersigned; and


(2) the check is paid by the depository institution on which it is drawn.

This waiver and release applies to a progress payment for the work, materials, equipment, or a combination of work, materials, and equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount. This waiver and release does not apply to any retention withheld; any items, modifications, or changes pending approval; disputed items and claims; or items furnished or invoiced after the Payment Period.

The undersigned warrants that the undersigned either has already paid or will use the money the undersigned receives from this progress payment promptly to pay in full all the undersigned's laborers, subcontractors, materialmen, and suppliers for all work, materials, equipment, or combination of work, materials, and equipment that are the subject of this waiver and release.

DATED July 9th, 2024.

Subcontractor: Abrams plumbing

By:   
C0BAE6C5C5AB4FA... (Signature)

Name: Abrams Plumbing  
Title: Office Manager