

Hunter's Landing North Continuation Sheet

					Rich Development												
#	DESCRIPTION OF WORK	Budget Amount	Contributed Costs (Partner/Self-Funded)	Reallocation (+/-)	Total	Retainage from Self-Funded	Draw 4	Draw 5	Draw 6	Draw 7	Draw 8	TOTAL COMPLETED AND STORED TO DATE	PERCENT COMPLETE	BALANCE TO FINISH	Retainage	RETAINAGE	
001	Survey	\$7,000.00	\$0.00		\$7,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$7,000.00			
002	Excavation of building and site, backfill, sewer & water connections, electric service, asphalt	\$1,197,367.29	\$300,000.00		\$897,367.29	\$0.00	\$115,016.94	\$0.00				\$115,016.94	13%	\$782,350.35	\$5,283.30		
003	Footings & Foundations M&L & site M&L	\$408,662.00	\$216,541.42		\$192,010.58	\$4,460.02	\$7,268.86	\$0.00				\$11,728.88	6%	\$180,281.60	\$4,460.02		
004	ALL FENCING	\$44,475.00	\$0.00		\$44,475.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$44,475.00			
005	TURKEYE FRAMING,	\$2,063,122.00	\$100,000.00		\$1,963,122.00	\$0.00	\$504,946.00	\$820,034.00				\$1,324,980.00	67%	\$638,142.00	\$68,249.00		
006	Roofing Labor and Materials	\$235,264.40	\$0.00		\$235,264.40	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$235,264.40			
007	DECK COATING	\$72,445.00	\$0.00		\$72,445.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$72,445.00			
008	Structural steel (Covered parking)	\$35,813.74	\$0.00		\$35,813.74	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$35,813.74			
009	ALL OTHER STEEL FEATURES	\$196,050.00	\$0.00		\$196,050.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$196,050.00			
010	Windows	\$170,000.00	\$0.00		\$170,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$170,000.00			
011	Blow Front ILM	\$95,488.00	\$0.00		\$95,488.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$95,488.00			
012	ELEVATOR	\$255,500.00	\$0.00		\$255,500.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$255,500.00			
013	HM door labor	\$18,575.00	\$0.00		\$18,575.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$18,575.00			
014	Plumbing	\$1,125,000.00	\$338,750.00		\$786,250.00	\$11,250.00	\$0.00	\$62,500.00				\$73,750.00	9%	\$712,500.00	\$14,375.00	\$3,125.00	
015	HVAC	\$1,395,000.00	\$100,000.00		\$1,245,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$1,245,000.00			
016	Electrical	\$1,186,352.00	\$400,000.00		\$786,352.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$786,352.00			
017	SPRINKLER SYSTEM	\$156,271.00	\$0.00		\$156,271.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$156,271.00			
018	FIRE CAULKING	\$10,000.00	\$0.00		\$10,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$10,000.00			
019	GYPCRETE	\$77,757.03	\$0.00		\$77,757.03	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$77,757.03			
020	Insulation	\$232,652.00	\$2,600.62		\$229,951.38	\$136.88	\$0.00	\$0.00				\$136.88	0%	\$229,814.50	\$136.88		
021	Etherlock	\$850,750.00	\$0.00		\$850,750.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$850,750.00			
022	2 layers of dens glass	\$120,000.00	\$0.00		\$120,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$120,000.00			
023	FINISH MATERIALS MISC	\$325,000.00	\$0.00		\$325,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$325,000.00			
024	Finish Labor	\$95,000.00	\$0.00		\$95,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$95,000.00			
025	Interior Paint	\$213,862.35	\$0.00		\$213,862.35	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$213,862.35			
026	CABINETS	\$461,324.15	\$261,324.15		\$200,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$200,000.00			
027	EQUIPMENT FOR CABINETS	\$6,000.00	\$0.00		\$6,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$6,000.00			
028	unit entry doors	\$125,000.00	\$0.00		\$125,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$125,000.00			
029	FLOOR PREP	\$10,000.00	\$0.00		\$10,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$10,000.00			
030	Hardware labor	\$47,550.00	\$0.00		\$47,550.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$47,550.00			
031	Hardware & HM frames & doors	\$58,110.22	\$0.00		\$58,110.22	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$58,110.22			
032	FIRE EXTINGUISHERS	\$7,850.00	\$0.00		\$7,850.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$7,850.00			
033	MIRRORS	\$34,000.00	\$0.00		\$34,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$34,000.00			
034	All flooring & wall tile M&L	\$312,858.00	\$0.00		\$312,858.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$312,858.00			
035	Blow, Slocco, Softli & fascia	\$1748,952.00	\$0.00		\$1748,952.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$1748,952.00			
036	GUTTER	\$14,500.00	\$0.00		\$14,500.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$14,500.00			
037	PLASTER FOUNDATION	\$4,250.00	\$0.00		\$4,250.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$4,250.00			
038	ROOF HATCH	\$1,600.00	\$0.00		\$1,600.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$1,600.00			
039	PICKLEBALL	\$35,000.00	\$0.00		\$35,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$35,000.00			
040	2 VAC STATIONS	\$7,500.00	\$0.00		\$7,500.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$7,500.00			
041	MAILBOXES	\$16,000.00	\$0.00		\$16,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$16,000.00			
042	DOG WASH STATION	\$5,000.00	\$0.00		\$5,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$5,000.00			
043	BLINDS	\$25,000.00	\$0.00		\$25,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$25,000.00			
044	4 FIRE FITS	\$6,000.00	\$0.00		\$6,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$6,000.00			
045	CLUB HOUSE PERGOLA	\$30,000.00	\$0.00		\$30,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$30,000.00			
046	KNOX BOX & FIRE LIDS	\$2,450.00	\$0.00		\$2,450.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$2,450.00			
047	LANDSCAPE	\$125,000.00	\$0.00		\$125,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$125,000.00			
048	APPLIANCES	\$264,800.00	\$0.00		\$264,800.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$264,800.00			
049	SIGNAGE	\$7,500.00	\$0.00		\$7,500.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$7,500.00			
050	EXTERIOR FFE	\$10,000.00	\$0.00		\$10,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$10,000.00			
051	CONTINGENCY	\$1,243,628.62	\$0.00		\$1,243,628.62	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$1,243,628.62			
052	EQUIPMENT	\$25,000.00	\$0.00		\$25,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$25,000.00			
053	HONEY BUCKET	\$7,000.00	\$956.69		\$6,043.31	\$0.00	\$373.54	\$239.79				\$613.33	10%	\$5,820.88			
054	DUMPTER	\$22,000.00	\$0.00		\$22,000.00	\$0.00	\$0.00	\$1,142.40				\$1,142.40	5%	\$20,857.60			
055	TEMP FENCE	\$25,000.00	\$14,000.00		\$10,970.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$10,970.00			
056	CLEAN-UP LABOR	\$25,000.00	\$0.00		\$25,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$25,000.00			
057	FINAL CLEAN	\$27,000.00	\$0.00		\$27,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$27,000.00			
058	STREET SWEEPING	\$4,000.00	\$0.00		\$4,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$4,000.00			
059	CONC WASH OUT	\$4,000.00	\$0.00		\$4,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$4,000.00			
060	SWPPP weekly inspection	\$9,000.00	\$0.00		\$9,000.00	\$0.00	\$900.00	\$450.00				\$1,350.00	15%	\$7,650.00			
061	TEMP POWER	\$7,500.00	\$0.00		\$7,500.00	\$0.00	\$243.49	\$1,797.51				\$2,041.00	27%	\$5,459.00			
062	OFFICE TRAILER	\$13,500.00	\$0.00		\$13,500.00	\$0.00	\$3,299.17	\$203.30				\$3,502.47	26%	\$9,997.53			
063	SECURITY CAMERAS	\$35,000.00	\$0.00		\$35,000.00	\$0.00	\$2,750.00	\$2,750.00				\$5,500.00	16%	\$29,500.00			
064	SPECIAL INSPECTIONS	\$10,000.00	\$4,500.00		\$5,462.00	\$0.00	\$74.80	\$3,726.80				\$3,726.80	74.8%	\$1,696.40			
065	SAFETY	\$7,500.00	\$0.00		\$7,500.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$7,500.00			
066	GENERAL CONDITIONS	\$30,000.00	\$0.00		\$30,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$30,000.00			
067	Insurance	\$180,000.00	\$177,331.00		\$8,669.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$8,669.00			
068	SITE SUPERVISION, PM, SUPER	\$250,000.00	\$23,000.00		\$227,000.00	\$0.00	\$29,000.00	\$17,000.00				\$46,000.00	20%	\$181,000.00			
069	Construction Profit	\$967,000.00	\$0.00		\$967,000.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$967,000.00			
070	Soft Cost	\$688,368.19	\$588,368.19		\$80.00	\$0.00	\$0.00	\$0.00				\$0.00	0%	\$80.00			
071	CM Fee	\$765,501.37	\$23,517.84		\$732,983.53	\$0.00	\$31,670.87	\$45,486.89				\$77,157.76	11%	\$655,825.77			
174	DRAW FEE	\$12,000.00	\$0.00		\$12,000.00	\$0.00	\$500.00	\$0.00				\$1,000.00	8%	\$11,000.00			
TOTALS		\$16,921,419.26		(\$3,021,419.26)	\$0.00	\$13,900,000.00	\$15,846.90	\$696,118.77	\$955,724.69	\$0.00	\$0.00	\$1,687,690.36	12%	\$12,232,309.64	\$90,504.20		

[illegible]

Hunter's Landing North Continuation Sheet

#	Cost Code	DESCRIPTION OF WORK	Total	Rich Development					TOTAL COMPLETED AND STORED TO DATE	PERCENT COMPLETE	BALANCE TO FINISH	RETAINAGE
				7/18/2024	8/1/2024	9/4/2024						
				Draw 1	Draw 2	Draw 3	Draw 4	Draw 5				Retainage
001		SURVEY	\$7,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,000.00	
002	03300	EXCAVATION	\$1,197,367.29	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,197,367.29	
003	06500	CONCRETE WORK	\$408,552.00	\$109,362.24	\$4,467.24	\$107,171.96	\$0.00	\$0.00	\$221,001.44	54%	\$187,550.56	\$4,460.02
004		FENCING	\$44,475.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$44,475.00	
005		FRAMING	\$2,063,122.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,063,122.00	
006		ROOFING	\$235,254.40	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$235,254.40	
007		DECK COATINGS	\$72,455.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$72,455.00	
008		STEEL	\$231,863.74	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$231,863.74	
009		WINDOWS	\$172,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$172,500.00	
010		STORE FRONT DOORS & WINDOWS	\$95,488.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$95,488.00	
011		ELEVATOR	\$255,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$255,500.00	
012		HM DOORS & HARDWARE	\$124,235.22	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$124,235.22	
013		PLUMBING	\$1,125,000.00	\$0.00	\$225,000.00	\$0.00	\$0.00	\$0.00	\$225,000.00	20%	\$900,000.00	\$11,250.00
014		ELEC	\$1,336,237.49	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,336,237.49	
015		HVAC	\$1,395,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,395,000.00	
016		FIRE SPRINKLERS	\$291,076.09	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$291,076.09	
017		CAULKING	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$10,000.00	
018		GYPCRETE	\$77,757.03	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$77,757.03	
019		INSULATION	\$232,552.00	\$0.00	\$0.00	\$2,737.50	\$0.00	\$0.00	\$2,737.50	1%	\$229,814.50	\$136.88
020		SHEETROCK & DENSGLASS	\$970,288.61	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$970,288.61	
021		ROOF HATCH	\$1,600.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,600.00	
022		FINISH MATERIALS & LABOR	\$520,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$520,000.00	
023		PAINTING	\$213,852.35	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$213,852.35	
024		CABINETS & TOPS	\$467,314.15	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$467,314.15	
025		FLOOR PREP	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$10,000.00	
026		FIRE EXTINGUISHERS	\$7,850.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,850.00	
027		MIRRORS	\$34,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$34,000.00	
028		FLOORING	\$312,858.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$312,858.00	
029		EXTERIORS	\$881,304.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$881,304.00	
030		PICKLEBALL	\$40,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$40,000.00	
031		VAC STATIONS	\$7,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,500.00	
032		MAILBOXES	\$19,250.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$19,250.00	
033		DOG WASH STATION	\$6,800.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$6,800.00	
034		BLINDS	\$31,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$31,500.00	
035		FIREPITS	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$6,000.00	
037		PERGOLA	\$45,278.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$45,278.00	
038		KNOX BOX & LIDS	\$2,450.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,450.00	
039		LANDSCAPE	\$148,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$148,000.00	
040		APPLIANCES	\$364,800.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$364,800.00	
041		SIGNAGE	\$10,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$10,000.00	
042		EXTERIOR PFE	\$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$25,000.00	
043		EQUIPMENT, CLEAN UP, TOILET	\$110,000.00	\$449.13	\$0.00	\$116.56	\$0.00	\$0.00	\$565.69	1%	\$109,434.31	
044		TRAILER, TEMP POWER, SECURITY, TEMP FENCE	\$88,500.00	\$0.00	\$14,030.00	\$0.00	\$0.00	\$0.00	\$14,030.00	16%	\$74,470.00	
045		SWPPP, SPECIAL INSPECTIONS, SAFETY, WASH OUT	\$23,000.00	\$2,525.00	\$450.00	\$1,563.00	\$0.00	\$0.00	\$4,538.00	20%	\$18,462.00	
046		GENERAL CONDITIONS	\$30,000.00	\$0.00	\$7,500.00	\$0.00	\$0.00	\$0.00	\$7,500.00	25%	\$22,500.00	
047		SITE SUPERVISION	\$260,000.00	\$15,000.00	\$0.00	\$4,600.00	\$0.00	\$0.00	\$19,500.00	8%	\$240,500.00	
048		INSURANCE	\$180,000.00	\$171,331.00	\$0.00	\$0.00	\$0.00	\$0.00	\$171,331.00	95%	\$8,669.00	
049		CONSTRUCTION PROFIT	\$639,341.12	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$639,341.12	
TOTALS			\$14,846,921.49	\$298,667.37	\$251,447.24	\$116,089.02			\$666,203.63	4%	\$14,180,717.86	\$15,846.90
				\$295,778.93	\$237,308.80	\$117,269.00						
1		Original Contract Sum		\$14,846,921.49	\$14,846,921.49	\$14,846,921.49						
2		Net change by approved change		\$0.00	\$0.00	\$22,500.00						
3		Contract sum to date		\$14,846,921.49	\$14,846,921.49	\$14,869,421.49						
4		Total completed and stored to date		\$208,667.37	\$550,114.61	\$666,203.63						
5		Retainage		\$2,888.44	\$14,138.44	\$15,846.90						
6		Total earned less retainage		\$295,778.93	\$535,976.17	\$650,356.73						
7		Less previous certificates for payment		\$0.00	\$295,778.93	\$533,087.73		\$235,254.40				
8		Current Payment Due		\$295,778.93	\$237,308.80	\$117,269.00		\$0.00				
9		Balance to finish with retainage		\$14,551,142.56	\$14,310,945.32	\$14,219,064.76		\$0.00				

[illegible]