

Hunter's Landing North Contract Contribution Work Completed																							
Contributing Entity	Name	Entity's Role	Contract Contribution	7/18/2024	8/1/2024	8/4/2024	11/2/24	12/17/24	1/24/25	2/27/25	4/19/25	5/9/25			9/22/25						% Contract Contribution Completed	\$ Contract Contribution Completed	\$ Contract Contribution Remaining
				Pay App 01	Pay App 02	Pay App 03	Pay App 04	Pay App 05	Pay App 06	Pay App 07	Pay App 08	Pay App 09	Pay App 10	Pay App 11	Pay App 12	Pay App 13	Pay App 14	Pay App 15					
Jordan Fair	Superior Comm	CABINETS	\$ 130,662.07							\$ 130,662.07										100%	\$ 130,662.07	\$ -	
Jared Ison	Superior Comm	CABINETS	\$ 130,662.08							\$ 41,462.51										32%	\$ 41,462.51	\$ 89,199.57	
Kerry Keith Kay		Excavation of lot	\$ 300,000.00				\$ 300,000.00													100%	\$ 300,000.00	\$ -	
Shack-Tee Ranch, LLC	Salmon HVAC	HVAC	\$ 100,000.00								\$ 70,000.00		\$ 35,000.00	\$ 40,000.00						100%	\$ 100,000.00	\$ -	
DRER Holdings Storage LLC	Drug Rem	Construction Profit	\$ 100,000.00																	0%	\$ -	\$ 100,000.00	
Blackwillow LLC	Drug Rem	Construction Profit	\$ 100,000.00																	0%	\$ -	\$ 100,000.00	
Borgstrom Family	Fire & Hazard	Electric	\$ 400,000.00							\$ 85,480.00				\$ 304,511.00						100%	\$ 400,000.00	\$ -	
Intervale Title		Interior Paint	\$ 213,000.00																	100%	\$ 213,000.00	\$ -	
Indelic Press, LLC		TURNKEY FRAMING	\$ 100,000.00				\$ 100,000.00													100%	\$ 100,000.00	\$ -	
Beaver Construction		Plumbing	\$ 125,000.00					\$ 125,000.00												100%	\$ 125,000.00	\$ -	
Alvares Plumbing																				100%	\$ 125,000.00	\$ -	
Totals		N/A	\$ 1,749,324.15	\$ -	\$ -	\$ -	\$ 400,000.00	\$ 125,000.00	\$ -	\$ 267,613.58	\$ 70,000.00	\$ -	\$ 35,000.00	\$ 349,511.00		\$ 213,000.00				83%	\$ 1,460,124.58	\$ 289,199.57	

Signature _____

Date _____

DRER Holdings Storage LLC is a partnership contract
Blackwillow LLC is a partnership contract

[1] 01/09/2026: Their contract should be 100% complete except for perhaps a few rooms or hallways. They did not invoice their completed work.