

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

TO OWNER:
Summa Terra
79 W 900 N Ste B
Springville, UT 84663

FROM CONTRACTOR:
Makers Line, LLC
537 W 600 S Ste 400
Salt Lake City, UT 84101

CONTRACT FOR:

PROJECT: Hunter's Landing
407 W 12th Street
Ogden, UT 84044

VIA ARCHITECT:

APPLICATION #:

PERIOD TO:

PROJECT #:
22-10004

CONTRACT DATE:
03/10/22

Distribution to:

☒ OWNER

☒ ARCHITECT

☒ CONTRACTOR

☐ CONST. MGR.

☐ Lender

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	23,593,427.00
2. NET CHANGE BY CHANGE ORDERS	\$	0.00
3. CONTRACT SUM TO DATE	\$	23,593,425.99
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	15,341,914.96
5. RETAINAGE:		
5% (Column K on G703) of Completed Work	\$	638,213.92
6. TOTAL EARNED LESS RETAINAGE	\$	14,703,701.04
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	13,931,692.25
8. CURRENT PAYMENT DUE	\$	823,938.18
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$	8,889,724.95

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: _____ Date: _____

State of: _____ County of: _____

Subscribed and sworn to before me this _____ day of _____

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 823938.18

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION #: 0
APPLICATION DATE: 01/00/00
PERIOD TO: 01/00/00

ARCHITECT'S PROJECT #: 22-10004

ITEM #	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D WORK COMPLETED		F MATERIALS PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE		H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD		% COMPLETE			
											5%
1	01-0010 - Overhead	\$238,113.00	\$0.00	\$238,113.00	\$193,468.81			\$193,468.81	81.25%	\$44,644.19	\$9,673.44
2	01-0020 - General Conditions	\$877,090.00	\$0.00	\$877,090.00	\$712,635.62			\$712,635.62	81.25%	\$164,454.38	\$35,631.78
3	01-0030 - General Requirements	\$293,535.00	\$5,950.00	\$299,485.00	\$243,331.56			\$243,331.56	81.25%	\$56,153.44	\$12,166.58
4	01-0040 - Mobilization	\$32,100.00	-\$950.00	\$31,150.00	\$31,150.00			\$31,150.00	100.00%	\$0.00	\$1,557.50
5	01-0750 - Final Clean Up	\$60,443.00		\$60,443.00	\$0.00			\$0.00	0.00%	\$60,443.00	\$0.00
6	01-1470 - Temporary Weather Protection	\$155,000.00		\$155,000.00	\$150,896.59			\$150,896.59	97.35%	\$4,103.41	\$7,544.83
7	01-0670 - Equipment Rental	\$0.00	\$45,000.00	\$45,000.00	\$0.00			\$0.00	0.00%	\$45,000.00	\$0.00
8	01-1130 - Security	\$0.00	-\$7,000.00	-\$7,000.00	\$0.00			\$0.00	0.00%	-\$7,000.00	\$0.00
9	01-1390 - Temporary Power - Billing	\$0.00	-\$1,143.00	-\$1,143.00	\$0.00			\$0.00	0.00%	-\$1,143.00	\$0.00
10	01-1430 - Temporary Toilets	\$0.00	\$7,000.00	\$7,000.00	\$0.00			\$0.00	0.00%	\$7,000.00	\$0.00
11	01-1470 - Temporary Weather Protection	\$0.00	\$0.00	-\$0.01	-\$0.01			-\$0.01	100.00%	\$0.00	\$0.00
12	02-0150 - Erosion Control SWPPP	\$15,000.00	\$0.00	\$15,000.00	\$9,600.00			\$9,600.00	64.00%	\$5,400.00	\$480.00
13	02-0290 - On-Site Demolition	\$9,800.00	\$0.00	\$9,800.00	\$9,800.00			\$9,800.00	100.00%	\$0.00	\$490.00
14	03-0020 - Cast In Place Concrete	\$454,250.00	\$9,015.00	\$463,265.00	\$463,266.00			\$463,266.00	100.00%	-\$1.00	\$23,163.30
15	03-0230 - Concrete Insulation	\$31,370.00	-\$31,370.00	\$0.00	\$0.00			\$0.00	#DIV/0!	\$0.00	\$0.00
16	03-0330 - Gypsum Concrete	\$104,850.00	\$0.00	\$104,850.00	\$0.00			\$0.00	0.00%	\$104,850.00	\$0.00
17	03-0350 - Anchor Bolts	\$23,250.00	\$0.00	\$23,250.00	\$23,250.00			\$23,250.00	100.00%	\$0.00	\$1,162.50
18	03-0600 - Concrece Curb & Sidewalk	\$181,300.00	\$0.00	\$181,300.00	\$28,596.09			\$28,596.09	15.77%	\$152,703.91	\$1,429.80
19	04-0030 - Masonry	\$437,750.00	\$51,350.00	\$489,100.00	\$195,145.00			\$195,145.00	39.90%	\$293,955.00	\$9,757.25
20	05-0090 - Metal Framing	\$440,000.00	-\$10,334.00	\$429,666.00	\$256,273.05	\$107,118.20		\$363,391.25	84.58%	\$66,274.75	\$18,169.56
21	06-0010 - Arch Wood Work (Cabinetry)	\$466,669.00	\$0.00	\$466,669.00	\$340,269.91			\$340,269.91	72.91%	\$126,399.09	\$17,013.50
22	06-0030 - Countertops	\$228,576.00	\$35,944.00	\$264,520.00	\$133,289.50			\$133,289.50	50.39%	\$131,230.50	\$6,664.48
23	06-0090 - Finish Carpentry - Interiors	\$344,663.00	-\$11,935.00	\$332,728.00	\$4,000.00			\$4,000.00	1.20%	\$328,728.00	\$200.00
24	06-0170 - Rough Carpentry	\$3,365,403.00	\$632,755.04	\$3,998,158.04	\$3,999,588.04			\$3,999,588.04	100.04%	-\$1,430.00	\$199,979.40
25	07-0050 - Bituminous Dampproofing	\$5,000.00	\$0.00	\$5,000.00	\$5,000.00			\$5,000.00	100.00%	\$0.00	\$250.00
26	07-0110 - Caulking & Sealants	\$49,250.00	-\$46,612.00	\$2,638.00	\$0.00			\$0.00	0.00%	\$2,638.00	\$0.00
27	07-0130 - Stucco/Siding	\$580,570.00	\$89,215.00	\$669,785.00	\$58,849.60			\$58,849.60	8.79%	\$610,935.40	\$2,942.48
28	07-0170 - Deck Coating	\$89,000.00	\$0.00	\$89,000.00	\$0.00			\$0.00	0.00%	\$89,000.00	\$0.00
29	07-0230 - Insulation - Interiors	\$254,695.00	\$41,805.00	\$296,500.00	\$34,165.00			\$34,165.00	11.52%	\$262,335.00	\$1,708.25
30	07-0250 - Membrane Roofing	\$248,130.00	\$96,016.41	\$344,146.41	\$314,883.49			\$314,883.49	91.50%	\$29,262.92	\$15,744.17
31	07-0310 - Soffit & Fascia	\$48,300.00	\$17,535.00	\$65,835.00	\$0.00			\$0.00	0.00%	\$65,835.00	\$0.00
32	07-0350 - Roof Specialist & Accessories	\$1,670.00	\$0.00	\$1,670.00	\$1,670.00			\$1,670.00	100.00%	\$0.00	\$83.50
33	08-0010 - Access Doors Overhead	\$57,250.00	\$0.00	\$57,250.00	\$37,212.00	\$14,417.20		\$51,629.20	90.18%	\$5,620.80	\$2,581.46
34	08-0170 - Entrance & Storefronts	\$69,340.00	\$48,032.10	\$117,372.10	\$112,241.50			\$112,241.50	95.63%	\$5,130.60	\$5,612.08
35	08-0260 - Doors & Frames	\$871,450.00	-\$7,680.00	\$863,770.00	\$537,222.60	\$107,774.56		\$644,997.16	74.67%	\$218,772.84	\$32,249.86
36	08-0290 - Mirrors	\$27,585.00	\$0.00	\$27,585.00	\$21,285.00			\$21,285.00	77.16%	\$6,300.00	\$1,064.25
37	08-0300 - Windows	\$106,109.00	\$27,466.08	\$133,575.08	\$124,937.65	\$2,123.49		\$127,061.14	95.12%	\$6,513.94	\$6,353.06
38	08-0320 - Spcl Door - Ext (Fire Rated Doors) Smoke	\$33,992.00	\$0.00	\$33,992.00	\$27,193.60			\$27,193.60	80.00%	\$6,798.40	\$1,359.68

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION #: 0
APPLICATION DATE: 01/00/00
PERIOD TO: 01/00/00

ARCHITECT'S PROJECT #: 22-10004

ITEM #	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D WORK COMPLETED		E	F MATERIALS PRESENTLY STORED	G		H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE	% COMPLETE		
												5%
39	09-0050 - Ceramic Tile	\$7,414.00	\$0.00	\$7,414.00	\$0.00			\$0.00	0.00%	\$7,414.00	\$0.00	
40	09-0130 - Flooring	\$424,508.00	\$0.00	\$424,508.00	\$129,000.00			\$129,000.00	30.39%	\$295,508.00	\$6,450.00	
41	09-0190 - Painting - Site Improvements	\$415,951.00	-\$7,000.00	\$408,951.00	\$4,015.00			\$4,015.00	0.98%	\$404,936.00	\$200.75	
42	09-0250 - Gypsum Board Install	\$1,352,896.00	\$0.00	\$1,352,896.00	\$71,900.00	\$282,637.83		\$354,537.83	26.21%	\$998,358.17	\$17,726.89	
43	10-0150 - Fire Extinguisher Cabinets	\$6,700.00	\$0.00	\$6,700.00	\$5,905.00			\$5,905.00	88.13%	\$795.00	\$295.25	
44	10-0250 - Knox Boxes	\$350.00	\$0.00	\$350.00	\$0.00			\$0.00	0.00%	\$350.00	\$0.00	
45	10-0310 - Postal Specialities	\$28,500.00	\$0.00	\$28,500.00	\$0.00			\$0.00	0.00%	\$28,500.00	\$0.00	
46	10-0330 - Signage-Inter/Exter Code	\$31,238.00	\$0.00	\$31,238.00	\$15,619.14			\$15,619.14	50.00%	\$15,618.86	\$780.96	
47	10-0370 - Toilet & Bath Accessories	\$33,575.00	-\$33,575.00	\$0.00	\$0.00			\$0.00	100.00%	\$0.00	\$0.00	
48	11-0110 - Residential Appliances	\$561,094.00	-\$61,641.00	\$499,453.00	\$0.00			\$0.00	0.00%	\$499,453.00	\$0.00	
49	12-0010 - Blinds	\$42,565.00	\$0.00	\$42,565.00	\$0.00			\$0.00	0.00%	\$42,565.00	\$0.00	
50	13-0010 - Carports	\$108,689.00	\$43,996.02	\$152,685.02	\$0.00			\$0.00	0.00%	\$152,685.02	\$0.00	
51	13-0030 - Swimming Pools	\$236,400.00	\$0.00	\$236,400.00	\$23,640.00			\$23,640.00	10.00%	\$212,760.00	\$1,182.00	
52	14-0010 - Chutes (Waste & Recycling)	\$19,195.00	\$1,090.00	\$20,285.00	\$14,930.00			\$14,930.00	73.60%	\$5,355.00	\$746.50	
53	14-0050 - Elevators	\$226,650.00	\$53,608.00	\$280,258.00	\$140,129.00	\$92,025.08		\$232,154.08	82.84%	\$48,103.92	\$11,607.70	
54	21-0020 - Wet Pipe Sprinkler Systems	\$311,952.00	\$7,107.84	\$319,059.84	\$272,267.48			\$272,267.48	85.33%	\$46,792.36	\$13,613.37	
55	22-0010 - Plumbing Fixture Accessories	\$89,200.00	-\$16,957.00	\$72,243.00	\$72,243.00			\$72,243.00	100.00%	\$0.00	\$3,612.15	
56	22-0050 - Plumbing Systems	\$1,638,000.00	-\$100,828.50	\$1,537,171.50	\$1,249,584.50	\$62,244.00		\$1,311,828.50	85.34%	\$225,343.00	\$65,591.43	
	23-0090 - HVAC	\$2,013,439.00	-\$467,269.00	\$1,546,170.00	\$1,136,567.00	\$19,000.00		\$1,155,567.00	74.74%	\$390,603.00	\$57,778.35	
57	26-0010 - Basic Electrical Materials	\$1,552,213.00	\$72,461.70	\$1,624,674.70	\$1,007,417.26	\$136,597.82		\$1,144,015.08	70.42%	\$480,659.62	\$57,200.75	
58	26-0090 - Temp Power & Usage	\$15,000.00	-\$7,500.00	\$7,500.00	\$7,500.00			\$7,500.00	100.00%	\$0.00	\$375.00	
59	26-0130 - Electric Car Charging Allowance	\$18,000.00	\$0.00	\$18,000.00	\$0.00			\$0.00	0.00%	\$18,000.00	\$0.00	
60	31-0100 - Earthwork	\$1,041,238.00	\$140,042.72	\$1,181,280.72	\$1,082,476.72			\$1,082,476.72	91.64%	\$98,804.00	\$54,123.84	
61	31-0200 - Earth Moving	\$91,951.00	-\$77,256.22	\$14,694.78	\$17,240.81			\$17,240.81	117.33%	-\$2,546.03	\$862.04	
62	32-0200 - Asphalt Paving	\$170,414.00	-\$21,969.02	\$148,444.98	\$0.00			\$0.00	0.00%	\$148,444.98	\$0.00	
63	32-0300 - Fencing	\$76,736.00	\$12,093.00	\$88,829.00	\$0.00			\$0.00	0.00%	\$88,829.00	\$0.00	
64	32-0700 - Landscaping & Planting	\$137,413.00	\$0.00	\$137,413.00	\$0.00			\$0.00	0.00%	\$137,413.00	\$0.00	
	SUBTOTALS	\$20,852,784.00	\$526,463.17	\$21,379,247.16	\$13,319,655.51	\$823,938.18	\$0.00	\$14,143,593.69	66.16%	\$7,235,653.47	\$707,179.68	
	GC-0010 - Contingency	\$561,532.00	-\$526,464.17	\$35,067.83	\$0.00			\$0.00	0.00%	\$35,067.83	\$0.00	
	GC-0020 - Profit	\$893,302.00	\$0.00	\$893,302.00	\$550,274.03			\$550,274.03	61.60%	\$343,027.97	\$0.00	
	GC-0040 - Insurance	\$257,161.00	\$0.00	\$257,161.00	\$257,161.00			\$257,161.00	100.00%	\$0.00	\$0.00	
	GC-0060 - Development Fee	\$1,028,648.00	\$0.00	\$1,028,648.00	\$390,886.24			\$390,886.24	38.00%	\$637,761.76	\$0.00	
	GRAND TOTALS	\$23,593,427.00	-\$1.00	\$23,593,425.99	\$14,517,976.78	\$823,938.18	\$0.00	\$15,341,914.96	65.03%	\$8,251,511.03	\$707,179.68	