



UNION WALK

Draw #3

Granite Credit Union
4.15.2025

PROJECT LOCATION
144 25TH ST. OGDEN, UT 84401

Table of Contents

BUILDER'S REQUEST CONSTRUCTION ADVANCE - pg. 3-6

CONTINUATION SHEET - pg. 7

RICH DEVELOPMENT INC. - pg 8

Rich Dev Invoice	9
Supporting Invoices	10-13
Conditional Waiver	14

ALTURA CAMERAS - pg 15

Invoices	16-18
----------------	-------

DUMPS EASY - pg 19

Invoices	20-23
----------------	-------

ELITE PLUMBING - pg 24

G702-703	25-26
Invoices	27
Conditional Waiver	28

INTERMOUNTAIN TESTING SERVICES - pg 29

Invoices	30-32
----------------	-------

PERENNIAL WEST LLC - pg 33

Invoices	34
Conditional Waiver	35



Builder Request Construction Advance

Mailing Address:

Granite Federal Credit Union
Attn: Business Lending
3675 South 900 East
Millcreek, UT 84106

Date:

Loan #:

Email: constructiondraws@granite.org
Fax: 801-288-3001

PLEASE READ: Please expect five business days for processing on all draw request. Please attach copies of invoices.

In respect to the above referenced construction loan, we have incurred the charges for labor and materials ordered as listed on this billing, for which we hereby request checks to be prepared and disbursed.

We certify and represent that all of the labor and materials for which these bills are presented have been used in the construction of this reference unit, and that construction to date is acceptable and is in accordance with approved paid under this request will be treated as trust monies and used to pay the bills for labor and materials as listed on this form.

Draws are allowed once a month. An additional inspection and processing fee will be charged for additional draws. **We do not mail checks.** It is the borrower's responsibility to either pick up your checks or make arrangements with your contractor to pick up checks. W9 information and lien waivers are required for all payees. Failure to do so will cause a delay in draw approval and check disbursement.

Borrower's Name:

Property Address:

Inc. Y/N	Payee	Address	Description	Amount
Inc Yes				
Inc No				

TIN:

Inc. Y/N	Payee	Address	Description	Amount
Inc Yes				
Inc No				

TIN:

Inc. Y/N	Payee	Address	Description	Amount
Inc Yes				
Inc No				

TIN:

Inc. Y/N	Payee	Address	Description	Amount
Inc Yes				
Inc No				

TIN:

Inc. Y/N	Payee	Address	Description	Amount
Inc Yes				
Inc No				

TIN:

Inc. Y/N	Payee	Address	Description	Amount
Inc Yes				
Inc No				

TIN:

Inc. Y/N	Payee	Address	Description	Amount
Inc Yes				
Inc No				

TIN:

Inc. Y/N	Payee	Address	Description	Amount
Inc Yes				
Inc No				

TIN:

Inc. Y/N	Payee	Address	Description	Amount
Inc Yes				
Inc No				

TIN:

Inc. Y/N	Payee	Address	Description	Amount
Inc Yes				
Inc No				

TIN:

Inc. Y/N	Payee	Address	Description	Amount
Inc Yes				
Inc No				

TIN:

Total amount authorized for payment on this draw request:

_____	_____	<i>Doug Rich</i>	_____
Borrower(s) Signature	Date	Contractor Signature	Date

For Credit Union Use Only

_____	_____	_____	_____
Loan Officer	Date	Processing Officer	Date

Union Continuation Sheet

Union Continuation Sheet												
CATEGORY	#	DESCRIPTION OF WORK	Scheduled Value	Rich Development					COMPLETED AND STORED TO DATE	Percent Complete	BALANCE TO FINISH	Retainage Value 5%
			Rich Development	Draw 1	Draw 2	Draw 3	Draw 4	Draw 5				
Excavation/Site	2	Survey and Stake Site Building	\$ 3,000.00	\$ 440.00	\$ 1,291.68				\$ 1,731.68	57.72%	\$ 1,268.32	
Excavation/Site	3	Excavation of building and site, backfill	\$ 82,760.00	\$ 23,183.78	\$ 55,355.00				\$ 78,538.78	94.90%	\$ 4,221.22	\$ 4,119.53
Excavation/Site	4	Turnkey FTG, FND, SLAB	\$ 248,080.00	\$ 142,323.00	\$ 67,367.93				\$ 209,690.93	84.53%	\$ 38,389.07	\$ 10,369.15
Excavation/Site	5	Slab/Garage Material and Labor	\$ -						\$ -	100.00%	\$ -	
Excavation/Site	6	PUMP TRUCKS	\$ -						\$ -	100.00%	\$ -	
Excavation/Site	7	STEEL FOR FTG & FND	\$ -						\$ -	100.00%	\$ -	
Excavation/Site	8	2 INCH RIGID FOAM FOR WALLS	\$ 8,500.00						\$ -	0.00%	\$ 8,500.00	
Excavation/Site	9	ALL SITE CONCRETE M&L	\$ 76,591.00						\$ -	0.00%	\$ 76,591.00	
Excavation/Site	10	REMOVE 7 REPLACE STORM TECH	\$ 47,000.00		\$ 34,930.00				\$ 34,930.00	74.32%	\$ 12,070.00	\$ 1,746.50
Frame/Roof	12	TURNKEY FRAMING	\$ 1,352,415.00			\$ 75.00			\$ 75.00	0.01%	\$ 1,352,340.00	
Frame/Roof	13	Roof Labor and Materials	\$ 162,072.74						\$ -	0.00%	\$ 162,072.74	
Frame/Roof	14	DECK COATINGS	\$ 32,620.00						\$ -	0.00%	\$ 32,620.00	
Frame/Roof	15	Structural steel	\$ 190,909.96		\$ 90,454.98				\$ 90,454.98	47.38%	\$ 100,454.98	\$ 5,866.03
Frame/Roof	16	ALL OTHER STEEL FEATURES	\$ 173,122.00						\$ -	0.00%	\$ 173,122.00	
Frame/Roof	17	GARAGE DOOR FOR TRASH	\$ 5,000.00						\$ -	0.00%	\$ 5,000.00	
Frame/Roof	18	WINDOWS	\$ 255,500.00						\$ -	0.00%	\$ 255,500.00	
Frame/Roof	19	ELEVATOR	\$ 27,500.00						\$ -	0.00%	\$ 27,500.00	
Frame/Roof	20	EXTERIOR DOORS	\$ 43,000.00						\$ -	0.00%	\$ 43,000.00	
MEP Trades	22	Plumbing	\$ 581,650.00			\$ 122,815.00			\$ 122,815.00	21.11%	\$ 458,835.00	\$ -
MEP Trades	23	HVAC	\$ 895,700.00						\$ -	0.00%	\$ 895,700.00	
MEP Trades	24	Electric	\$ 621,670.50						\$ -	0.00%	\$ 621,670.50	
MEP Trades	25	Low Voltage	\$ -						\$ -	100.00%	\$ -	
MEP Trades	26	FIRE MONITORING SYSTEM	\$ -						\$ -	100.00%	\$ -	
MEP Trades	27	LIGHT FIXTURES	\$ -						\$ -	100.00%	\$ -	
MEP Trades	28	LIGHTING CONTROL	\$ -						\$ -	100.00%	\$ -	
MEP Trades	29	SPRINKLER SYSTEM	\$ 219,298.68						\$ -	0.00%	\$ 219,298.68	
Finishes	31	GYPCRETE	\$ 106,933.00						\$ -	0.00%	\$ 106,933.00	
Finishes	32	Insulation	\$ 109,990.00						\$ -	0.00%	\$ 109,990.00	
Finishes	33	Sheetrock	\$ 896,291.00						\$ -	0.00%	\$ 896,291.00	
Finishes	34	Finish material and interior doors	\$ 138,575.15						\$ -	0.00%	\$ 138,575.15	
Finishes	35	Finish Labor	\$ 58,461.00						\$ -	0.00%	\$ 58,461.00	
Finishes	36	Interior Paint	\$ 143,510.75						\$ -	0.00%	\$ 143,510.75	
Finishes	37	CABINETS	\$ 29,480.00						\$ -	0.00%	\$ 29,480.00	
Finishes	38	TOPS	\$ 25,695.00						\$ -	0.00%	\$ 25,695.00	
Finishes	39	4 CONTAINERS FOR STORAGE	\$ 14,000.00						\$ -	0.00%	\$ 14,000.00	
Finishes	40	Hardware and Install labor	\$ 52,000.00						\$ -	0.00%	\$ 52,000.00	
Finishes	41	All flooring & wall tile M&L	\$ 174,919.00						\$ -	0.00%	\$ 174,919.00	
Exteriors	43	BRICK	\$ 298,403.05						\$ -	0.00%	\$ 298,403.05	
Exteriors	44	STUCCO	\$ 411,432.00						\$ -	0.00%	\$ 411,432.00	
Exteriors	45	HARDIE & PAINT	\$ 120,238.01						\$ -	0.00%	\$ 120,238.01	
Exteriors	46	SOFFIT AND FASCIA, GUTTER	\$ 9,012.50						\$ -	0.00%	\$ 9,012.50	
Misc.	48	SPECIAL HARDWARE	\$ 107,250.00						\$ -	0.00%	\$ 107,250.00	
Misc.	49	TRASH CHUTE, BATH ADA, POSTAL	\$ -						\$ -	100.00%	\$ -	
Misc.	50	ROOF HATCH, EXTINGUISHERS	\$ -						\$ -	100.00%	\$ -	
Misc.	51	move stuff from HL to UW, offsite stage	\$ -						\$ -	100.00%	\$ -	
Misc.	52	KNOW BOX & FIRE LIDS	\$ 3,000.00						\$ -	0.00%	\$ 3,000.00	
ALLOWANCES	54	LANDSCAPE	\$ 136,000.00						\$ -	0.00%	\$ 136,000.00	
ALLOWANCES	55	FENCE	\$ 4,900.00						\$ -	0.00%	\$ 4,900.00	
ALLOWANCES	56	APPLIANCES	\$ 226,185.57						\$ -	0.00%	\$ 226,185.57	
ALLOWANCES	57	SIGNAGE	\$ 7,500.00						\$ -	0.00%	\$ 7,500.00	
ALLOWANCES	58	ALL AMENITIES	\$ 25,000.00						\$ -	0.00%	\$ 25,000.00	
ALLOWANCES	59	BLINDS	\$ 17,455.00						\$ -	0.00%	\$ 17,455.00	
General	61	EQUIPMENT	\$ 25,000.00						\$ -	0.00%	\$ 25,000.00	
General	62	HONEY BUCKET	\$ 6,000.00						\$ 921.14	15.35%	\$ 5,078.86	
General	63	DUMPSTER	\$ 25,000.00	\$ 168.23	\$ 762.04	\$ 921.14			\$ 930.27	3.72%	\$ 24,069.73	
General	64	CLEANUP-LABOR	\$ 25,000.00						\$ -	0.00%	\$ 25,000.00	
General	65	FINAL CLEAN	\$ 20,000.00						\$ -	0.00%	\$ 20,000.00	
General	66	STREET SWEEPING	\$ 5,000.00						\$ -	0.00%	\$ 5,000.00	
General	67	CONC WASH OUT	\$ 5,000.00						\$ -	0.00%	\$ 5,000.00	
General	68	SWPPP weekly inspection	\$ 7,000.00						\$ -	0.00%	\$ 7,000.00	
General	69	Temp Fence	\$ 8,000.00						\$ -	0.00%	\$ 8,000.00	
General	70	TEMP POWER	\$ 5,000.00		\$ 243.49				\$ 243.49	4.87%	\$ 4,756.51	
General	71	OFFICE TRAILER	\$ 15,000.00	\$ 1,296.64	\$ 2,762.70	\$ 789.33			\$ 4,848.87	32.33%	\$ 10,151.13	
General	72	SECURITY CAMERAS	\$ 18,000.00			\$ 1,300.00			\$ 1,300.00	7.22%	\$ 16,700.00	
General	73	SPECIAL INSPECTIONS	\$ 15,000.00		\$ 4,315.00	\$ 1,690.50			\$ 6,005.50	40.04%	\$ 8,994.50	
General	74	SAFETY	\$ 10,000.00						\$ -	0.00%	\$ 10,000.00	
General	75	GENERAL CONDITIONS	\$ 25,000.00		\$ 11,104.06				\$ 11,104.06	44.42%	\$ 13,895.94	
General	76	SITE SUPERVISION, PM, SUPER	\$ 240,000.00	\$ 20,000.00	\$ 40,000.00	\$ 17,000.00			\$ 77,000.00	32.08%	\$ 163,000.00	
General	77	VERTICAL BUILD CASH INJECTION	\$ -						\$ -	100.00%	\$ -	
General	78	Initial Equity From Previous loan	\$ -						\$ -	100.00%	\$ -	
General	79	Construction Profit (6%)	\$ 483,714.12						\$ -	0.00%	\$ 483,714.12	
TOTALS			\$8,880,335.03	\$187,411.85	\$308,586.88	\$144,590.97	\$0.00	\$0.00	\$640,569.70	7.21%	\$8,239,745.33	\$22,101.21

RICH DEVELOPMENT INC.



Rich Development Inc.

801-510-7007

doug@richdevelopmentinc.com

www.richdevelopmentinc.com

INVOICE

3/21/2025

UNION WALK

UW 2503

description		cost:
Draw		
February Supervision		\$ 15,000.00
Altura Cameras		\$ 250.00
Builders First Source (Inv #76964783-00)		\$ 75.00
Willscot (Inv #9023010000, #9023212443)		\$ 789.33

total cost:	\$ 16,114.33
-------------	--------------

date:	moneys paid	amount:
-------	-------------	---------

total moneys paid:	\$ -
--------------------	------

total moneys still owing:	\$ 16,114.33
---------------------------	--------------

current amount due:	\$ 16,114.33
---------------------	--------------

Altura Cameras

Invoice

Altura Cameras LLC 1222 W Legacy Crossing Blvd, Ste 6 Centerville, UT 84014
--

Date	Invoice #
1/10/25	AC25002

Bill To
Doug Rich Rich Development 1166 N 2615 S Syracuse, UT 84075

Terms (days)	Job Name
7	Union Walk

Description	Qty	Rate	Amount
Solar Powered Site Cameras installation	1	1000	1000
Subtotal			\$1,000.00

Payments receveid	Qty	Rate	Amount
Installation Down payment	1	250	250
Total			\$250.00

PAID BY RICH
DEVELOPMENT

Remaining Total	\$750.00
------------------------	-----------------

Please remit the remaining balance of \$750.00 by 01/17/25 using one of the following payment methods:

Payment options

1. Send check to address above
2. Email for online payment link



INVOICE

PAGE 1 of 1

INVOICE NUMBER: 76964783-00 [SO]
 INVOICE DATE: 02/26/25
 CUSTOMER #: 606447
 QUOTE NO:
 SHIP DATE: 02/26/25
 ORDER DATE: 02/25/25
 DUE DATE: 04/27/25
 TERMS: PER CONTRACT

ENTERED BY: mce
 MATL CODE:
 REP: London, Matt
 DIV: 2653
 FROM: Layton LBM, UT

SOLD TO: RICH DEVELOPMENT INC
 1263 W 1700 S UNIT E
 SYRACUSE, UT 84075

SHIP TO: UNIONWA
 UNION WALK APTS
 144 25TH STREET
 OGDEN, UT 84401

REMIT TO: BFS GROUP LLC.
 2653
 P.O. Box 59898
 Los Angeles, CA 90074-9898
 PHONE: (801)544-4293/

CPO:
 REF:
 BATCH: 1406391

LN# TYPE	QTY SHP UOM	PRODUCT ID PRODUCT DESCRIPTION	UNIT PRICE EXT FOOTAGE	TOTAL DISCOUNT	P
3	1.00 EA	MEMO MEMO LC: DELIVER FIRE TREATED OFF OE'S 76737807-00,76918672-00,76737854-00 TOTAL FOOTAGE	0.00 0.00	0.00	M
LINE SUBTOTAL				0.00	
SYS DEL CHRG				75.00	
ORDER TOTAL				75.00	
BALANCE DUE				75.00	

NOTICE: For terms, conditions, product sizes and nominal descriptions, visit: bldr.com/customer-terms-conditions

UNION WALK APTS • UNIONWA • INVOICES 2

Total **\$332.93**

Balance Due **\$0.00**

☐	Inv. #	Due Date	Inv. Date	Order #	Category	PO/Cust. Ref	Job ID	Job Name	Status	Total		Balance Due
☐	76964783-00	04/27/25	02/26/25	76964783-00			UNIONWA	UNION WALK APTS	PAID	\$75.00		\$0.00
☐	76775076-00	03/18/25	01/17/25	76775076-00			UNIONWA	UNION WALK APTS	PAID	\$257.93		\$0.00
										\$332.93		\$0.00

WILLSCOT

4646 E VAN BUREN ST
PHOENIX, AZ 85008-6927

(800) 782-1500
customersuccess@willscot.com
www.willscot.com
Fed ID# 52-0665775

122 

RICH DEVELOPMENT INC
1166 W 2615 S
SYRACUSE UT 84075-8992



INVOICE

Customer #	Invoice #	Invoice Date	Seq #	Terms
10343982	9023212443	3/3/2025	003	DUE NOW
PAYMENT DUE		AUTO PAY - DO NOT PAY		
INVOICE DUE DATE		3/3/2025		

BRANCH:

MD SALT LAKE CITY UT
2885 W DIRECTORS ROW
SALT LAKE CITY UT 84104
(801) 908-5637

UNION
WALK

Contract #	Bill to ID	Customer PO	Ordered By	Rental Period	Job Location
1002556914			Doug Rich (801) 510-7007	3/3/2025 - 3/30/2025	RICH DEVELOPMENT INC 144 25TH ST OGDEN UT 84401

Quantity	Item #/Description	Price/Rate	Amount
1	20' OPEN BAY OFFICE AS20LYW0399	\$600.00 Rental	\$600.00 T*
1	Personal Property Expense	\$30.00 Rental	\$30.00 N*
1	Loss Damage Waiver	\$96.00 Rental	\$96.00 T*
1	Disc Lock Keyed Different - Rental	\$12.00 Rental	\$12.00 T*
	Sub-total		\$738.00
	Tax		\$51.33
INVOICE TOTAL			\$789.33

PAID

Invoice in USD

T* - Denotes taxable item, N* - Denotes non-taxable item.

PLEASE REMIT WITH PAYMENT

INVOICE TOTAL

Invoice #:

Due Date:

Customer:

Customer #:

Credit Card Charged:

AUTO PAY - DO NOT PAY

9023212443

3/3/2025

RICH DEVELOPMENT INC

10343982

AMEX #1017

PLEASE REMIT TO:

WILLIAMS SCOTSMAN, INC.
PO BOX 91975
CHICAGO IL 60693-1975

Download the WillScot Solutions Center App



Easily manage your units, view and pay invoices, track deliveries and pickups, request services, or get quotes for new units—all of this at any time, from anywhere.



800.782.1500 WillScotSolutionsCenter.com

You remain responsible for the invoice balance if there is an issue with your method of payment. Late fees and interest charges may be assessed if payment is not made within terms.

0000103439820902321244300000000000789338

UTAH CONDITIONAL WAIVER AND RELEASE ON PAYMENT

Property Name: Union Walk Apartments
Property Location: 144 25TH ST. OGDEN, UT 84401
Undersigned's Customer: Union Station LLC
Invoice/Payment Application Number: INV #UW2503
Payment Amount: \$16,114.33

To the extent provided below, this document becomes effective to release and the undersigned is considered to waive any notice of lien or right under Utah Code Ann., Title 38, Chapter 1a, Preconstruction and Construction Liens, or any bond right under Utah Code Ann., Title 14, Contractors' Bonds, or Section 63G-6a-1103 related to payment rights the undersigned has on the above described Property once:

(1) the undersigned endorses a check in the above referenced Payment Amount payable to the undersigned; and

(2) the check is paid by the depository institution on which it is drawn.

This waiver and release applies to a progress payment for the work, materials, equipment, or a combination of work, materials, and equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount. This waiver and release does not apply to any retention withheld; any items, modifications, or changes pending approval; disputed items and claims; or items furnished or invoiced after the Payment Period.

The undersigned warrants that the undersigned either has already paid or will use the money the undersigned receives from this progress payment promptly to pay in full all the undersigned's laborers, subcontractors, materialmen, and suppliers for all work, materials, equipment, or combination of work, materials, and equipment that are the subject of this waiver and release.

DATED 03/23/25

Subcontractor: Rich Development Inc.

By: Doug Rich
(Signature)

Name: Doug Rich
Title: Owner

ALTURA CAMERAS

Altura Cameras

Invoice

Altura Cameras LLC 1222 W Legacy Crossing Blvd, Ste 6 Centerville, UT 84014
--

Date	Invoice #
1/10/25	AC25002

Bill To
Doug Rich Rich Development 1166 N 2615 S Syracuse, UT 84075

Terms (days)	Job Name
7	Union Walk

Description	Qty	Rate	Amount
Solar Powered Site Cameras installation	1	1000	1000
Subtotal			\$1,000.00

Payments receveid	Qty	Rate	Amount
Installation Down payment PAID BY RICH DEVELOPMENT	1	250	250
Total			\$250.00

Remaining Total	\$750.00
------------------------	-----------------

Please remit the remaining balance of \$750.00 by 01/17/25 using one of the following payment methods:

Payment options

1. Send check to address above
2. Email for online payment link

Altura Cameras

Invoice

Altura Cameras LLC 1222 W Legacy Crossing Blvd, Ste 6 Centerville, UT 84014
--

Date	Invoice #
1/20/25	AC25006

Bill To
Doug Rich Rich Development 1166 N 2615 S Syracuse, UT 84075

Terms (days)	Job Name
7	Union Walk

Description	Qty	Rate	Amount
Camera Service 1/20/25 - 2/19/25	1	150	150
		Total	\$150.00

Remaining Total	\$150.00
------------------------	-----------------

Please remit the remaining balance of \$150.00 by 01/27/25 using one of the following payment methods:

Payment options

1. Send check to address above
2. Email for online payment link

<https://melio.me/alturacamerasllc>

Altura Cameras

Invoice

Altura Cameras LLC 1222 W Legacy Crossing Blvd, Ste 6 Centerville, UT 84014
--

Date	Invoice #
2/20/25	AC25012

Bill To
Doug Rich Rich Development 1166 N 2615 S Syracuse, UT 84075

Terms (days)	Job Name
7	Union Walk

Description	Qty	Rate	Amount
Camera Service 2/20/25 - 3/19/25	1	150	150
		Total	\$150.00

Remaining Total	\$150.00
------------------------	-----------------

Please remit the remaining balance of \$150.00 by 02/27/25 using one of the following payment methods:

Payment options

1. Send check to address above
2. Email for online payment link

<https://melio.me/alturacamerasllc>

DUMPS EASY

Bill to

Rich Development

DJ - Rich

david7.rich7@gmail.com

Bill from

Dumps Easy

1710 South 2050 West , West Haven, UT 84401

(801) 876-7756

dumpseasy@gmail.com

Payment link

<https://app.trashlab.com/public/pay/c9c39458-db1c-42a7-b12e-ddccb5cc97d2>

Description	Qty	Rate	Amount
144 25th Street 144 25th Street Ogden UT 84401			
Portable toilet (serviced weekly) (Thu Feb 13 2025-Thu Mar 13 2025)	1	\$130.00	\$130.00
Portable toilet monthly rental	1	\$10.00	\$10.00
Damage insurance for \$100 deductible	1	\$7.50	\$7.50
Sub-Total			\$147.50
7.25% Sales Tax			\$0.73
Total			\$148.23
Balance Due			\$148.23

Bill to

Rich Development

DJ - Rich

david7.rich7@gmail.com

Bill from

Dumps Easy

1710 South 2050 West , West Haven, UT 84401

(801) 876-7756

dumpseasy@gmail.com

Payment link

<https://app.trashlab.com/public/pay/4ac89e9d-66f4-4cb8-b9be-2b2de04e7825>

Description	Qty	Rate	Amount
144 25th Street 144 25th Street Ogden UT 84401			
2/27/2025 ORDER-17308 Delivery Delivery Portable toilet	1	\$60.00	\$60.00
2/27/2025 ORDER-17308 Delivery Portable toilet (serviced weekly)	1	\$130.00	\$130.00
Portable toilet monthly rental	1	\$10.00	\$10.00
Damage insurance for \$100 deductible	1	\$7.50	\$7.50
Sub-Total			\$207.50
7.25% Sales Tax			\$0.73
Total			\$208.23
Balance Due			\$208.23

Bill to

Rich Development

DJ - Rich

david7.rich7@gmail.com

Bill from

Dumps Easy

1710 South 2050 West , West Haven, UT 84401

(801) 876-7756

dumpseasy@gmail.com

Payment link

<https://app.trashlab.com/public/pay/49f7cb77-2557-4364-93e9-ca4a79eb613d>

Description	Qty	Rate	Amount
144 25th Street 144 25th Street Ogden UT 84401			
Portable toilet (serviced weekly) (Thu Mar 13 2025-Thu Apr 10 2025)	1	\$130.00	\$130.00
Portable toilet monthly rental	1	\$10.00	\$10.00
Damage insurance for \$100 deductible	1	\$7.50	\$7.50
Sub-Total			\$147.50
7.25% Sales Tax			\$0.73
Total			\$148.23
Balance Due			\$148.23

Bill to

Rich Development

DJ - Rich

david7.rich7@gmail.com

Bill from

Dumps Easy

1710 South 2050 West , West Haven, UT 84401

(801) 876-7756

dumpseasy@gmail.com

Payment link

<https://app.trashlab.com/public/pay/51c404ee-518c-4552-9e7d-782f0a2d6958>

Description	Qty	Rate	Amount
144 25th Street 144 25th Street Ogden UT 84401			
2/27/2025 ORDER-17307 Delivery Delivery Portable toilet	2	\$60.00	\$120.00
2/27/2025 ORDER-17307 Delivery Portable toilet (serviced weekly)	2	\$130.00	\$260.00
Portable toilet monthly rental	2	\$10.00	\$20.00
Damage insurance for \$100 deductible	2	\$7.50	\$15.00
Sub-Total			\$415.00
7.25% Sales Tax			\$1.45
Total			\$416.45
Balance Due			\$416.45

ELITE PLUMBING

APPLICATION AND CERTIFICATION FOR PAYMENT				AIA DOCUMENT G702		PAGE 1 OF 3					
TO CONTRACTOR:		PROJECT: Union Walk Apartments		APPLICATION #:		1		Distribution to:			
Rich Development Inc.		144 25TH ST.								OWNER	
1263 W 1700S Suite E		Ogden, UT 84401								ARCHITECT	
Syracuse, UT 84075				PERIOD TO:		X				CONTRACTOR	
FROM SUB-CONTRACTOR:		VIA ARCHITECT: Aeurbia								CONST. MGR.	
Elite Plumbing										Lender	
16 W 400 N				PROJECT #:							
Willard, UT 84340 US											
CONTRACT FOR:				CONTRACT DATE:							
CONTRACTOR'S APPLICATION FOR PAYMENT				The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.							
Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.											
1. ORIGINAL CONTRACT SUM				\$		556,300.00		CONTRACTOR: Elite Plumbing			
2. NET CHANGE BY CHANGE ORDERS				\$		0.00					
3. CONTRACT SUM TO DATE				\$		556,300.00					
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)				\$		122,815.00		By: Date:			
5. RETAINAGE:								State of: County of:			
0%		(Column J on G703) of Completed Work		\$		\$0.00		Subscribed and sworn to before me this day of			
								Notary Public:			
								My Commission expires:			
6. TOTAL EARNED LESS RETAINAGE				\$		122,815.00		ARCHITECT'S CERTIFICATE FOR PAYMENT			
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)				\$		0.00		In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.			
8. CURRENT PAYMENT DUE				\$		122,815.00					
9. BALANCE TO FINISH, INCLUDING RETAINAGE				\$		433,485.00					
								AMOUNT CERTIFIED \$			
								(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)			
CHANGE ORDER SUMMARY				ADDITIONS		DEDUCTIONS		ARCHITECT:			
Total changes approved in previous months				\$0.00		\$0.00		By: Date:			
Total approved this Month				\$0.00		\$0.00					
TOTALS				\$0.00		\$0.00		This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.			
NET CHANGES by Change Order				\$0.00							
AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA - ©1992				THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292							

[illegible]

Elite Plumbing

16 W 400 N
Willard, UT 84340 US
elite-plumbing@comcast.net



INVOICE

BILL TO
Union Walk
144 25th street

INVOICE 1064
DATE 04/10/2025
TERMS Net 30
DUE DATE 05/10/2025

DATE		QTY	RATE	AMOUNT
12/29/2924	Services Sub rough Plumbing	1	122,815. 00	122,815.00

BALANCE DUE \$122,815.00

Pay invoice

UTAH CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name: Union Walk

Property Location: 144 25th Street Ogden Utah

Undersigned's Customer:

Invoice/Payment Application Number:

Payment Amount: \$ 122,815.00

Payment Period: through December 2024

Check #: _

To the extent provided below, this document becomes effective to release and the undersigned is considered to waive any notice of lien or right under Utah Code Ann., Title 38, Chapter 1a, Preconstruction and Construction Liens, or any bond right under Utah Code Ann., Title 14, Contractors' Bonds, or Section 63G-6a-1103 related to payment rights the undersigned has on the above described Property once:

- (1) the undersigned endorses a check in the above referenced Payment Amount payable to the undersigned; and
- (2) the check is paid by the depository institution on which it is drawn.

This waiver and release applies to a progress payment for the work, materials, equipment, or a combination of work, materials, and equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount. This waiver and release does not apply to any retention withheld; any items, modifications, or changes pending approval; disputed items and claims; or items furnished or invoiced after the Payment Period.

The undersigned warrants that the undersigned either has already paid or will use the money the undersigned receives from this progress payment promptly to pay in full all the undersigned's laborers, subcontractors, materialmen, and suppliers for all work, materials, equipment, or combination of work, materials, and equipment that are the subject of this waiver and release.

Dated: 4-14-2025

Company Name Elite Plumbing


Signature

By: Brian Bennett

Printed Name

Its:

Title

e-mail copy to:

OR Mail original to:

INTERMOUNTAIN TESTING SERVICES

INVOICE

INTERMOUNTAIN TESTING SERVICES INC
1955 WEST 5200 SOUTH
ROY UT 84067
TELEPHONE: (801)-776-5355 FAX: (801)-776-1345

INVOICE: 84265
DATE: 02/15/2025
ACCOUNT: 1683
LAB #: 11
P.O. #: UNION WALK

SOLD TO:
RICH DEVELOPMENT
1166 WEST 2615 SOUTH
SYRACUSE UT 84075

SHIP TO:
RICH DEVELOPMENT
1166 WEST 2615 SOUTH
SYRACUSE UT 84075

PROJECT: 019568 UNION WALK APTS. - OGDEN, UT.

LAB NO.	DATE	QUANTITY	DESCRIPTION		AMOUNT
	02/11/25	2.00	TECH TIME W/NUCLEAR GA.	@ 55.00	110.00
	02/11/25	1.50	TECH TIME W/NUCLEAR GA.	@ 55.00	82.50
399085	02/11/25	3.00	DENSITY (NUC.) SOILSD-6938	@ 0.00	0.00
399084	02/11/25	4.00	DENSITY (NUC.) SOILSD-6938	@ 0.00	0.00
	02/11/25	10.00	MILEAGE	@ 1.10	11.00
	02/11/25	10.00	MILEAGE	@ 1.10	11.00

					214.50
SALES TAX					0.00

TOTAL DUE					214.50
PAYMENTS					0.00

NET DUE					214.50

TOTAL INVOICED AGAINST PROJECT 019568: \$5495.50
PLEASE REFERENCE INVOICE NUMBER ON YOUR CHECK
SALES PERSON: ABE

INVOICE

INTERMOUNTAIN TESTING SERVICES INC
1955 WEST 5200 SOUTH
ROY UT 84067
TELEPHONE: (801)-776-5355 FAX: (801)-776-1345

INVOICE: 84329
DATE: 02/28/2025
ACCOUNT: 1683
LAB #: 11
P.O. #: UNION WALK

SOLD TO:
RICH DEVELOPMENT
1166 WEST 2615 SOUTH
SYRACUSE UT 84075

SHIP TO:
RICH DEVELOPMENT
1166 WEST 2615 SOUTH
SYRACUSE UT 84075

PROJECT: 019568 UNION WALK APTS. - OGDEN, UT.

LAB NO.	DATE	QUANTITY	DESCRIPTION		AMOUNT
	02/24/25	2.00	EPOXY ANCHOR INSP	@ 75.00	150.00
	02/24/25	2.00	CONC SPECIAL INSP	@ 75.00	150.00
399387	02/24/25	1.00	SPECIAL INSP REPORT	@ 8.00	8.00
399421	02/24/25	1.00	SPECIAL INSP REPORT	@ 8.00	8.00
	02/24/25	10.00	MILEAGE	@ 1.10	11.00
	02/25/25	3.00	CONC SPECIAL INSP	@ 75.00	225.00
	02/25/25	2.00	CONCRETE TECHNICIAN	@ 60.00	120.00
399458	02/25/25	1.00	CYLINDERS (4) C-31/C-39	@ 80.00	80.00
	02/25/25	10.00	MILEAGE	@ 1.10	11.00
	02/25/25	10.00	MILEAGE	@ 1.10	11.00
	02/26/25	1.00	PICK-UP CONC CYLINDERS	@ 55.00	55.00
	02/26/25	10.00	MILEAGE	@ 1.10	11.00
					840.00
SALES TAX					0.00
TOTAL DUE					840.00
PAYMENTS					0.00
NET DUE					840.00

TOTAL INVOICED AGAINST PROJECT 019568: \$6335.50
PLEASE REFERENCE INVOICE NUMBER ON YOUR CHECK
SALES PERSON: ABE

INVOICE

INTERMOUNTAIN TESTING SERVICES INC
1955 WEST 5200 SOUTH
ROY UT 84067
TELEPHONE: (801)-776-5355 FAX: (801)-776-1345

INVOICE: 84149
DATE: 01/31/2025
ACCOUNT: 1683
LAB #: 11
P.O. #: UNION WALK

SOLD TO:
RICH DEVELOPMENT
1166 WEST 2615 SOUTH
SYRACUSE UT 84075

SHIP TO:
RICH DEVELOPMENT
1166 WEST 2615 SOUTH
SYRACUSE UT 84075

PROJECT: 019568 UNION WALK APTS. - OGDEN, UT.

LAB NO.	DATE	QUANTITY	DESCRIPTION		AMOUNT
	01/30/25	2.00	TECH TIME W/NUCLEAR GA.	@	55.00
398712	01/30/25	2.00	DENSITY (NUC.) SOILSD-6938	@	0.00
	01/30/25	10.00	MILEAGE	@	1.10
	01/31/25	3.00	CONC SPECIAL INSP	@	75.00
	01/31/25	3.00	CONCRETE TECHNICIAN	@	60.00
398788	01/31/25	1.00	SPECIAL INSP REPORT	@	8.00
398758	01/31/25	1.00	CYLINDERS (4) C-31/C-39	@	80.00
	01/31/25	10.00	MILEAGE	@	1.10
	01/31/25	10.00	MILEAGE	@	1.10

					636.00
SALES TAX					0.00

TOTAL DUE					636.00
PAYMENTS					0.00

NET DUE					636.00

TOTAL INVOICED AGAINST PROJECT 019568: \$636.00
PLEASE REFERENCE INVOICE NUMBER ON YOUR CHECK

PERENNIAL WEST LLC



Invoice

INVOICE NO. 2503

Date: 03-21-2025

Due Date: 04-21-2025

Job Name: Union Walk

Billed to

Rich Development Inc.

1166 W 2615 S Syracuse, UT 84075

(801) 510-7007

richdevelopment.info@gmail.com

From

Perennial West LLC

3966 S 4000 W Wellsville, UT 84339

(435) 994-4410

skdaines@gmail.com

Description	Unit Cost	Qty/Hrs	Amount
February Office Hours	\$2,000.00	1	\$2,000.00
			Subtotal \$2,000.00
			Discount (0%) \$0.00
			Tax Rate (7.25%) \$0.00
			Total \$2,000.00

UTAH CONDITIONAL WAIVER AND RELEASE ON PAYMENT

Property Name: Union Walk Apartments
Property Location: 144 25TH ST. OGDEN, UT 84401
Undersigned's Customer: Union Station LLC
Invoice/Payment Application Number: INV #12503
Payment Amount: \$2,000.00

To the extent provided below, this document becomes effective to release and the undersigned is considered to waive any notice of lien or right under Utah Code Ann., Title 38, Chapter 1a, Preconstruction and Construction Liens, or any bond right under Utah Code Ann., Title 14, Contractors' Bonds, or Section 63G-6a-1103 related to payment rights the undersigned has on the above described Property once:

- (1) the undersigned endorses a check in the above referenced Payment Amount payable to the undersigned; and
- (2) the check is paid by the depository institution on which it is drawn.

This waiver and release applies to a progress payment for the work, materials, equipment, or a combination of work, materials, and equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount. This waiver and release does not apply to any retention withheld; any items, modifications, or changes pending approval; disputed items and claims; or items furnished or invoiced after the Payment Period.

The undersigned warrants that the undersigned either has already paid or will use the money the undersigned receives from this progress payment promptly to pay in full all the undersigned's laborers, subcontractors, materialmen, and suppliers for all work, materials, equipment, or combination of work, materials, and equipment that are the subject of this waiver and release.

DATED 03/21/25

Subcontractor: Perennial West LLC

By: *Sarah Daines*
(Signature)

Name: Sarah Daines
Title: Member