

Union Continuation Sheet																					
		Rich Development																			
CATEGORY	#	DESCRIPTION OF WORK	Scheduled Value	Change Order/Reallocation	Total	Draw 1	Draw 2	Draw 3	Draw 4	Draw 5	Draw 6	Draw 7	Draw 8	Draw 9	Draw 10	Draw 11	TOTAL COMPLETED AND STORED TO DATE	Percent Complete	BALANCE TO FINISH	Retainage Value 5%	
Excavation/Site	2	Survey and Stake Site Building	\$ 3,000.00		\$ 3,000.00	\$ 440.00	\$ 1,291.68										\$ 1,731.68	57.72%	\$ 1,268.32		
Excavation/Site	3	Excavation of building and site backfill, sewer	\$ 82,760.00	\$ 156,523.10	\$ 239,283.10	\$ 27,035.56	\$ 85,355.00			\$ 156,892.54							\$ 239,283.10	100.00%	\$ -	\$ 13,107.16	
Excavation/Site	4	Turnkey FTG, FND, SLAB	\$ 248,080.00	\$ 56,228.96	\$ 304,308.96	\$ 142,323.00	\$ 67,367.93		\$ 51,799.13	\$ 4,700.00			\$ 38,118.89				\$ 304,308.96	100.00%	\$ -	\$ 14,665.39	
Excavation/Site	5	Slab/Garage Material and Labor	\$ -		\$ -												\$ -	100.00%	\$ -		
Excavation/Site	6	PUMP TRUCKS	\$ -		\$ -												\$ -	100.00%	\$ -		
Excavation/Site	7	STEEL FOR FTG & FND	\$ -		\$ -												\$ -	100.00%	\$ -		
Excavation/Site	8	8 INCH RIGID FOAM FOR WALLS	\$ 9,500.00	\$ (3,851.78)	\$ 4,648.22												\$ -	0.00%	\$ -	\$ 4,648.22	
Excavation/Site	9	ALL SITE CONCRETE M&L	\$ 76,591.00	\$ (51,528.96)	\$ 25,062.05								\$ 3,402.94		\$ 17,138.23	\$ 4,000.00	\$ 24,541.17	96.07%	\$ 520.88		
Excavation/Site	10	REMOVE 7 REPLACE STORM TECH	\$ 47,000.00	\$ (12,070.00)	\$ 34,930.00		\$ 34,930.00										\$ 34,930.00	100.00%	\$ -	\$ 603.50	
Frame/Roof	12	TURKEY FRAMING	\$ 1,352,415.00	\$ (33,870.97)	\$ 1,318,544.03			\$ 75.00	\$ 757,422.55	\$ 290,433.00	\$ 17,489.61	\$ 5,625.80	\$ 123,023.29	\$ 17,182.26	\$ 20,572.04	\$ 7,322.02	\$ 1,236,125.57	93.98%	\$ 78,418.46		
Frame/Roof	13	Roof Labor and Materials	\$ 162,072.74	\$ (29,918.00)	\$ 132,154.74					\$ 99,500.00				\$ 5,500.00			\$ 105,000.00	79.45%	\$ 27,154.74	\$ 4,975.00	
Frame/Roof	14	DECK COATINGS	\$ 32,620.00		\$ 32,620.00												\$ -	0.00%	\$ -		
Frame/Roof	15	Structural steel	\$ 190,920.96		\$ 190,920.96		\$ 90,454.98		\$ 90,454.98				\$ 200.00				\$ 181,109.96	94.87%	\$ 9,800.00	\$ 9,045.50	
Frame/Roof	16	ALL OTHER STEEL FEATURES	\$ 173,122.00		\$ 173,122.00					\$ 7,186.00	\$ 8,679.45		\$ 86,560.00				\$ 102,425.45	59.16%	\$ 70,696.55	\$ 5,118.42	
Frame/Roof	17	GARAGE DOOR FOR TRASH	\$ 5,000.00		\$ 5,000.00								\$ 3,215.34		\$ 500.00		\$ 3,715.34	74.31%	\$ 1,284.66		
Frame/Roof	18	WINDOWS	\$ 255,500.00	\$ 162,190.58	\$ 417,690.58				\$ 201,200.00	\$ 44,882.00	\$ 8,904.00	\$ 128,833.61		\$ 33,870.97			\$ 417,690.58	100.00%	\$ 0.00	\$ 10,824.52	
Frame/Roof	19	ELEVATOR	\$ 27,500.00		\$ 27,500.00				\$ 26,875.00								\$ 26,875.00	97.73%	\$ 625.00	\$ 1,343.75	
Frame/Roof	20	EXTERIOR DOORS	\$ 43,000.00		\$ 43,000.00				\$ 21,289.94	\$ 11,289.94				\$ 34,680.60			\$ 67,260.48	156.42%	\$ (24,260.48)	\$ 1,628.99	
MEP Trades	22	Plumbing	\$ 581,650.00		\$ 581,650.00	\$ 25,000.00	\$ 105,625.60		\$ 122,815.00	\$ 45,312.80	\$ 70,312.80	\$ 45,312.80	\$ 40,955.00	\$ 28,021.00	\$ 19,320.11		\$ 502,875.11	86.42%	\$ 78,774.89		
MEP Trades	23	HVAC	\$ 695,700.00		\$ 695,700.00				\$ 320,000.00	\$ 85,000.00	\$ 92,658.00	\$ 125,000.00	\$ 73,042.00	\$ 149,314.00			\$ 845,014.00	121.46%	\$ (149,314.00)	\$ 42,310.70	
MEP Trades	24	Electric	\$ 621,670.50		\$ 621,670.50				\$ 266,058.36	\$ 81,795.15	\$ 58,077.09			\$ 45,000.00	\$ 75,392.93		\$ 526,323.53	84.66%	\$ 95,346.97	\$ 26,316.18	
MEP Trades	25	Low Voltage	\$ -		\$ -												\$ -	100.00%	\$ -		
MEP Trades	26	FIRE MONITORING SYSTEM	\$ -		\$ -												\$ -	100.00%	\$ -		
MEP Trades	27	LIGHT FIXTURES	\$ -		\$ -												\$ -	100.00%	\$ -		
MEP Trades	28	LIGHTING CONTROL	\$ -		\$ -												\$ -	100.00%	\$ -		
MEP Trades	29	SPRINKLER SYSTEM	\$ 219,298.68		\$ 219,298.68			\$ 45,403.44	\$ 53,473.64	\$ 38,473.64	\$ 38,473.64	\$ 9,618.41	\$ 9,618.41				\$ 195,061.18	88.95%	\$ 24,237.50	\$ 9,272.13	
Finishes	31	GYPCRETE	\$ 106,933.00		\$ 106,933.00				\$ 45,403.44	\$ 53,473.64	\$ 38,473.64	\$ 38,473.64	\$ 9,618.41	\$ 9,618.41			\$ 195,061.18	88.95%	\$ 24,237.50	\$ 9,272.13	
Finishes	32	Insulation	\$ 109,990.00	\$ 29,918.00	\$ 139,908.00					\$ 14,799.20	\$ 22,568.78		\$ 57,305.01		\$ 19,937.03		\$ 142,108.00	101.57%	\$ 49,627.99	\$ 3,346.17	
Finishes	33	Sheetrock	\$ 896,291.00		\$ 896,291.00					\$ 45,019.00	\$ 2,200.00	\$ 94,889.00		\$ 2,200.00			\$ 142,108.00	101.57%	\$ (2,200.00)	\$ 6,995.40	
Finishes	34	Finish material and interior doors	\$ 138,575.15		\$ 138,575.15					\$ 142,590.77	\$ 178,238.47	\$ 142,861.90	\$ 120,277.08	\$ 71,295.39			\$ 655,263.61	73.11%	\$ 241,027.39	\$ 32,082.92	
Finishes	35	Finish Labor	\$ 58,461.00		\$ 58,461.00												\$ -	0.00%	\$ -		
Finishes	36	Interior Paint	\$ 143,510.75		\$ 143,510.75										\$ 31,270.25		\$ 31,270.25	21.79%	\$ 112,240.50	\$ 1,563.51	
Finishes	37	CABINETS	\$ 29,480.00		\$ 29,480.00												\$ -	0.00%	\$ -		
Finishes	38	TOPS	\$ 25,695.00		\$ 25,695.00												\$ -	0.00%	\$ -		
Finishes	39	4 CONTAINERS FOR STORAGE	\$ 14,000.00		\$ 14,000.00												\$ -	0.00%	\$ -		
Finishes	40	Hardware and Install labor	\$ 52,000.00		\$ 52,000.00										\$ 9,258.07		\$ 9,258.07	17.80%	\$ 42,741.93		
Finishes	41	All flooring & wall tile M&L	\$ 174,919.00		\$ 174,919.00								\$ 45,228.00	\$ 30,152.00	\$ 28,189.00		\$ 103,569.00	59.21%	\$ 71,350.00	\$ 5,178.45	
Exteriors	43	BRICK	\$ 298,403.05	\$ 4,431.04	\$ 302,834.09				\$ 41,600.00				\$ 156,740.45	\$ 52,246.82	\$ 52,246.82	\$ 131,311.83	\$ 434,145.92	143.36%	\$ (131,311.83)	\$ 21,707.29	
Exteriors	44	STUCCO	\$ 411,432.00	\$ (4,431.04)	\$ 407,000.96								\$ 70,335.89	\$ 104,720.89	\$ 166,230.75	\$ 52,751.92	\$ 394,039.45	96.82%	\$ 12,961.51	\$ 19,701.99	
Exteriors	45	HARDIE & PAINT	\$ 120,238.01		\$ 120,238.01												\$ -	0.00%	\$ -		
Exteriors	46	SOFFIT AND FASCIA, GUTTER	\$ 9,012.50		\$ 9,012.50												\$ 11,647.00	128.23%	\$ (2,634.50)	\$ 582.36	
Misc.	48	SPECIAL HARDWARE	\$ 107,250.00		\$ 107,250.00												\$ -	0.00%	\$ -		
Misc.	49	TRASH CHUTE, BATHADA, POSTAL	\$ -		\$ -												\$ 14,000.00	100.00%	\$ (14,000.00)	\$ 700.00	
Misc.	50	ROOF HATCH, EXTINGUISHERS	\$ -		\$ -												\$ -	100.00%	\$ -		
Misc.	51	move stuff from HL to LUV, offsite staging	\$ -		\$ -												\$ -	100.00%	\$ -		
Misc.	52	KNOW BOX & FIRE LIDS	\$ 3,000.00		\$ 3,000.00												\$ -	0.00%	\$ -		
ALLOWANCES	54	LANDSCAPE	\$ 138,000.00		\$ 138,000.00												\$ -	0.00%	\$ -		
ALLOWANCES	55	FENCE	\$ 4,900.00		\$ 4,900.00												\$ -	0.00%	\$ -		
ALLOWANCES	56	APPLIANCES	\$ 226,185.57		\$ 226,185.57												\$ -	0.00%	\$ -		
ALLOWANCES	57	SIGNAGE	\$ 7,500.00		\$ 7,500.00												\$ -	0.00%	\$ -		
ALLOWANCES	58	ALL AMENITIES	\$ 25,000.00		\$ 25,000.00												\$ -	0.00%	\$ -		
ALLOWANCES	59	BLINDS	\$ 17,455.00		\$ 17,455.00												\$ -	0.00%	\$ -		
General	61	EQUIPMENT	\$ 25,000.00		\$ 25,000.00										\$ 3,106.27	\$ 15,858.98	\$ 18,965.25	75.86%	\$ 6,034.75		
General	62	HONEY BUCKET	\$ 6,000.00	\$ 3,137.92	\$ 9,137.92		\$ 921.14	\$ 1,185.81	\$ 1,129.36	\$ 774.68	\$ 972.66	\$ 1,687.60	\$ 1,258.62	\$ 1,198.05	\$ 1,916.84		\$ 11,054.76	120.98%	\$ (1,816.84)		
General	63	DUMPSTER	\$ 25,000.00		\$ 25,000.00	\$ 168.23	\$ 762.04		\$ 2,949.76	\$ 809.51	\$ 2,724.76	\$ 4,431.85	\$ 4,559.92	\$ 4,983.55	\$ 3,454.19		\$ 24,843.81	99.38%	\$ 156.19		
General	64	CLEANUP-LABOR	\$ 25,000.00		\$ 25,000.00				\$ 360.00	\$ 407.34	\$ 9,636.00						\$ 10,403.34	41.81%	\$ 14,596.66		
General	65	FINAL CLEAN	\$ 20,000.00		\$ 20,000.00												\$ -	0.00%	\$ -		
General	66	STREET SWEEPING	\$ 5,000.00		\$ 5,000.00												\$ -	0.00%	\$ -		
General	67	CONC WASH OUT	\$ 5,000.00		\$ 5,000.00												\$ -	0.00%	\$ -		
General	68	SWPPP weekly inspection	\$ 7,000.00		\$ 7,000.00												\$ -	0.00%	\$ -		
General	69	Temp Fence	\$ 8,000.00		\$ 8,000.00												\$ -	0.00%	\$ -		
General	70	TEMP POWER	\$ 5,000.00		\$ 5,000.00		\$ 243.48		\$ 520.23	\$ 455.71	\$ 212.49	\$ 149.94	\$ 136.04	\$ 206.47	\$ 380.19	\$ 1,327.06	\$ 3,631.62	72.63%	\$ 1,368.38		
General	71	OFFICE TRAILER	\$ 15,000.00	\$ 1,296.84	\$ 16,296.84																