

Dear Partners,

We are getting to the end of our construction on our Union Walk project. Over the next few months, we hope to obtain a COO and begin leasing. As we've discussed in many monthly and other zoom calls, we have had a number of Change Orders that we need to reconcile and pay. It is our hope that this will be the last of them. Unfortunately, these costs will be in addition to the monthly and recurring cash calls. We expect to have this due in the middle or end of February.

This memo outlines the necessary funding request to cover accrued Change Orders (COs) and Developer Costs for the project. As you know, these Change Orders have been reviewed and voted on/approved by the ownership group throughout the project lifecycle, and this request reconciles the totals.

We will be issuing a cash call to cover a net total of **\$547,555.30** after factoring in available offsets. During our next zoom meeting on January 15, 2026 at 6pm, we will set an official date and time for payment. Again, plan for the middle or end of February.

Summary of Funding Request

Item	Amount	Notes
Total Change Orders (COs)	\$741,723.16	Sum of approved/contracted change orders.
Total Developer Costs	\$111,733.81	Non-construction costs for project upgrades.
Gross Total Funding Required	\$857,598.61	(CO Total + Dev Costs Total)
Less: Project Contingency Offset	-\$268,000.00	Available project contingency funds.
Less: Amenities Budget in Contract Offset	-\$25,000.00	Contracted budget for amenities.
NET CASH CALL REQUIRED	\$564,598.61	Total Funds Needed

Change Orders (COs)

The total amount for executed or approved change orders is **\$741,723.16**. Below is a summary of the approved items that comprise this total.

Item	Cost	Description
------	------	-------------

001 - Excavation	\$29,110.56	South wall overexcavation of undocumented fill, replace and recompaction.
001-2 - Expose piers and import Structural Fill	\$115,342.54	Strip undocumented fill above piers, replace, and recompact.
002 - Missing Footings	\$23,273.00	Spot footings missed by AE Urbia
003 - SheerWalls	\$3,936.00	Shear walls missed by AE Urbia
005 - Land Lease	\$55,000.00	Land leased for construction staging and storage. Excluded from Rich Development contract
007 - Store Front Doors	\$10,732.75	Adjustments made to step floor in retail space.
008 - Exterior Doors & Windows	\$171,608.58	Replace windows damages in during demolition
009 -A2L Lineset and Shaft	\$65,992.00	Required for newer coolant type per code
012 - 25th Street Sewer Line	\$104,291.12	Replace wrong sized sewer line installed by ML
013 - Plumbing Supply Credit	-\$28,086.64	Credit for plumbing supplies provided by ML
015 - Elevator Storage & Install	\$61,837.25	Elevator storage and increased labor rates
018 - Venting Lineset Chases	\$16,089.00	Required for newer coolant type per code
021 - Trash Chute Wash Down	\$750.00	Water supply for trash shoot wash down valve.

022 - 25th Street Sidewalk	\$31,185.00	Cost to replace sidewalk not included in Rich Development contract
025 - Brick Upgrades	\$80,662.00	Install brick instead of simulated stucco above 3rd floor in North and South

Developer Costs

The total amount for non-construction Developer Costs is **\$94,690.50**.

Item	Cost	Description
Non-Rich Dev East Building Framing Upgrade	\$23,545.50	Upgrade the ceiling framing in the sushi restaurant next door due to snow drift
Ambient Smart Home Devices	\$35,145.00	Provide smart locks and thermostats
Gym Equipment/Courtyard Amenities	\$36,000.00	Gym Equipment
Amenities Budget in Contract	-\$25,000.00	Carried in Rich Development contract

Please let me know if you have any questions regarding any of these costs.

Best regards,

Adam Ludvigson

Accounting Manager

(801) 885-5205

Summa Terra Ventures, LLC.

[Website](#) | [Facebook](#) | [Instagram](#) | [YouTube](#) | [TikTok](#) | [LinkedIn](#)

