

Contributions			As a precursor there are a couple of items I had to figure out before getting to the analyses of how much we paid Rich Development vs their contract amount. Contract contributions ultimately totaled just over 1.5M.		
SGS	261,324.15		Contributions		
Kap	300,000.00		SGS	\$261,324.15	
Shade Tree Ranch/Sarnon	150,000.00		Kap	\$300,000.00	
Fox and Hound	400,000.00		Shade Tree Ranch/Sarnon	\$150,000.00	
Infinita Pines/APC	213,000.00		Fox and Hound	\$400,000.00	
Baerer Construction	100,000.00	10000	Infinita Pines/APC	\$213,000.00	
Abrams Plumbing	125,000.00	115000	Baerer Construction	\$100,000.00	
			Abrams Plumbing	\$125,000.00	
	1,549,324.15			\$1,549,324.15	
Developer Costs in Draws					
Draw 19 Ambient	19,521.00	(In Electrical in Draw #20)			
Draw 15 Option Fees	1,645.00				
Draw 4 Option Fees		9,350.94			
	21,166.00				
Payments Made					
Draws 1-3	650,356.74	13,544,026.74			
Airux Draws	12,552,866.02	13,203,222.77 Dev Sheet			
Less Developer Costs in Draws	-21,166.00				
Airux Draw 16	300,000.00				
Total Paid	13,482,056.76				
Contract Analysis					
Contract Amount	14,846,921.18	742,346.08			
Contributions	-1,549,324.15				
Charge Orders	468,980.74	23,449.04			
Landscape Allowance Overage	88,658.00	2,032.90			
Revised Contract Amount	13,825,235.57	788,728.09 Total CM Fees Accrued			
		737,817.36 CM Fees Paid to RTV			
Amount of Contract Unpaid	343,179.81	31,236.48 CM Fees to Pay to STV			
	724,146.12	95,207.44 Sub Costs - CM Fees to Pay to STV			
		66,971.96 Paid CM Fees to Pay			
Liquidated Damages Calculations					
	Days	Cost			
30	7400	222,000.00			
45	9933 333333	267,000.00			
60	8200	312,000.00			