

RICH DEVELOPMENT CONTINGENCY				
#	Category	Contingency Budgeted	Contingency Reallocated (\$)	Contingency Remaining (\$)
010	Windows	\$ 2,500.00	\$1,462.63	\$1,037.37
016	Electric	\$ 152,885.50	\$31,002.67	\$121,882.83
017	Sprinkler System	\$ 134,805.09	\$121,707.33	\$13,097.76
021	Sheetrock	\$ (461.39)		-\$461.39
023	Finish Materials Misc	\$ (25,000.00)		-\$25,000.00
035	Brick, Stucco, Soffit & fascia	\$ 123,602.00		\$123,602.00
039	Pickleball	\$ 5,000.00		\$5,000.00
041	MAILBOXES	\$ 3,250.00		\$3,250.00
042	DOG WASH STATION	\$ 1,800.00		\$1,800.00
043	BLINDS	\$ 6,500.00		\$6,500.00
044	2 FIRE PITS	\$ 2,000.00		\$2,000.00
045	CLUB HOUSE PERGULA	\$ 15,278.00		\$15,278.00
047	LANDSCAPE	\$ 23,000.00	\$23,000.00	\$0.00
048	APPLIANCES	\$ 100,000.00	\$90,092.58	\$9,907.42
049	SIGNAGE	\$ 2,500.00		\$2,500.00
050	EXTERIOR FFE	\$ 15,000.00		\$15,000.00
069	Construction Profit	\$ 172,341.11		\$172,341.11
	TOTAL (735k)	\$ 735,000.31	\$267,265.21	\$467,735.10
DEVELOPER CONTINGENCY				
#	Category	Contingency Budgeted	Contingency Reallocated (\$)	Contingency Remaining (\$)
002	Excavation		\$83,030.00	
015	HVAC		\$139,042.10	
016	Electric		\$84,069.35	
021	Sheetrock		\$3,390.00	
031	Hardware & HM frames & doors		\$23,154.73	
035	Brick, Stucco, Soffit & fascia		\$123,395.22	
	TOTAL (508,628.21)	\$508,628.21	\$456,081.40	\$52,546.81
	Total Contingency	\$ 1,243,628.52	\$723,346.61	\$520,281.91



HUNTERS LANDING NORTH

Info			9/9/2025	Contingency deleted for bank			
	Units	1					
	Garage						
	SQ FOOTAGE FINISHED	82377					
		Bid	Note				
Excavation/Site							
	Survey	\$ 7,000.00					
	Excavation of building and site, backfill, sewer & water connections, elec service, asphalt	\$ 1,197,367.29	KAP				
	Footings & Foundations M&L & site M&L	\$ 408,552.00	Sunrise				
	ALL FENCING	\$ 44,475.00	BRONCO				
Frame/Roof							
	TURNKEY FRAMING,	\$ 2,063,122.00	BOARDWALK				
	Roofing Labor and Materials	\$ 235,254.40	My Roof				
	DECK COATINGS	\$ 72,445.00	URBANE				
	STRUCTURAL STEEL	\$ 231,863.70					
	Windows	\$ 170,000.00	MC	\$ 2,500.00			
	Store Front L&M	\$ 95,488.00	VALLY GLASS				
	ELEVATOR	\$ 255,500.00	TK				
	HM door labor	\$ 18,575.00	WALSH				
MEP Trades							
	Plumbing	\$ 1,125,000.00	Abrams Plumbing				
	HVAC	\$ 1,395,000.00	Salmon HVAC				
	Electric	\$ 1,186,352.00	FOX & HOUND	\$ 152,885.50			
	Low Voltage						
	FIRE MONITORING SYSTEM		FOX & HOUND				
	DOOR ACCESS CONTROL		FOX & HOUND				
	STRUCTURED CABLING		FOX & HOUND				
	2 ELEC CAR STATIONS		FOX & HOUND				
	SPRINKLER SYSTEM	\$ 156,271.00	TST AAA	\$ 134,805.09			
	FIRE CAULKING	\$ 10,000.00					
Finishes							
	GYPCRETE	\$ 77,757.03	EVOLUTION				
	Insulation	\$ 232,552.00	KENDALL				
	Sheetrock	\$ 850,750.00	H&J	\$ (461.39)			
	2 layers of densglass	\$ 120,000.00	lara				
	FINISH MATERIALS MISC	\$ 325,000.00	BMC	\$ (25,000.00)			
	Finish Labor	\$ 95,000.00	WALSH				
	Interior Paint	\$ 213,852.35	PPC				
	CABINETS	\$ 461,324.15	SCS	\$ -			
	TOPS						
	EQUIPMENT FOR CABINETS	\$ 6,000.00	SCS				
	unit entry doors	\$ 125,000.00	bmc				
	FLOOR PREP	\$ 10,000.00					
	Hardware labor	\$ 47,550.00	AYE				
	Hardware & HM frames & doors	\$ 58,110.22	Beazer				
	FIRE EXTINGUISHERS	\$ 7,850.00	AAA				
	MIRRORS	\$ 34,000.00	SHOWER SOLUTIONS				
	All flooring & wall tile M&L	\$ 312,858.00	POULSON	\$ -			
Exteriors							
	Brick, Stucco, Soffit & fascia	\$ 748,952.00	Lara	\$ 123,602.00			
	GUTTER	\$ 14,500.00	MY ROOF				
	PLASTER FOUNDATION	\$ 4,250.00	FPOU				
Misc.							
	ROOF HATCH	\$ 1,600.00	CANNON SALES				

	PICKLEBALL	\$ 35,000.00		\$ 5,000.00
	2 VAC STATIONS	\$ 7,500.00		
	MAILBOXES	\$ 16,000.00		\$ 3,250.00
	DOG WASH STATION	\$ 5,000.00		\$ 1,800.00
	BLINDS	\$ 25,000.00	POULSON	\$ 6,500.00
	2 FIRE PITs	\$ 6,000.00		\$ 2,000.00
	CLUB HOUSE PERGULA	\$ 30,000.00		\$ 15,278.00
	KNOX BOX & FIRE LIDS	\$ 2,450.00	CANNON SALES	
ALLOWANCES				
	LANDSCAPE	\$ 125,000.00	LSI	\$ 23,000.00
	APPLIANCES	\$ 264,800.00	GE	\$ 100,000.00
	SIGNAGE	\$ 7,500.00		\$ 2,500.00
	EXTERIOR FFE	\$ 10,000.00		\$ 15,000.00
General				
	CONTINGENCY	\$ 735,000.00	5%	
	EQUIPMENT	\$ 25,000.00		
	HONEY BUCKET	\$ 7,000.00		
	DUMPSTER	\$ 22,000.00		
	TEMP FENCE	\$ 25,000.00		
	CLEAN-UP LABOR	\$ 25,000.00		
	FINAL CLEAN	\$ 27,000.00		
	STREET SWEEPING	\$ 4,000.00		
	CONC WASH OUT	\$ 4,000.00		
	SWPPP weekly inspection	\$ 9,000.00		
	TEMP POWER	\$ 7,500.00		
	OFFICE TRAILER	\$ 13,500.00		
	SECURITY CAMERAS	\$ 35,000.00		
	SPECIAL INSPECTIONS	\$ 10,000.00		
	SAFETY	\$ 7,500.00		
	GENERAL CONDITIONS	\$ 30,000.00		
	Insurance	\$ 180,000.00		
	SITE SUPERVISION, PM, SUPER	\$ 260,000.00		
	Construction Profit	\$ 467,000.00		\$ 172,341.11
Total				
	Construction Total	\$ 14,846,921.14		\$ 735,000.31
	GRAND TOTAL	\$ 14,846,921.14		
DOES NOT INCLUDE				
Any RMP or Dominion or low voltage fees or bonds				
Any city permitting fees, or bonds				
Any water or sewer meter or hook up fees or permits				
Any plans or engineering costs				
Any changes on the plans				
Any Fire department fees or permits				
Any camera or survaliance systems				
Any Smart features or key fob systems				